



WAS1 05 006
Improvement of Waad Al Shamal Industrial City Fence Gates
Baseline Time Schedule



CONSOLIDATED
CONSULTANTS
GROUP

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
Improvement of Waad Al Shamal Industrial City Fence & Gates -		128	06-May-26	05-Oct-26	55.96%	88.1%							06-May-26								05-Oct-26	
Key Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26								05-Oct-26	
General Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26								05-Oct-26	
WAD.S.1080	Project Start	0	06-May-26		100%	100%							Project Start									
WAD.S.6490	Project Finish	0		05-Oct-26	0%	0%												Project Finish		05-Oct-26		
Contractual Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26								05-Oct-26	
WAD.S.1470	Site Handover	0		06-May-26	100%	100%							Site Handover		06-May-26							
WAD.S.7550	Contract Schedule (Baseline Program)	0		06-May-26	100%	100%							Schedule (Baseline Program)		06-May-26							
WAD.S.1320	Completion of Mobilization	0		31-May-26	100%	100%							Completion of Mobilization		31-May-26							
WAD.S.3850	Completion of Fences	0		26-Aug-26	0%	100%												Completion of Fences		26-Aug-26		
WAD.S.3860	Completion of GUARD HOUSE 1	0		26-Aug-26	0%	100%												Completion of GUARD HOUSE 1		26-Aug-26		
WAD.S.5070	Completion of Engineering Works	0		22-Sep-26	0%	100%												Completion of Engineering Works		22-Sep-26		
WAD.S.6110	Completion of EXT. WORKS	0		27-Sep-26	0%	100%												Completion of EXT. WORKS		27-Sep-26		
WAD.S.6250	Completion of Procurment Works	0		28-Sep-26	0%	0%												Completion of Procurment Works		28-Sep-26		
WAD.S.7560	Testing & Commissioning	0		05-Oct-26	0%	0%												Testing & Commissioning		05-Oct-26		
Mobilization		19	06-May-26	31-May-26	0%	0%							06-May-26								31-May-26	
Site Layout Plan		3	11-May-26	13-May-26	0%	0%							11-May-26								13-May-26	
WAD.S.1120	Site Office Layout Drawing Proposal Submittal	1	11-May-26	11-May-26	100%	100%							11-May-26					11-May-26		Site Office Layout Drawing Proposal Submittal		
WAD.S.1130	Site Office Layout Drawing Review & Approval	2	12-May-26	13-May-26	100%	100%							12-May-26					13-May-26		Site Office Layout Drawing Review & Approval		
Construct Site Access Roads		5	14-May-26	20-May-26	0%	0%							14-May-26								20-May-26	
WAD.S.1150	Site Preparation	1	14-May-26	14-May-26	100%	100%							14-May-26					14-May-26		Site Preparation		
WAD.S.1160	Grading & Leveling	2	16-May-26	17-May-26	100%	100%							16-May-26					17-May-26		Grading & Leveling		
WAD.S.1200	Temporary Access Road	3	17-May-26	20-May-26	100%	100%							17-May-26					20-May-26		Temporary Access Road		
Construct Site Office Fence		8	18-May-26	31-May-26	0%	0%							18-May-26								31-May-26	
WAD.S.1230	Excavation for Fence Foundation	4	18-May-26	23-May-26	100%	100%							18-May-26					23-May-26		Excavation for Fence Foundation		
WAD.S.1270	Installation of Fence Posts	4	19-May-26	24-May-26	100%	100%							19-May-26					24-May-26		Installation of Fence Posts		
WAD.S.1280	Installation of Fence Mesh	4	23-May-26	31-May-26	100%	100%							23-May-26					31-May-26		Installation of Fence Mesh		
Construct Site Offices		3	18-May-26	20-May-26	0%	0%							18-May-26								20-May-26	
WAD.S.1210	Installation of Site Offices	3	18-May-26	20-May-26	100%	100%							18-May-26					20-May-26		Installation of Site Offices		
WAD.S.1260	Installation of Furniture	3	18-May-26	20-May-26	100%	100%							18-May-26					20-May-26		Installation of Furniture		
WAD.S.1240	MEP Works	2	18-May-26	19-May-26	100%	100%							18-May-26					19-May-26		MEP Works		
`	Installation of Site Offices	0			100%	0%														Installation of Site Offices		
Mobilization of Manpower		6	16-May-26	21-May-26	0%	0%							16-May-26								21-May-26	
WAD.S.1170	Mobilization of Manpower	6	16-May-26	21-May-26	100%	100%							16-May-26					21-May-26		Mobilization of Manpower		
Mobilization of Equipment		6	16-May-26	21-May-26	0%	0%							16-May-26								21-May-26	
WAD.S.1180	Mobilization of Tools & Equipment	6	16-May-26	21-May-26	100%	100%							16-May-26					21-May-26		Mobilization of Tools & Equipment		
Site Survey		4	06-May-26	10-May-26	0%	0%							06-May-26								10-May-26	
WAD.S.1020	Site Survey	2	06-May-26	07-May-26	100%	100%							06-May-26					07-May-26		Site Survey		
WAD.S.1110	Survey Report	2	09-May-26	10-May-26	100%	100%							09-May-26					10-May-26		Survey Report		
Preliminary Submittals		18	06-May-26	30-May-26	0%	0%							06-May-26								30-May-26	
WAD.S.1000	Insurances	18	06-May-26	30-May-26	100%	100%							06-May-26					30-May-26		Insurances		
WAD.S.1010	Performance Bonds	10	06-May-26	17-May-26	100%	100%							06-May-26					17-May-26		Performance Bonds		
WAD.S.1030	Contract Schedule (Baseline Program)	13	06-May-26	20-May-26	100%	100%							06-May-26					20-May-26		Contract Schedule (Baseline Program)		
WAD.S.1040	HSE Plan	12	06-May-26	19-May-26	100%	100%							06-May-26					19-May-26		HSE Plan		
WAD.S.1050	Quality Control Plan	10	06-May-26	17-May-26	100%	100%							06-May-26					17-May-26		Quality Control Plan		
WAD.S.1060	Project Organization Chart	12	06-May-26	19-May-26	100%	100%							06-May-26					19-May-26		Project Organization Chart		

Actual Level of Effort
Actual Work
Remaining Work

Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WASI 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule		 CONSOLIDATED CONSULTANTS GROUP															
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.1070	Submission of Staff CVs	10	06-May-26	17-May-26	100%	100%						06-May-26				17-May-26					
Engineering		117	06-May-26	22-Sep-26	37.96%	100%						06-May-26									
Shop Drawings		29	06-May-26	11-Jun-26	0%	0%						06-May-26									
Prepare & Submit		21	06-May-26	02-Jun-26	0%	0%						06-May-26									
WAD.S.1090	FENCES Shop Drawings (Prepare & Submit)	10	06-May-26	17-May-26	100%	100%						06-May-26				17-May-26					
WAD.S.1140	GUARD HOUSE 1 Shop Drawings (Prepare & Submit)	10	12-May-26	23-May-26	100%	100%						12-May-26							23-May-26		
WAD.S.1190	GUARD HOUSE 1 Shop Drawings (Prepare & Submit)	10	16-May-26	30-May-26	100%	100%						16-May-26							30-May-26		
WAD.S.1250	EXT. WORKS Shop Drawings (Prepare & Submit)	10	19-May-26	02-Jun-26	100%	100%						19-May-26							02-Jun-26		
Review & Approve		19	18-May-26	11-Jun-26	0%	0%						18-May-26									
WAD.S.1220	FENCES Shop Drawings (Review & Approve)	8	18-May-26	30-May-26	100%	100%						18-May-26				30-May-26					
WAD.S.1300	GUARD HOUSE 1 Shop Drawings (Review & Approve)	8	31-May-26	08-Jun-26	100%	100%						31-May-26							08-Jun-26		
WAD.S.1310	GUARD HOUSE 1 Shop Drawings (Review & Approve)	8	31-May-26	08-Jun-26	100%	100%						31-May-26							08-Jun-26		
WAD.S.1330	EXT. WORKS Shop Drawings (Review & Approve)	8	03-Jun-26	11-Jun-26	100%	100%						03-Jun-26							11-Jun-26		
Material Submittal		80	22-Jun-26	22-Sep-26	37.96%	100%						22-Jun-26									
Material Prepare & Submit		74	22-Jun-26	15-Sep-26	0%	0%						22-Jun-26									
Short Lead Items		74	22-Jun-26	15-Sep-26	0%	0%						22-Jun-26									
WAD.S.1350	Backfilling Works (Material Prepare & Submit)	4	22-Jun-26	25-Jun-26	100%	100%						22-Jun-26							25-Jun-26		
WAD.S.1360	structural steel beams, posts and rods for wall fence (Material Prepare & Submit)	4	22-Jun-26	25-Jun-26	100%	100%						22-Jun-26							25-Jun-26		
WAD.S.1400	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	4	27-Jun-26	30-Jun-26	100%	100%						27-Jun-26							30-Jun-26		
WAD.S.1500	bitumen waterproofing paint on concrete surfaces (Material Prepare & Submit)	4	01-Jul-26	05-Jul-26	100%	100%						01-Jul-26							05-Jul-26		
WAD.S.2630	Manhole depth not exceeding 4.0m (Material Prepare & Submit) (GUARD	4	15-Aug-26	18-Aug-26	60%	100%							15-Aug-26						18-Aug-26		
WAD.S.2690	GRP Pipes laid in trenches (Material Prepare & Submit) (GUARD HOUS	4	19-Aug-26	23-Aug-26	60%	100%							19-Aug-26						23-Aug-26		
WAD.S.2700	100 mm GRP pipe service connections (Material Prepare & Submit) (GUARD	4	19-Aug-26	23-Aug-26	60%	100%							19-Aug-26						23-Aug-26		
WAD.S.2830	Concrete Masonry (200mm thick) (Material Prepare & Submit) (GUARDHOUSE)	4	24-Aug-26	27-Aug-26	100%	100%							24-Aug-26						27-Aug-26		
WAD.S.2880	Concrete Masonry (100mm thick) (Material Prepare & Submit) (GUARDHOUSE)	4	25-Aug-26	29-Aug-26	100%	100%							25-Aug-26						29-Aug-26		
WAD.S.2900	SIDEWALKS AND CURBS (Material Prepare & Submit) (GUARD HOUSE)	4	25-Aug-26	29-Aug-26	60%	100%							25-Aug-26						29-Aug-26		
WAD.S.3070	GROUNDING (Material Prepare & Submit) (GUARD HOUSE)	4	29-Aug-26	01-Sep-26	100%	100%							29-Aug-26						01-Sep-26		
WAD.S.3080	ROAD WORKS (Material Prepare & Submit) (GUARD HOUSE)	4	29-Aug-26	01-Sep-26	100%	100%							29-Aug-26						01-Sep-26		
WAD.S.3580	FIRE PROTECTION SYSTEM (fire extinguisher) (Material Prepare & Submit)	4	02-Sep-26	06-Sep-26	100%	100%							02-Sep-26						06-Sep-26		
WAD.S.4700	UNDERGROUND DISTRIBUTION SYSTEM (Material Prepare & Submit)	4	12-Sep-26	15-Sep-26	60%	100%										12-Sep-26			15-Sep-26		
Long Lead Items		47	15-Jul-26	07-Sep-26	0%	0%							15-Jul-26								
WAD.S.1410	fix galvanized steel chain link gate including all necessary associated (Material	4	15-Jul-26	19-Jul-26	100%	100%							15-Jul-26						19-Jul-26		
WAD.S.1490	Intrusion Detection system including processor control units items and joints	4	20-Jul-26	23-Jul-26	85%	100%							20-Jul-26						23-Jul-26		
WAD.S.1520	Handholes\Manholes (Material Prepare & Submit) (FENCES)	4	25-Jul-26	28-Jul-26	85%	100%							25-Jul-26						28-Jul-26		
WAD.S.1580	structural steel members and plates for main sliding gates (Material Prepare &	4	28-Jul-26	01-Aug-26	100%	100%							28-Jul-26						01-Aug-26		
WAD.S.2840	ceramic floor tiles (Material Prepare & Submit) (GUARD HOUSE)	4	24-Aug-26	27-Aug-26	60%	100%							24-Aug-26						27-Aug-26		
WAD.S.2850	Riyadh stone cladding (Material Prepare & Submit) (GUARD HOUSE)	4	24-Aug-26	27-Aug-26	60%	100%							24-Aug-26						27-Aug-26		
WAD.S.2860	UPS (Material Prepare & Submit) (GUARD HOUSE)	4	24-Aug-26	27-Aug-26	60%	100%							24-Aug-26						27-Aug-26		
WAD.S.2890	Panel boards (Material Prepare & Submit) (GUARD HOUSE)	4	25-Aug-26	29-Aug-26	60%	100%							25-Aug-26						29-Aug-26		
WAD.S.3030	PANTRY CABINET (Material Prepare & Submit) (GUARD HOUSE)	4	29-Aug-26	01-Sep-26	60%	100%							29-Aug-26						01-Sep-26		
WAD.S.3040	20mm thick black granite (Material Prepare & Submit) (GUARD HOUSE)	4	29-Aug-26	01-Sep-26	60%	100%							29-Aug-26						01-Sep-26		
WAD.S.3050	Workstation chair (Material Prepare & Submit) (GUARD HOUSE)	4	29-Aug-26	01-Sep-26	60%	100%							29-Aug-26						01-Sep-26		
WAD.S.3060	Safety Disconnect Switches complete with busbar, frame box (Material Prepare	4	29-Aug-26	01-Sep-26	60%	100%							29-Aug-26						01-Sep-26		
WAD.S.3150	folding & sliding mounter combination ladder for building maintenance purpose	4	30-Aug-26	02-Sep-26	70%	100%							30-Aug-26						02-Sep-26		
WAD.S.3160	overflow galvanized steel roof scupper (Material Prepare & Submit) (GUARD	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26						02-Sep-26		
WAD.S.3170	counter desk (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26						02-Sep-26		
WAD.S.3180	install ceramic wall tiles (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26						02-Sep-26		
WAD.S.3190	PANEL SIGNAGE (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26						02-Sep-26		
WAD.S.3200	COMMUNICATIONS BACKBONE CABLING (Material Prepare & Submit)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26						02-Sep-26		
Actual Level of Effort		Critical Remaining Work																			
Actual Work		Milestone																			
Remaining Work		summary																			

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP														
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.3640	PANEL SIGNAGE (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26				09-Sep-26	PANEL SIGNAGE		
WAD.S.3650	COMMUNICATIONS BACKBONE CABLING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26				09-Sep-26	COMMUNICATIONS		
WAD.S.3660	card reader IN/OUT (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26				09-Sep-26	card reader IN/OUT		
WAD.S.3670	WATER SUPPLY SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26					09-Sep-26	WATER SUPPLY		
WAD.S.3680	SEWER AND DRAINAGE SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26					09-Sep-26	SEWER AND DRAINAGE		
WAD.S.3690	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Review & Approve)	6	03-Sep-26	09-Sep-26	75%	100%							03-Sep-26					09-Sep-26	SUPPLY AND INSTALL		
WAD.S.3700	HEATING, VENTILATION AND AIR CONDITIONING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26					09-Sep-26	HEATING, VENTILATION AND AIR CONDITIONING		
WAD.S.3770	heavy steel cover with frame for tanks (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	heavy steel cover with frame for tanks		
WAD.S.3780	HOLLOW METAL DOORS AND FRAMES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	HOLLOW METAL DOORS AND FRAMES		
WAD.S.3790	ALUMINIUM DOORS (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	ALUMINIUM DOORS		
WAD.S.3800	TOILET AND BATH ACCESSORIES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	85%	100%							05-Sep-26					10-Sep-26	TOILET AND BATH ACCESSORIES		
WAD.S.3810	Waste Receptacle (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	Waste Receptacle		
WAD.S.3820	LIGHTING FIXTURES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	LIGHTING FIXTURES		
WAD.S.3830	Access control panel (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	Access control panel		
WAD.S.3840	VIDEO SURVEILLANCE (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26				10-Sep-26	VIDEO SURVEILLANCE		
WAD.S.4040	aluminum framed double glazed windows (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26				13-Sep-26	aluminum framed double glazed windows		
WAD.S.4050	Roller blind (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26				13-Sep-26	Roller blind		
WAD.S.4070	DATA COMMUNICATIONS (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26				13-Sep-26	DATA COMMUNICATIONS		
WAD.S.4080	COMPUTERS AND RELATED PERIPHERALS (Material Review & Approve)	6	08-Sep-26	14-Sep-26	0%	100%								08-Sep-26				14-Sep-26	COMPUTERS AND RELATED PERIPHERALS		
Procurement		75	04-Jul-26	28-Sep-26	75.19%	99.93%							04-Jul-26					28-Sep-26			
Fabrication & Delivery		75	04-Jul-26	28-Sep-26	75.19%	99.93%							04-Jul-26					28-Sep-26			
Short Lead Items		73	04-Jul-26	26-Sep-26	93.87%	100%							04-Jul-26					26-Sep-26			
WAD.S.1420	Backfilling Works	4	04-Jul-26	07-Jul-26	100%	100%							04-Jul-26					07-Jul-26	Backfilling Works		
WAD.S.1430	structural steel beams, posts and rods for wall fence (FENCES)	4	04-Jul-26	07-Jul-26	95%	100%							04-Jul-26					07-Jul-26	structural steel beams, posts and rods for wall fence (FENCES)		
WAD.S.1540	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	3	08-Jul-26	11-Jul-26	95%	100%							08-Jul-26					11-Jul-26	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts		
WAD.S.2180	bitumen waterproofing paint on concrete surfaces (FENCES)	4	13-Jul-26	16-Jul-26	100%	100%							13-Jul-26					16-Jul-26	bitumen waterproofing paint on concrete surfaces (FENCES)		
WAD.S.2970	Manhole depth not exceeding 4.0m (GUARD HOUSE)	8	26-Aug-26	03-Sep-26	50%	100%							26-Aug-26					03-Sep-26	Manhole depth not exceeding 4.0m (GUARD HOUSE)		
WAD.S.3280	GRP Pipes laid in trenches, Fabrication & Delivery (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	100%	100%							31-Aug-26					06-Sep-26	GRP Pipes laid in trenches, Fabrication & Delivery (GUARD HOUSE)		
WAD.S.3290	100 mm GRP pipe service connections (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	50%	100%							31-Aug-26					06-Sep-26	100 mm GRP pipe service connections (GUARD HOUSE)		
WAD.S.3730	Concrete Masonry (200mm thick) (GUARD HOUSE)	3	05-Sep-26	07-Sep-26	100%	100%							05-Sep-26					07-Sep-26	Concrete Masonry (200mm thick) (GUARD HOUSE)		
WAD.S.3890	Concrete Masonry (100mm thick) (GUARD HOUSE)	2	06-Sep-26	07-Sep-26	100%	100%							06-Sep-26					07-Sep-26	Concrete Masonry (100mm thick) (GUARD HOUSE)		
WAD.S.3910	SIDEWALKS AND CURBS (GUARD HOUSE)	7	06-Sep-26	13-Sep-26	50%	100%							06-Sep-26					13-Sep-26	SIDEWALKS AND CURBS (GUARD HOUSE)		
WAD.S.4160	GROUNDING (GUARD HOUSE)	3	09-Sep-26	12-Sep-26	50%	100%							09-Sep-26					12-Sep-26	GROUNDING (GUARD HOUSE)		
WAD.S.4170	ROADWORKS (GUARD HOUSE)	6	09-Sep-26	15-Sep-26	50%	100%							09-Sep-26					15-Sep-26	ROADWORKS (GUARD HOUSE)		
WAD.S.4780	FIRE PROTECTION SYSTEM (fire extinguisher) (GUARD HOUSE)	5	14-Sep-26	19-Sep-26	50%	100%							14-Sep-26					19-Sep-26	FIRE PROTECTION SYSTEM (fire extinguisher) (GUARD HOUSE)		
WAD.S.5080	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)	3	23-Sep-26	26-Sep-26	50%	100%							23-Sep-26					26-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)		
Long Lead Items		55	27-Jul-26	28-Sep-26	62.55%	99.88%							27-Jul-26					28-Sep-26			
WAD.S.1570	fix galvanized steel chain link gate including all necessary associated	15	27-Jul-26	12-Aug-26	95%	100%							27-Jul-26					12-Aug-26	fix galvanized steel chain link gate including all necessary associated		
WAD.S.2170	Intrusion Detection system including processor control units items and joints	12	01-Aug-26	13-Aug-26	50%	100%							01-Aug-26					13-Aug-26	Intrusion Detection system including processor control units items and joints		
WAD.S.2260	Handholes\Manholes (FENCES)	12	05-Aug-26	18-Aug-26	50%	100%							05-Aug-26					18-Aug-26	Handholes\Manholes (FENCES)		
WAD.S.2470	structural steel members and plates for main sliding gates (FENCES)	14	09-Aug-26	24-Aug-26	95%	100%							09-Aug-26					24-Aug-26	structural steel members and plates for main sliding gates (FENCES)		
WAD.S.3740	ceramic floor tiles (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	50%	100%							05-Sep-26					17-Sep-26	ceramic floor tiles (GUARD HOUSE)		
WAD.S.3750	install Riyadh stone cladding (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	50%	100%							05-Sep-26					17-Sep-26	install Riyadh stone cladding (GUARD HOUSE)		
WAD.S.3760	UPS (GUARD HOUSE)	18	05-Sep-26	24-Sep-26	50%	100%							05-Sep-26					24-Sep-26	UPS (GUARD HOUSE)		
WAD.S.3900	Panel boards (GUARD HOUSE)	18	06-Sep-26	26-Sep-26	50%	100%							06-Sep-26					26-Sep-26	Panel boards (GUARD HOUSE)		
WAD.S.4120	PANTRY CABINET (GUARD HOUSE)	15	09-Sep-26	26-Sep-26	50%	100%							09-Sep-26					26-Sep-26	PANTRY CABINET (GUARD HOUSE)		
WAD.S.4130	20mm thick black granite (GUARD HOUSE)	13	09-Sep-26	23-Sep-26	50%	100%							09-Sep-26					23-Sep-26	20mm thick black granite (GUARD HOUSE)		
WAD.S.4140	Workstation chair (GUARD HOUSE)	16	09-Sep-26	27-Sep-26	50%	100%							09-Sep-26					27-Sep-26	Workstation chair (GUARD HOUSE)		
WAD.S.4150	Safety Disconnect Switches complete with busbar, frame box (GUARD HOUSE)	17	09-Sep-26	28-Sep-26	50%	94.12%							09-Sep-26					28-Sep-26	Safety Disconnect Switches complete with busbar, frame box (GUARD HOUSE)		
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary		Page 4 of 14				Date 06-Jul-26		Revision Rev001-WAS-05-006		Checked		Approved									

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
Construction	WAD.S.4510 folding & sliding mounter combination ladder for building maintenance purpose	13	10-Sep-26	24-Sep-26	50%	100%										10-Sep-26				24-Sep-26	folding & sliding
	WAD.S.4520 overflow galvanized steel roof scupper (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	50%	100%										10-Sep-26				24-Sep-26	overflow galvanized
	WAD.S.4530 counter desk (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	50%	100%										10-Sep-26				26-Sep-26	counter desk
	WAD.S.4540 install ceramic wall tiles (GUARD HOUSE)	12	10-Sep-26	23-Sep-26	50%	100%										10-Sep-26				23-Sep-26	install ceramic
	WAD.S.4550 PANEL SIGNAGE (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	100%										10-Sep-26				26-Sep-26	PANEL SIGNAGE
	WAD.S.4560 COMMUNICATIONS BACKBONE CABLING (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	100%										10-Sep-26				24-Sep-26	COMMUNICATIONS
	WAD.S.4570 card reader IN/OUT (GUARD HOUSE)	15	10-Sep-26	27-Sep-26	0%	100%										10-Sep-26				27-Sep-26	card reader
	WAD.S.4580 WATER SUPPLY SYSTEM (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	100%										10-Sep-26				24-Sep-26	WATER SUPPLY
	WAD.S.4590 SEWER AND DRAINAGE SYSTEM (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	100%										10-Sep-26				26-Sep-26	SEWER AND DRAINAGE
	WAD.S.4600 SUPPLY PLUMBING FIXTURES (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	100%										10-Sep-26				24-Sep-26	SUPPLY PLUMBING
	WAD.S.4610 HEATING, VENTILATION AND AIR CONDITIONING (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	100%										10-Sep-26				26-Sep-26	HEATING, VENTILATION
	WAD.S.4620 heavy steel cover with frame for tanks (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	100%										12-Sep-26				26-Sep-26	heavy steel cover
	WAD.S.4630 HOLLOW METAL DOORS AND FRAMES (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	100%										12-Sep-26				27-Sep-26	HOLLOW METAL
	WAD.S.4640 ALUMINIUM DOORS (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	100%										12-Sep-26				26-Sep-26	ALUMINIUM
	WAD.S.4650 TOILET AND BATH ACCESS ROIES (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	100%										12-Sep-26				26-Sep-26	TOILET AND BATH
	WAD.S.4660 Waste Receptacle (GUARD HOUSE)	15	12-Sep-26	28-Sep-26	0%	93.33%										12-Sep-26				28-Sep-26	Waste Receptacle
	WAD.S.4670 LIGHTING FIXTURES (GUARD HOUSE)	12	12-Sep-26	24-Sep-26	0%	100%										12-Sep-26				24-Sep-26	LIGHTING FIXTURES
	WAD.S.4680 Access control panel (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	100%										12-Sep-26				27-Sep-26	Access control panel
	WAD.S.4690 VIDEO SURVEILLANCE (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	100%										12-Sep-26				27-Sep-26	VIDEO SURVEILLANCE
	WAD.S.4760 aluminum framed double glazed windows (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	100%										14-Sep-26				27-Sep-26	aluminum framed
	WAD.S.4770 Roller blind (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	100%										14-Sep-26				27-Sep-26	Roller blind
	WAD.S.4790 DATA COMMUNICATIONS (GUARD HOUSE)	13	14-Sep-26	28-Sep-26	0%	92.31%										14-Sep-26				28-Sep-26	DATA COMMUNICATIONS
	WAD.S.4820 COMPUTERS AND RELATED PERIPHERALS (GUARD HOUSE)	10	15-Sep-26	26-Sep-26	0%	100%										15-Sep-26				26-Sep-26	COMPUTERS AND RELATED
	Construction		87	27-Jun-26	05-Oct-26	59.37%	94.27%									27-Jun-26				05-Oct-26	
	FENCES		87	27-Jun-26	05-Oct-26	67.98%	97.88%									27-Jun-26				05-Oct-26	
SITE WORKS		53	27-Jun-26	26-Aug-26	99.34%	100%									27-Jun-26				26-Aug-26		
WAD.S.1340	Demolition Works	10	27-Jun-26	07-Jul-26	100%	100%									27-Jun-26				07-Jul-26	Demolition Works	
WAD.S.1370	Excavation Works	15	08-Jul-26	25-Jul-26	98%	100%									08-Jul-26				25-Jul-26	Excavation Works	
WAD.S.1530	Backfilling Works Before Foundation	18	26-Jul-26	15-Aug-26	100%	100%									26-Jul-26				15-Aug-26	Backfilling Works Before	
WAD.S.3380	Backfilling Works After Foundation	5	22-Aug-26	26-Aug-26	100%	100%									22-Aug-26				26-Aug-26	Backfilling Works After	
CONCRETE WORKS		42	26-Jul-26	12-Sep-26	93%	100%									26-Jul-26				12-Sep-26		
Part 1		21	26-Jul-26	18-Aug-26	93%	100%									26-Jul-26				18-Aug-26		
WAD.S.1560	cast in place reinforced concrete for the sub-structures - Part 1	21	26-Jul-26	18-Aug-26	93%	100%									26-Jul-26				18-Aug-26	cast in place reinforced	
Part 2		21	19-Aug-26	12-Sep-26	93%	100%									19-Aug-26				12-Sep-26		
WAD.S.2720	cast in place reinforced concrete for the sub-structures - Part 2	21	19-Aug-26	12-Sep-26	93%	100%									19-Aug-26				12-Sep-26	cast in place reinforced	
THERMAL & MOISTURE PROTECTION		42	28-Jul-26	14-Sep-26	63.5%	100%									28-Jul-26				14-Sep-26		
Part 1		21	28-Jul-26	20-Aug-26	89%	100%									28-Jul-26				20-Aug-26		
WAD.S.2330	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 1	21	28-Jul-26	20-Aug-26	89%	100%									28-Jul-26				20-Aug-26	Applying 2 coats of bitumen	
Part 2		21	22-Aug-26	14-Sep-26	38%	100%									22-Aug-26				14-Sep-26		
WAD.S.3420	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 2	21	22-Aug-26	14-Sep-26	38%	100%									22-Aug-26				14-Sep-26	Applying 2 coats of bitumen	
SPECIAL CONSTRUCTION- STRUCTURAL STEEL		36	25-Aug-26	05-Oct-26	85.29%	96.45%									25-Aug-26				05-Oct-26		
Part 1		36	25-Aug-26	05-Oct-26	99.7%	96.45%									25-Aug-26				05-Oct-26		
WAD.S.2870	install structural steel beams, posts and rods for wall fence - Part 1	21	25-Aug-26	17-Sep-26	100%	100%									25-Aug-26				17-Sep-26	install structural steel	
WAD.S.3260	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	100%	100%									31-Aug-26				23-Sep-26	Install tubes, bolts, nuts	
WAD.S.3870	fix galvanized steel chain link fence wall - including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	100%	90.48%									06-Sep-26				29-Sep-26	fix galvanized steel chain	
WAD.S.4720	galvanized steel chain link gates Installation - Part 1	20	13-Sep-26	05-Oct-26	75%	65%									13-Sep-26				05-Oct-26	galvanized steel chain link	
Part 2		36	25-Aug-26	05-Oct-26	70.87%	96.45%									25-Aug-26				05-Oct-26		
WAD.S.2920	install structural steel beams, posts and rods for wall fence - Part 2	21	25-Aug-26	17-Sep-26	80%	100%									25-Aug-26				17-Sep-26	install structural steel	
WAD.S.3430	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	70%	100%									31-Aug-26				23-Sep-26	Install tubes, bolts, nuts	
WAD.S.3950	fix galvanized steel chain link fence wall - including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	65%	90.48%									06-Sep-26				29-Sep-26	fix galvanized steel chain	



Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
ELECTRICAL WORKS	WAD.S.4730 galvanised steel chain link gates Installation - Part2	20	13-Sep-26	05-Oct-26	5%	65%								13-Sep-26					05-Oct-26	galvanize
			34	16-Aug-26	23-Sep-26	0%	100%							16-Aug-26				23-Sep-26		
	WAD.S.2640 Intrusion Detection system including processor control units items and joints -	9	16-Aug-26	25-Aug-26	0%	100%								16-Aug-26				25-Aug-26	Intrusion D	
	WAD.S.2950 Fiber Optic Outdoor Cable	8	26-Aug-26	03-Sep-26	0%	100%								26-Aug-26				03-Sep-26	Fiber Opt	
	WAD.S.2960 Road crossing ducts for Fiber Optic Cable	7	26-Aug-26	02-Sep-26	0%	100%								26-Aug-26				02-Sep-26	Road cro	
	WAD.S.2980 install 50mm diameter high-density polyethylene (HDPE) pipe including the	8	29-Aug-26	06-Sep-26	0%	100%								29-Aug-26				06-Sep-26	install 50	
	WAD.S.3720 Fiber Optic Outdoor Cable To Close The Loop	9	05-Sep-26	14-Sep-26	0%	100%								05-Sep-26				14-Sep-26	Fiber O	
	WAD.S.4810 Handholes\Manholes	8	15-Sep-26	23-Sep-26	0%	100%								15-Sep-26				23-Sep-26	Hand	
	ELECTRICAL GATE BARRIER	8	15-Sep-26	23-Sep-26	0%	100%								15-Sep-26				23-Sep-26		
	WAD.S.4830 Install. Electrical gate barrier complete (cables, conduits, pipes, pulling cables in	8	15-Sep-26	23-Sep-26	0%	100%								15-Sep-26				23-Sep-26	Instal	
GUARD HOUSE 1		65	19-Jul-26	01-Oct-26	18.55%	47.93%								19-Jul-26				01-Oct-26		
SITE WORKS		56	19-Jul-26	21-Sep-26	77%	100%								19-Jul-26				21-Sep-26		
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	100%	100%								19-Jul-26				06-Aug-26		
WAD.S.1450	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%								19-Jul-26				27-Jul-26	Excavation for guard rooms	
WAD.S.1590	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%								28-Jul-26				29-Jul-26	Replacment Under Founda	
WAD.S.2270	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26				06-Aug-26	Backfilling Under G.B	
WAD.S.2280	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26				06-Aug-26	Backfilling Under S	
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	73.98%	100%								28-Jul-26				21-Sep-26		
WAD.S.1600	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%								28-Jul-26				30-Jul-26	50 mm thickness lean conc	
WAD.S.1820	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%								30-Jul-26				04-Aug-26	Isolated Footings & Colum	
WAD.S.2340	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%								08-Aug-26				10-Aug-26	50 mm thickness lea	
WAD.S.2600	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%								11-Aug-26				16-Aug-26	Grade beams	
WAD.S.2650	Columns	4	17-Aug-26	20-Aug-26	100%	100%								17-Aug-26				20-Aug-26	Columns	
WAD.S.2710	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26				24-Aug-26	Raft and R.C. walls	
WAD.S.2750	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26				30-Aug-26	Roof Slab	
WAD.S.2760	Beams	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26				30-Aug-26	Beams	
WAD.S.3390	Provide and cast concrete floorslab on grade	5	31-Aug-26	05-Sep-26	100%	100%								31-Aug-26				05-Sep-26	Provide and cas	
WAD.S.3400	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%								31-Aug-26				02-Sep-26	Concrete Pad	
WAD.S.3410	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26				05-Sep-26	Tanks Raft	
WAD.S.3940	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%								06-Sep-26				10-Sep-26	Tanks Walls	
WAD.S.4850	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	100%								17-Sep-26				21-Sep-26	Tanks Slab	
MASONRY UNIT		3	25-Aug-26	27-Aug-26	100%	100%								25-Aug-26				27-Aug-26		
WAD.S.2910	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	100%	100%								25-Aug-26				27-Aug-26	install Concrete	
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26				09-Sep-26		
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26				09-Sep-26		
WAD.S.3920	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26				07-Sep-26	apply 2 coats of b	
WAD.S.3930	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%								06-Sep-26				07-Sep-26	install liquid ap	
WAD.S.4090	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26				09-Sep-26	install geotext	
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26		
WAD.S.4180	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install liqui	
WAD.S.4190	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install 4mm	
WAD.S.4200	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install 75m	
WAD.S.4210	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	cast in plac	
WAD.S.4220	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install 300	
WAD.S.4230	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install 50m	
WAD.S.4240	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install high	
WAD.S.4250	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install UVr	
WAD.S.4260	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	fixing 3mm	
WAD.S.4270	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26	install Terr	
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26				21-Sep-26		

Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Milestone
 Remaining Work
 summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS1-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																	
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
WAD.S.4280	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26						21-Sep-26	lay epoxy 2
WAD.S.4710	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%								12-Sep-26						16-Sep-26	install water
FINISHES		26	29-Aug-26	27-Sep-26	0%	100%								29-Aug-26						27-Sep-26	
WAD.S.3090	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%								29-Aug-26						01-Sep-26	install concrete
WAD.S.4940	install ceramic floor tiles	3	19-Sep-26	21-Sep-26	0%	100%								19-Sep-26						21-Sep-26	install cera
WAD.S.4950	install granite flooring	2	19-Sep-26	20-Sep-26	0%	100%								19-Sep-26						20-Sep-26	install gran
WAD.S.5010	install granite saddles and thresholds	3	19-Sep-26	21-Sep-26	0%	100%								19-Sep-26						21-Sep-26	install gran
WAD.S.5020	install Riyadh stone cladding	3	19-Sep-26	21-Sep-26	0%	100%								19-Sep-26						21-Sep-26	install Riya
WAD.S.5030	install 3mm steel CNC laser cut panels	3	19-Sep-26	21-Sep-26	0%	100%								19-Sep-26						21-Sep-26	install 3mm
WAD.S.5040	gypsum board suspended ceiling	5	19-Sep-26	23-Sep-26	0%	100%								19-Sep-26						23-Sep-26	gypsum bo
WAD.S.5060	install aluminum cladding	2	20-Sep-26	21-Sep-26	0%	100%								20-Sep-26						21-Sep-26	install alumi
WAD.S.5120	install ceramic wall tiles	3	24-Sep-26	27-Sep-26	0%	100%								24-Sep-26						27-Sep-26	install cera
WAD.S.5530	install two coats of acrylic paint on internal walls	2	26-Sep-26	27-Sep-26	0%	100%								26-Sep-26						27-Sep-26	install two c
WAD.S.5540	install two coats of acrylic paint (suitable for exterior use) on external	2	26-Sep-26	27-Sep-26	0%	100%								26-Sep-26						27-Sep-26	install two c
MECHANICAL WORKS		53	30-Jul-26	29-Sep-26	30%	76.19%								30-Jul-26						29-Sep-26	
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	44%	100%								30-Jul-26						10-Aug-26	
WAD.S.1660	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	35%	100%								30-Jul-26						10-Aug-26	WATER SUPP
WAD.S.1670	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	80%	100%								30-Jul-26						10-Aug-26	SEWER AND D
WAD.S.1680	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	35%	100%								30-Jul-26						10-Aug-26	IRRIGATION
WAD.S.1710	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	35%	100%								30-Jul-26						10-Aug-26	HEATING, VE
WAD.S.1720	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	35%	100%								30-Jul-26						10-Aug-26	Exhaust fans
MECHANICAL WORKS - Final Fix		5	24-Sep-26	29-Sep-26	22.22%	62.96%								24-Sep-26						29-Sep-26	
WAD.S.5130	installation of Fire extinguishers as per drawings, specifications	3	24-Sep-26	27-Sep-26	50%	100%								24-Sep-26						27-Sep-26	installatio
WAD.S.5140	gully traps with heavy duty cover	3	24-Sep-26	27-Sep-26	50%	100%								24-Sep-26						27-Sep-26	gully traps
WAD.S.5150	chamber with heavy duty cover	3	24-Sep-26	27-Sep-26	50%	100%								24-Sep-26						27-Sep-26	chamber
WAD.S.5160	INSTALL PLUMBING FIXTURES	3	24-Sep-26	27-Sep-26	50%	100%								24-Sep-26						27-Sep-26	INSTALL
WAD.S.5910	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	HEATING
WAD.S.5920	Exhaust fans - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	Exhaust f
WAD.S.5930	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	Bulbblers
WAD.S.5980	WATER SUPPLY SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	WATER S
WAD.S.5990	IRRIGATION SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	IRRIGATI
ELECTRICAL WORKS		55	30-Jul-26	01-Oct-26	16.67%	37.12%								30-Jul-26						01-Oct-26	
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	
WAD.S.1690	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	LIGHTING AN
WAD.S.1700	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	UPS 3KVA (ins
WAD.S.1730	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	power source
WAD.S.1740	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	UNDERGROU
WAD.S.1750	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	LIGHTING FIX
WAD.S.1760	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	installation of
WAD.S.1770	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	GROUNDING
WAD.S.1780	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	card reader IN
WAD.S.1790	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	CCTV camera
WAD.S.1800	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	Access contro
WAD.S.1810	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26						10-Aug-26	fire alarm syst
ELECTRICAL WORKS - Final Fix		5	27-Sep-26	01-Oct-26	0%	5.68%								27-Sep-26						01-Oct-26	
WAD.S.5940	power source with built-in photocell sensor for automatic electrical connection	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	power so
WAD.S.5950	LIGHTING FIXTURES - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	LIGHTIN
WAD.S.5960	GROUNDING - Final Fix	3	27-Sep-26	29-Sep-26	0%	33.33%								27-Sep-26						29-Sep-26	GROUND
WAD.S.5970	12-Port SMF Fiber Optic Patch Panels	4	27-Sep-26	30-Sep-26	0%	25%								27-Sep-26						30-Sep-26	12-Port
WAD.S.6140	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	28-Sep-26	29-Sep-26	0%	0%								28-Sep-26						29-Sep-26	UNDERG
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary							Date		Revision		Checked	Approved									
							06-Jul-26		Rev001-WAS-05-006												

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.6150	installation of Wiring devices includes switches and Receptacle outlets	2	28-Sep-26	29-Sep-26	0%	0%									28-Sep-26			29-Sep-26		
WAD.S.6160	card reader IN/OUT - Final Fix	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6170	12-Port CAT6A UTP fully loaded patch panel	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6180	COMPUTERS AND RELATED PERIPHERALS	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6190	VIDEO SURVEILLANCE	4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6200	CCTV storage system as specified	4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6270	Access control panel - Final Fix	2	29-Sep-26	30-Sep-26	0%	0%									29-Sep-26			30-Sep-26		
WAD.S.6280	Central (Headend) System Components	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6290	VSS System as specified	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6300	CCTV cameras - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6310	ELECTRICAL GATE BARRIER	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6320	fire alarm system including wires, conduit and other materials - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6330	Analog addressable fire alarm control panel with battery	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6340	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6420	20A. ATS (Automatic transfer switch) for UPS	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
WAD.S.6430	LIGHTNING PROTECTION	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
WAD.S.6440	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
METALS		2	26-Sep-26	27-Sep-26	0%	100%									26-Sep-26			27-Sep-26		
WAD.S.5500	folding & sliding mounter combination ladder for building maintenance purpose	2	26-Sep-26	27-Sep-26	0%	100%									26-Sep-26			27-Sep-26		
WAD.S.5510	install of overflow galvanized steel roof scupper with gray color with angular	2	26-Sep-26	27-Sep-26	0%	100%									26-Sep-26			27-Sep-26		
WAD.S.5520	install heavy steel cover with frame including all necessary fixings	2	26-Sep-26	27-Sep-26	0%	100%									26-Sep-26			27-Sep-26		
WOODS AND PLASTICS		3	27-Sep-26	29-Sep-26	0%	44.98%									27-Sep-26			29-Sep-26		
WAD.S.5880	PANTRY CABINET	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26			28-Sep-26		
WAD.S.5890	COUNTER DESK	3	27-Sep-26	29-Sep-26	0%	33.33%									27-Sep-26			29-Sep-26		
DOORS & WINDOWS		8	22-Sep-26	30-Sep-26	0%	44.44%									22-Sep-26			30-Sep-26		
WAD.S.5050	install hollow metal door	4	22-Sep-26	26-Sep-26	0%	100%									22-Sep-26			26-Sep-26		
WAD.S.5900	Install Aluminum Door	3	27-Sep-26	29-Sep-26	0%	33.33%									27-Sep-26			29-Sep-26		
WAD.S.6120	Install aluminum framed double glazed windows	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
SPECIALTIES		4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6130	TOILET ACCESSORIES	2	28-Sep-26	29-Sep-26	0%	0%									28-Sep-26			29-Sep-26		
WAD.S.6410	PANEL SIGNAGE	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
FURNISHINGS		1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6450	Workstation chair	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6460	Workstation table	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6470	Roller blind	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6480	Waste Receptacle	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
GUARD HOUSE 2		62	19-Jul-26	28-Sep-26	4.61%	78.26%									19-Jul-26			28-Sep-26		
SITE WORKS		56	19-Jul-26	21-Sep-26	71.13%	100%									19-Jul-26			21-Sep-26		
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	82.44%	100%									19-Jul-26			06-Aug-26		
WAD.S.1460	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%									19-Jul-26			27-Jul-26		
WAD.S.1610	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%									28-Jul-26			29-Jul-26		
WAD.S.2290	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%									05-Aug-26			06-Aug-26		
WAD.S.2300	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	0%	100%									05-Aug-26			06-Aug-26		
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	69.64%	100%									28-Jul-26			21-Sep-26		
WAD.S.1620	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%									28-Jul-26			30-Jul-26		
WAD.S.1990	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%									30-Jul-26			04-Aug-26		
WAD.S.2400	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%									08-Aug-26			10-Aug-26		
WAD.S.2610	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%									11-Aug-26			16-Aug-26		
WAD.S.2660	Columns	4	17-Aug-26	20-Aug-26	100%	100%									17-Aug-26			20-Aug-26		

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		


Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027											
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb									
CONCRETE WORKS	WAD.S.2730	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26															24-Aug-26. Raft and R.C.
	WAD.S.2770	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26															30-Aug-26. Roof Slab
	WAD.S.2780	Beams	8	22-Aug-26	30-Aug-26	100%	100%							22-Aug-26																30-Aug-26. Beams
	WAD.S.3440	Provide and cast concrete floorslab on grade	5	31-Aug-26	05-Sep-26	50%	100%									31-Aug-26														05-Sep-26. Provide and c
	WAD.S.3450	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%									31-Aug-26														02-Sep-26. Concrete Pad
	WAD.S.3460	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%									31-Aug-26														05-Sep-26. Tanks Raft
	WAD.S.3980	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%									06-Sep-26														10-Sep-26. Tanks Wall
	WAD.S.4890	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	100%									17-Sep-26														21-Sep-26. Tanks Sla
MASONRY UNIT			3	25-Aug-26	27-Aug-26	50%	100%								25-Aug-26															27-Aug-26
WAD.S.2930	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	50%	100%									25-Aug-26															27-Aug-26. install Concre
THERMAL & MOISTURE PROTECTION			4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26															09-Sep-26
THERMAL & MOISTURE PROTECTION - Foundation			4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26															09-Sep-26
WAD.S.3960	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%									06-Sep-26															07-Sep-26. apply 2 coats of b
WAD.S.3970	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%									06-Sep-26															07-Sep-26. install liquid a
WAD.S.4100	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26															09-Sep-26. install geote
ROOFING SYSTEM			11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26															21-Sep-26
WAD.S.4290	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install liq
WAD.S.4300	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install 4m
WAD.S.4310	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install 75
WAD.S.4320	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. cast in pl
WAD.S.4330	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install 30
WAD.S.4340	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install 50
WAD.S.4350	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install hig
WAD.S.4360	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install UV
WAD.S.4370	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. fixing 3m
WAD.S.4380	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. install Te
THERMAL & MOISTURE PROTECTION - Tanks			11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26															21-Sep-26
WAD.S.4390	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	100%									09-Sep-26															21-Sep-26. lay epox
WAD.S.4740	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%									12-Sep-26															16-Sep-26. install wat
FINISHES			38	08-Aug-26	20-Sep-26	0%	100%								08-Aug-26															20-Sep-26
WAD.S.2370	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%									08-Aug-26															10-Aug-26. install cerami
WAD.S.2380	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%									08-Aug-26															09-Aug-26. install granite
WAD.S.2390	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%									08-Aug-26															10-Aug-26. install cerami
WAD.S.2520	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%									09-Aug-26															10-Aug-26. install two coa
WAD.S.2530	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%									09-Aug-26															10-Aug-26. install two coa
WAD.S.3100	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%									29-Aug-26															01-Sep-26. install concre
WAD.S.2240	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%									03-Sep-26															07-Sep-26. gypsum boar
WAD.S.4860	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26															20-Sep-26. install gra
WAD.S.4870	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26															20-Sep-26. install Riy
WAD.S.4880	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26															20-Sep-26. install 3m
WAD.S.4960	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	100%									19-Sep-26															20-Sep-26. install alu
MECHANICAL WORKS			52	30-Jul-26	28-Sep-26	0%	78.57%								30-Jul-26															28-Sep-26
MECHANICAL WORKS - 1st Fix			10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26															10-Aug-26
WAD.S.1830	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26															10-Aug-26. WATER SUP
WAD.S.1840	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26															10-Aug-26. SEWER AND
WAD.S.1850	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26															10-Aug-26. IRRIGATION
WAD.S.1880	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26															10-Aug-26. HEATING, VE
WAD.S.1890	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26															10-Aug-26. Exhaust fans
MECHANICAL WORKS - Final Fix			3	26-Sep-26	28-Sep-26	0%	66.67%								26-Sep-26															28-Sep-26
WAD.S.5560	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26															28-Sep-26. installa

Actual Level of Effort Critical Remaining Work
 Actual Work Milestone
 Remaining Work summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																	
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.5570	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	gully traps	
WAD.S.5580	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	chamber	
WAD.S.5590	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	INSTALL	
WAD.S.5600	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	HEATING	
WAD.S.5610	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	Exhaust	
WAD.S.5620	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	Bulbblers	
WAD.S.5750	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	WATER	
WAD.S.5760	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	IRRIGATION	
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	0%	75.51%									30-Jul-26				28-Sep-26		
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26		
WAD.S.1860	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	LIGHTING AND	
WAD.S.1870	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	UPS 3KVA (in	
WAD.S.1900	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	power source	
WAD.S.1910	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	UNDERGROUND	
WAD.S.1920	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	LIGHTING FI	
WAD.S.1930	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	installation of	
WAD.S.1940	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	GROUNDING	
WAD.S.1950	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	card reader IN	
WAD.S.1960	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	CCTV camera	
WAD.S.1970	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	Access contr	
WAD.S.1980	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26				10-Aug-26	fire alarm sys	
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	63.26%										24-Sep-26			28-Sep-26		
WAD.S.5170	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	75%									24-Sep-26				28-Sep-26	12-Port	
WAD.S.5180	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	75%									24-Sep-26				28-Sep-26	VIDEO	
WAD.S.5190	CCTV storage system, as specified	4	24-Sep-26	28-Sep-26	0%	75%									24-Sep-26				28-Sep-26	CCTV s	
WAD.S.5630	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	power s	
WAD.S.5640	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	LIGHTI	
WAD.S.5650	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	GROU	
WAD.S.5660	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	card re	
WAD.S.5670	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	12-Port	
WAD.S.5680	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	COMPU	
WAD.S.5690	Central/Headend System Components	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	Centra	
WAD.S.5700	VSS System, as specified	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	VSS Sy	
WAD.S.5710	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	CCTV c	
WAD.S.5720	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	ELECT	
WAD.S.5730	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	fire alar	
WAD.S.5740	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	Analog	
WAD.S.5770	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%									26-Sep-26				28-Sep-26	LIGHTI	
WAD.S.6010	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	UNDER	
WAD.S.6020	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	installa	
WAD.S.6030	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	Access	
WAD.S.6040	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	20A. A	
WAD.S.6050	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	LIGHTN	
WAD.S.6060	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	50%									27-Sep-26				28-Sep-26	Intellige	
METALS		2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26				09-Sep-26		
WAD.S.2480	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26				09-Sep-26	folding & slid	
WAD.S.2490	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26				09-Sep-26	install of ove	
WAD.S.2500	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26				09-Sep-26	install heavy	
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%									07-Sep-26				09-Sep-26		
WAD.S.2350	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%									07-Sep-26				09-Sep-26	COUNTER D	
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary							Date	Revision			Checked	Approved									
							06-Jul-26	Rev001-WAS-05-006													

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
WAD.S.2510	PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	PANTRY CABINET		
	DOORS & WINDOWS	5	07-Sep-26	12-Sep-26	0%	100%								07-Sep-26					12-Sep-26			
	WAD.S.2360	Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%							07-Sep-26					09-Sep-26	Install Aluminum Door		
	WAD.S.2200	install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%							08-Sep-26					12-Sep-26	install hollow metal door		
	WAD.S.2210	Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%							08-Sep-26					10-Sep-26	Install aluminum framed double glazed windows		
	SPECIALTIES	3	26-Sep-26	28-Sep-26	0%	53.42%								26-Sep-26					28-Sep-26			
	WAD.S.5550	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	100%							26-Sep-26					27-Sep-26	TOILET ACCESSROIES		
	WAD.S.6000	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	50%							27-Sep-26					28-Sep-26	PANEL SIGNAGE		
	FURNISHINGS	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26					28-Sep-26			
	WAD.S.6210	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%							28-Sep-26					28-Sep-26	Workstation chair		
	WAD.S.6220	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%							28-Sep-26					28-Sep-26	Workstation table		
	WAD.S.6230	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%							28-Sep-26					28-Sep-26	Roller blind		
	WAD.S.6240	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%							28-Sep-26					28-Sep-26	Waste Receptacle		
	GUARD HOUSE 3		62	19-Jul-26	28-Sep-26	17.54%	78.26%								19-Jul-26					28-Sep-26		
	SITE WORKS		56	19-Jul-26	21-Sep-26	77%	100%								19-Jul-26					21-Sep-26		
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	100%	100%								19-Jul-26					06-Aug-26			
WAD.S.7380	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%								19-Jul-26					27-Jul-26	Excavation for guard rooms		
WAD.S.7390	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%								28-Jul-26					29-Jul-26	Replacment Under Foundation		
WAD.S.7400	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26					06-Aug-26	Backfilling Under G.Beam		
WAD.S.7410	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26					06-Aug-26	Backfilling Under S.O.G		
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	73.98%	100%								28-Jul-26					21-Sep-26			
WAD.S.7430	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%								28-Jul-26					30-Jul-26	50 mm thickness lean concrete under the foundation.		
WAD.S.7450	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%								30-Jul-26					04-Aug-26	Isolated Footings & Column Neck		
WAD.S.7420	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%								08-Aug-26					10-Aug-26	50 mm thickness lean concrete under grade beams.		
WAD.S.7460	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%								11-Aug-26					16-Aug-26	Grade beams		
WAD.S.7470	Columns	4	17-Aug-26	20-Aug-26	100%	100%								17-Aug-26					20-Aug-26	Columns		
WAD.S.7510	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26					24-Aug-26	Raft and R.C. walls		
WAD.S.7490	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26					30-Aug-26	Roof Slab		
WAD.S.7500	Beams	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26					30-Aug-26	Beams		
WAD.S.7440	Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	100%	100%								31-Aug-26					05-Sep-26	Provide and cast concrete floor slab on grade		
WAD.S.7480	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%								31-Aug-26					02-Sep-26	Concrete Pad		
WAD.S.7520	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26					05-Sep-26	Tanks Raft		
WAD.S.7530	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%								06-Sep-26					10-Sep-26	Tanks Walls		
WAD.S.7540	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	100%								17-Sep-26					21-Sep-26	Tanks Slab		
MASONRY UNIT		3	25-Aug-26	27-Aug-26	100%	100%								25-Aug-26					27-Aug-26			
WAD.S.6500	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	100%	100%								25-Aug-26					27-Aug-26	install Concrete Masonry Unit (CMU) for walls		
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26					09-Sep-26			
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26					09-Sep-26			
WAD.S.6560	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26					07-Sep-26	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with		
WAD.S.6580	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%								06-Sep-26					07-Sep-26	install liquid applied waterproofing coating - single-component pitch modified		
WAD.S.6590	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	install geotextile sheet		
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26			
WAD.S.6570	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install liquid applied waterproofing coating single-component pitch modified		
WAD.S.6610	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install 4mm thick APP modified bituminous membrane - single layer		
WAD.S.6620	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install 75mm thick rigid insulation (extruded polystyrene)		
WAD.S.6630	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross		
WAD.S.6640	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install 300 micron polyethylene sheet		
WAD.S.6650	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install 50mm thick loose gravel toppings		
WAD.S.6660	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install high density polyisocynurate cover board		
WAD.S.6670	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	100%								09-Sep-26					21-Sep-26	install UV resistant geotextile sheet		

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

				WAS-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP														
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.6680	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	100%										09-Sep-26				21-Sep-26	fixing 3mm
WAD.S.6690	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	100%										09-Sep-26				21-Sep-26	install Te
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	100%										09-Sep-26				21-Sep-26	
WAD.S.7370	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	100%										09-Sep-26				21-Sep-26	lay epoxy
WAD.S.6600	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%										12-Sep-26				16-Sep-26	install water
FINISHES		38	08-Aug-26	20-Sep-26	0%	100%										08-Aug-26				20-Sep-26	
WAD.S.6730	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%										08-Aug-26				10-Aug-26	install ceramic
WAD.S.6740	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%										08-Aug-26				09-Aug-26	install granite fl
WAD.S.6770	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%										08-Aug-26				10-Aug-26	install ceramic
WAD.S.6780	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%										09-Aug-26				10-Aug-26	install two coat
WAD.S.6790	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%										09-Aug-26				10-Aug-26	install two coat
WAD.S.6760	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%										29-Aug-26				01-Sep-26	install concre
WAD.S.6830	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%										03-Sep-26				07-Sep-26	gypsum boar
WAD.S.6750	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install gra
WAD.S.6800	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install Riy
WAD.S.6820	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install 3mm
WAD.S.6810	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	100%										19-Sep-26				20-Sep-26	install alu
MECHANICAL WORKS		52	30-Jul-26	28-Sep-26	18.57%	78.57%										30-Jul-26				28-Sep-26	
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	52%	100%										30-Jul-26				10-Aug-26	
WAD.S.6910	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	45%	100%										30-Jul-26				10-Aug-26	WATER SUPP
WAD.S.6920	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	80%	100%										30-Jul-26				10-Aug-26	SEWER AND D
WAD.S.6980	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	45%	100%										30-Jul-26				10-Aug-26	IRRIGATION S
WAD.S.7260	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	45%	100%										30-Jul-26				10-Aug-26	HEATING, VE
WAD.S.7270	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	45%	100%										30-Jul-26				10-Aug-26	Exhaust fans
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	
WAD.S.6900	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	installa
WAD.S.6930	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	gully tra
WAD.S.6940	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	chamb
WAD.S.6950	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	INSTAL
WAD.S.6960	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	HEATIN
WAD.S.6970	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	Exhaus
WAD.S.6990	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	Bulbble
WAD.S.7230	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	WATER
WAD.S.7240	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	IRRIGA
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	16.67%	75.51%										30-Jul-26				28-Sep-26	
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	
WAD.S.7000	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	LIGHTING AN
WAD.S.7010	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	UPS 3KVA ins
WAD.S.7280	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	power source
WAD.S.7290	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	UNDERGROU
WAD.S.7300	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	LIGHTING FIX
WAD.S.7310	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	installation of V
WAD.S.7320	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	GROUNDING
WAD.S.7330	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	card reader IN
WAD.S.7340	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	CCTV camera
WAD.S.7350	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	Access contro
WAD.S.7360	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	fire alarm syst
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	63.26%										24-Sep-26				28-Sep-26	
WAD.S.7100	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	75%										24-Sep-26				28-Sep-26	12-Port
WAD.S.7120	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	75%										24-Sep-26				28-Sep-26	VIDEO

Actual Level of Effort	Critical Remaining Work
Actual Work	Milestone
Remaining Work	summary

Page 12 of 14

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																	
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.7150	CCTV storage system as specified	4	24-Sep-26	28-Sep-26	0%	75%										24-Sep-26				28-Sep-26	CCTV storage system as specified
WAD.S.7020	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	power source with built-in photocell sensor for automatic electrical connection
WAD.S.7040	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	LIGHTING FIXTURES - Final Fix
WAD.S.7060	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	GROUNDING - Final Fix
WAD.S.7070	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	card reader IN/OUT - Final Fix
WAD.S.7090	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	12-Port CAT6A UTP fully loaded patch panel
WAD.S.7110	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	COMPUTERS AND RELATED PERIPHERALS
WAD.S.7130	Central/Headend System Components	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	Central/Headend System Components
WAD.S.7140	VSS System as specified	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	VSS System as specified
WAD.S.7160	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	CCTV cameras - Final Fix
WAD.S.7180	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	ELECTRICAL GATE BARRIER
WAD.S.7200	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	fire alarm system including wires, conduit and other materials - Final Fix
WAD.S.7210	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	Analog addressable fire alarm control panel with battery
WAD.S.7250	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	66.67%										26-Sep-26				28-Sep-26	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix
WAD.S.7030	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix
WAD.S.7050	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	installation of Wiring devices includes switches and Receptacle outlets
WAD.S.7080	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	Access control panel - Final Fix
WAD.S.7170	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	20A. ATS (Automatic transfer switch) for UPS
WAD.S.7190	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	LIGHTNING PROTECTION
WAD.S.7220	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	Intelligent Ionization / Photoelectric smoke and heat detector with base
METALS		2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26				09-Sep-26	
WAD.S.6510	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26				09-Sep-26	folding & sliding mounter combination ladder for building maintenance purpose
WAD.S.6520	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26				09-Sep-26	install of overflow galvanized steel roof scupper with gray color with angular
WAD.S.6530	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26				09-Sep-26	install heavy steel cover with frame including all necessary fixings
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26				09-Sep-26	
WAD.S.6550	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26				09-Sep-26	COUNTER DESK
WAD.S.6540	PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26				09-Sep-26	PANTRY CABINET
DOORS & WINDOWS		5	07-Sep-26	12-Sep-26	0%	100%										07-Sep-26				12-Sep-26	
WAD.S.6700	Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26				09-Sep-26	Install Aluminum Door
WAD.S.6710	install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%										08-Sep-26				12-Sep-26	install hollow metal door
WAD.S.6720	Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%										08-Sep-26				10-Sep-26	Install aluminum framed double glazed windows
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	53.42%										26-Sep-26				28-Sep-26	
WAD.S.6840	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	100%										26-Sep-26				27-Sep-26	TOILET ACCESSROIES
WAD.S.6850	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	50%										27-Sep-26				28-Sep-26	PANEL SIGNAGE
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26				28-Sep-26	
WAD.S.6860	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26				28-Sep-26	Workstation chair
WAD.S.6870	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26				28-Sep-26	Workstation table
WAD.S.6880	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26				28-Sep-26	Roller blind
WAD.S.6890	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26				28-Sep-26	Waste Receptacle
EXT. WORKS		41	11-Aug-26	27-Sep-26	0%	100%										11-Aug-26				27-Sep-26	
EXTERNAL WORKS		41	11-Aug-26	27-Sep-26	0%	100%										11-Aug-26				27-Sep-26	
WAD.S.1100	Excavation Works	15	11-Aug-26	27-Aug-26	0%	100%										11-Aug-26				27-Aug-26	Excavation Works
WAD.S.1290	40 mm Pipes	12	29-Aug-26	10-Sep-26	0%	100%										29-Aug-26				10-Sep-26	40 mm Pipes
WAD.S.3270	GRP Pipes laid in trenches	12	31-Aug-26	13-Sep-26	0%	100%										31-Aug-26				13-Sep-26	GRP Pipes laid in trenches
WAD.S.3880	100 mm Pipe in trench not exceeding 2.00 m depth to invert	7	06-Sep-26	13-Sep-26	0%	100%										06-Sep-26				13-Sep-26	100 mm Pipe in trench not exceeding 2.00 m depth to invert
WAD.S.4020	install 100 mm GRP pipe service connections between building sewage	8	07-Sep-26	15-Sep-26	0%	100%										07-Sep-26				15-Sep-26	install 100 mm GRP pipe service connections between building sewage
WAD.S.4030	Manhole depth not exceeding 4.0m	8	07-Sep-26	15-Sep-26	0%	100%										07-Sep-26				15-Sep-26	Manhole depth not exceeding 4.0m
WAD.S.4800	Backfilling Works	5	14-Sep-26	19-Sep-26	0%	100%										14-Sep-26				19-Sep-26	Backfilling Works
WAD.S.4980	SIDEWALKS AND CURBS	7	20-Sep-26	27-Sep-26	0%	100%										20-Sep-26				27-Sep-26	SIDEWALKS AND CURBS
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary							Date		Revision		Checked		Approved								
							06-Jul-26		Rev001-WAS-05-006												

 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone
 Remaining Work  summary