











				WAS-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule														
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026 Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec 2027 Jan Feb											
Improvement of Waad Al Shamal Industrial City Fence & Gates -		128	06-May-26	05-Oct-26	29.53%	64.22%												
Key Milestones		128	06-May-26	05-Oct-26	0%	0%												
General Milestones		128	06-May-26	05-Oct-26	0%	0%												
WAD.S.1080	ProjectStart	0	06-May-26		100%	100%												
WAD.S.6490	ProjectFinish	0		05-Oct-26	0%	0%												
Contractual Milestones		128	06-May-26	05-Oct-26	0%	0%												
WAD.S.1470	Site Handover	0		06-May-26	100%	100%												
WAD.S.7550	Contract Schedule (Baseline Program)	0		06-May-26	100%	100%												
WAD.S.1320	Completion of Mobilization	0		31-May-26	100%	100%												
WAD.S.3850	Completion of Fences	0		26-Aug-26	0%	100%												
WAD.S.3860	Completion of GUARD HOUSE 1	0		26-Aug-26	0%	100%												
WAD.S.5070	Completion of Engineering Works	0		22-Sep-26	0%	0%												
WAD.S.6110	Completion of EXT. WORKS	0		27-Sep-26	0%	0%												
WAD.S.6250	Completion of Procurment Works	0		28-Sep-26	0%	0%												
WAD.S.7560	Testing & Commissioning	0		05-Oct-26	0%	0%												
Mobilization		19	06-May-26	31-May-26	0%	0%												
Site Layout Plan		3	11-May-26	13-May-26	0%	0%												
WAD.S.1120	Site Office Layout Drawing Proposal Submittal	1	11-May-26	11-May-26	100%	100%												
WAD.S.1130	Site Office Layout Drawing Review & Approval	2	12-May-26	13-May-26	100%	100%												
Construct Site Access Roads		5	14-May-26	20-May-26	0%	0%												
WAD.S.1150	Site Preparation	1	14-May-26	14-May-26	100%	100%												
WAD.S.1160	Grading & Leveling	2	16-May-26	17-May-26	100%	100%												
WAD.S.1200	Temporary Access Road	3	17-May-26	20-May-26	100%	100%												
Construct Site Office Fence		8	18-May-26	31-May-26	0%	0%												
WAD.S.1230	Excavation for Fence Foundation	4	18-May-26	23-May-26	100%	100%												
WAD.S.1270	Installation of Fence Posts	4	19-May-26	24-May-26	100%	100%												
WAD.S.1280	Installation of Fence Mesh	4	23-May-26	31-May-26	100%	100%												
Construct Site Offices		3	18-May-26	20-May-26	0%	0%												
WAD.S.1210	Installation of Site Offices	3	18-May-26	20-May-26	100%	100%												
WAD.S.1260	Installation of Furniture	3	18-May-26	20-May-26	100%	100%												
WAD.S.1240	MEP Works	2	18-May-26	19-May-26	100%	100%												
	Installation of Site Offices	0			100%	0%												
Mobilization of Manpower		6	16-May-26	21-May-26	0%	0%												
WAD.S.1170	Mobilization of Manpower	6	16-May-26	21-May-26	100%	100%												
Mobilization of Equipment		6	16-May-26	21-May-26	0%	0%												
WAD.S.1180	Mobilization of Tools & Equipment	6	16-May-26	21-May-26	100%	100%												
Site Survey		4	06-May-26	10-May-26	0%	0%												
WAD.S.1020	Site Survey	2	06-May-26	07-May-26	100%	100%												
WAD.S.1110	Survey Report	2	09-May-26	10-May-26	100%	100%												
Preliminary Submittals		18	06-May-26	30-May-26	0%	0%												
WAD.S.1000	Insurances	18	06-May-26	30-May-26	100%	100%												
WAD.S.1010	Performance Bonds	10	06-May-26	17-May-26	100%	100%												
WAD.S.1030	Contract Schedule (Baseline Program)	13	06-May-26	20-May-26	100%	100%												
WAD.S.1040	HSE Plan	12	06-May-26	19-May-26	100%	100%												
WAD.S.1050	Quality Control Plan	10	06-May-26	17-May-26	100%	100%												
Actual Lead Actual Work Remaining Work Critical Remaining Work Milestone summary		Page 1 of 14				Date 06-Jul-26		Revision Rev001-WAS-05-006		Checked		Approved						

 Actual Level of Effort  Critical Remaining Work
 Actual Work  Milestone
 Remaining Work  summary

				WAS/ 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																		
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
WAD.S.3190	PANEL SIGNAGE (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	50%	100%								30-Aug-26			02-Sep-26. PANEL SIGNAGE					
WAD.S.3200	COMMUNICATIONS BACKBONE CABLING (Material Prepare & Submit)	4	30-Aug-26	02-Sep-26	50%	100%								30-Aug-26			02-Sep-26. COMMUNICATIONS					
WAD.S.3210	card reader IN/OUT (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	50%	100%								30-Aug-26			02-Sep-26. card reader IN/OUT					
WAD.S.3220	WATER SUPPLY SYSTEM (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	70%	100%							30-Aug-26				02-Sep-26. WATER SUPPLY					
WAD.S.3230	SEWER AND DRAINAGE SYSTEM (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	70%	100%							30-Aug-26				02-Sep-26. SEWER AND DRAINAGE					
WAD.S.3240	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Prepare & Submit)	4	30-Aug-26	02-Sep-26	50%	100%								30-Aug-26			02-Sep-26. SUPPLY AND INSTALL					
WAD.S.3250	HEATING, VENTILATION AND AIR CONDITIONING (Material Prepare & Submit)	4	30-Aug-26	02-Sep-26	80%	100%							30-Aug-26				02-Sep-26. HEATING, VENTILATION					
WAD.S.3300	heavy steel cover with frame for tanks (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3310	HOLLOW METAL DOORS AND FRAMES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3320	ALUMINIUM DOORS (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3330	TOILET AND BATH ACCESSORIES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3340	Waste Receptacle (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3350	LIGHTING FIXTURES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3360	Access control panel (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3370	VIDEO SURVEILLANCE (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	50%	100%								31-Aug-26			03-Sep-26					
WAD.S.3560	aluminum framed double glazed windows (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	50%	100%								02-Sep-26			06-Sep-26					
WAD.S.3570	Roller blind (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	50%	100%								02-Sep-26			06-Sep-26					
WAD.S.3590	DATA COMMUNICATIONS (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	50%	100%								02-Sep-26			06-Sep-26					
WAD.S.3710	COMPUTERS AND RELATED PERIPHERALS (Material Prepare & Submit)	4	03-Sep-26	07-Sep-26	50%	100%								03-Sep-26			07-Sep-26					
Material Review & Approve		76	27-Jun-26	22-Sep-26	37.76%	97.62%								27-Jun-26			22-Sep-26					
Short Lead Items		76	27-Jun-26	22-Sep-26	75%	92.86%								27-Jun-26			22-Sep-26					
WAD.S.1380	Backfilling Works (Material Review & Approve)	6	27-Jun-26	02-Jul-26	100%	100%								27-Jun-26			02-Jul-26. Backfilling Works (Material Review & Approve)					
WAD.S.1390	structural steel beams, posts and rods for wall fence (Material Review & Approve)	6	27-Jun-26	02-Jul-26	100%	100%								27-Jun-26			02-Jul-26. structural steel beams, posts and rods for wall fence (Material Review & Approve)					
WAD.S.1440	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	6	01-Jul-26	07-Jul-26	100%	100%								01-Jul-26			07-Jul-26. tubes, bolts, nuts and steel plates to strengthened the wall fence and posts					
WAD.S.1550	bitumen waterproofing paint on concrete surfaces (Material Review & Approve)	6	06-Jul-26	12-Jul-26	100%	100%								06-Jul-26			12-Jul-26. bitumen waterproofing paint on concrete surfaces (Material Review & Approve)					
WAD.S.2680	Manhole depth not exceeding 4.0m (Material Review & Approve) (GUARD HOUSE)	6	19-Aug-26	25-Aug-26	0%	100%								19-Aug-26			25-Aug-26. Manhole depth not exceeding 4.0m (Material Review & Approve) (GUARD HOUSE)					
WAD.S.2810	GRP Pipes laid in trenches (Material Review & Approve) (GUARD HOUSE)	6	24-Aug-26	30-Aug-26	100%	100%								24-Aug-26			30-Aug-26. GRP Pipes laid in trenches (Material Review & Approve) (GUARD HOUSE)					
WAD.S.2820	100 mm GRP pipe service connections (Material Review & Approve) (GUARD HOUSE)	6	24-Aug-26	30-Aug-26	100%	100%								24-Aug-26			30-Aug-26. 100 mm GRP pipe service connections (Material Review & Approve) (GUARD HOUSE)					
WAD.S.2990	Concrete Masonry (200mm thick) (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	100%	100%								29-Aug-26			03-Sep-26. Concrete Masonry (200mm thick) (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3120	Concrete Masonry (100mm thick) (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	100%	100%								30-Aug-26			05-Sep-26. Concrete Masonry (100mm thick) (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3140	SIDEWALKS AND CURBS (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	0%	100%								30-Aug-26			05-Sep-26. SIDEWALKS AND CURBS (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3540	GROUNDING (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	100%	100%								02-Sep-26			08-Sep-26. GROUNDING (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3550	ROADWORKS (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	50%	100%								02-Sep-26			08-Sep-26. ROADWORKS (Material Review & Approve) (GUARD HOUSE)					
WAD.S.4060	FIRE PROTECTION SYSTEM (fire extinguisher) (Material Review & Approve)	6	07-Sep-26	13-Sep-26	100%	100%								07-Sep-26			13-Sep-26. FIRE PROTECTION SYSTEM (fire extinguisher) (Material Review & Approve)					
WAD.S.4840	UNDERGROUND DISTRIBUTION SYSTEM (Material Review & Approve)	6	16-Sep-26	22-Sep-26	0%	0%								16-Sep-26			22-Sep-26. UNDERGROUND DISTRIBUTION SYSTEM (Material Review & Approve)					
Long Lead Items		49	20-Jul-26	14-Sep-26	22.86%	99.52%								20-Jul-26			14-Sep-26					
WAD.S.1480	fix galvanized steel chain link gate including all necessary associated (Material Review & Approve)	6	20-Jul-26	26-Jul-26	100%	100%								20-Jul-26			26-Jul-26. fix galvanized steel chain link gate including all necessary associated (Material Review & Approve)					
WAD.S.1510	Intrusion Detection system including processor control units items and joints	6	25-Jul-26	30-Jul-26	85%	100%								25-Jul-26			30-Jul-26. Intrusion Detection system including processor control units items and joints					
WAD.S.1650	Handholes\Manholes (Material Review & Approve) (FENCES)	6	29-Jul-26	04-Aug-26	0%	100%								29-Jul-26			04-Aug-26. Handholes\Manholes (Material Review & Approve) (FENCES)					
WAD.S.2190	structural steel members and plates for main sliding gates (Material Review & Approve)	6	02-Aug-26	08-Aug-26	100%	100%								02-Aug-26			08-Aug-26. structural steel members and plates for main sliding gates (Material Review & Approve)					
WAD.S.3000	ceramic floor tiles (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%								29-Aug-26			03-Sep-26. ceramic floor tiles (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3010	install Riyadh stone cladding (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%								29-Aug-26			03-Sep-26. install Riyadh stone cladding (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3020	UPS (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%								29-Aug-26			03-Sep-26. UPS (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3130	Panel boards (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	0%	100%								30-Aug-26			05-Sep-26. Panel boards (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3500	PANTRY CABINET (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%								02-Sep-26			08-Sep-26. PANTRY CABINET (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3510	20mm thick black granite (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%								02-Sep-26			08-Sep-26. 20mm thick black granite (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3520	Workstation chair (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%								02-Sep-26			08-Sep-26. Workstation chair (Material Review & Approve) (GUARD HOUSE)					
WAD.S.3530	Safety Disconnect Switches complete with busbar, frame box (Material Review & Approve)	6	02-Sep-26	08-Sep-26	100%	100%								02-Sep-26			08-Sep-26. Safety Disconnect Switches complete with busbar, frame box (Material Review & Approve)					
WAD.S.3600	folding & sliding mounter combination ladder for building maintenance purpose	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26. folding & sliding mounter combination ladder for building maintenance purpose					
WAD.S.3610	overflow galvanized steel roof scupper (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26. overflow galvanized steel roof scupper (Material Review & Approve) (GUARD HOUSE)					
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary		Page 3 of 14				Date 06-Jul-26		Revision Rev001-WAS-05-006		Checked		Approved										

				WAS1-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP												
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
WAD.S.3620	counter desk (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26	counter desk (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3630	install ceramic wall tiles (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26	install ceramic wall tiles (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3640	PANEL SIGNAGE (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26	PANEL SIGNAGE (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3650	COMMUNICATIONS BACKBONE CABLING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26	COMMUNICATIONS BACKBONE CABLING (Material Review & Approve)	
WAD.S.3660	card reader IN/OUT (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26	card reader IN/OUT (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3670	WATER SUPPLY SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%						03-Sep-26					09-Sep-26	WATER SUPPLY SYSTEM (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3680	SEWER AND DRAINAGE SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%						03-Sep-26					09-Sep-26	SEWER AND DRAINAGE SYSTEM (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3690	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Review & Approve)	6	03-Sep-26	09-Sep-26	75%	100%						03-Sep-26					09-Sep-26	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Review & Approve)	
WAD.S.3700	HEATING, VENTILATION AND AIR CONDITIONING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	85%	100%						03-Sep-26					09-Sep-26	HEATING, VENTILATION AND AIR CONDITIONING (Material Review & Approve)	
WAD.S.3770	heavy steel cover with frame for tanks (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	heavy steel cover with frame for tanks (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3780	HOLLOW METAL DOORS AND FRAMES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	HOLLOW METAL DOORS AND FRAMES (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3790	ALUMINIUM DOORS (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	ALUMINIUM DOORS (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3800	TOILET AND BATH ACCESSORIES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	85%	100%						05-Sep-26					10-Sep-26	TOILET AND BATH ACCESSORIES (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3810	Waste Receptacle (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	Waste Receptacle (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3820	LIGHTING FIXTURES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	LIGHTING FIXTURES (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3830	Access control panel (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	Access control panel (Material Review & Approve) (GUARD HOUSE)	
WAD.S.3840	VIDEO SURVEILLANCE (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26	VIDEO SURVEILLANCE (Material Review & Approve) (GUARD HOUSE)	
WAD.S.4040	aluminum framed double glazed windows (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26	aluminum framed double glazed windows (Material Review & Approve) (GUARD HOUSE)	
WAD.S.4050	Roller blind (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26	Roller blind (Material Review & Approve) (GUARD HOUSE)	
WAD.S.4070	DATA COMMUNICATIONS (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26	DATA COMMUNICATIONS (Material Review & Approve) (GUARD HOUSE)	
WAD.S.4080	COMPUTERS AND RELATED PERIPHERALS (Material Review & Approve)	6	08-Sep-26	14-Sep-26	0%	83.33%								08-Sep-26			14-Sep-26	COMPUTERS AND RELATED PERIPHERALS (Material Review & Approve)	
Procurement		75	04-Jul-26	28-Sep-26	59.64%	90.47%								04-Jul-26			28-Sep-26		
Fabrication & Delivery		75	04-Jul-26	28-Sep-26	59.64%	90.47%								04-Jul-26			28-Sep-26		
Short Lead Items		73	04-Jul-26	26-Sep-26	90.74%	97.92%								04-Jul-26			26-Sep-26		
WAD.S.1420	Backfilling Works	4	04-Jul-26	07-Jul-26	100%	100%								04-Jul-26			07-Jul-26	Backfilling Works	
WAD.S.1430	structural steel beams, posts and rods for wall fence (FENCES)	4	04-Jul-26	07-Jul-26	95%	100%								04-Jul-26			07-Jul-26	structural steel beams, posts and rods for wall fence (FENCES)	
WAD.S.1540	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	3	08-Jul-26	11-Jul-26	95%	100%								08-Jul-26			11-Jul-26	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	
WAD.S.2180	bitumen waterproofing paint on concrete surfaces (FENCES)	4	13-Jul-26	16-Jul-26	100%	100%								13-Jul-26			16-Jul-26	bitumen waterproofing paint on concrete surfaces (FENCES)	
WAD.S.2970	Manhole depth not exceeding 4.0m (GUARD HOUSE)	8	26-Aug-26	03-Sep-26	0%	100%								26-Aug-26			03-Sep-26	Manhole depth not exceeding 4.0m (GUARD HOUSE)	
WAD.S.3280	GRP Pipes laid in trenches (Fabrication & Delivery) (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	100%	100%								31-Aug-26			06-Sep-26	GRP Pipes laid in trenches (Fabrication & Delivery) (GUARD HOUSE)	
WAD.S.3290	100 mm GRP pipe service connections (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	0%	100%								31-Aug-26			06-Sep-26	100 mm GRP pipe service connections (GUARD HOUSE)	
WAD.S.3730	Concrete Masonry (200mm thick) (GUARD HOUSE)	3	05-Sep-26	07-Sep-26	100%	100%								05-Sep-26			07-Sep-26	Concrete Masonry (200mm thick) (GUARD HOUSE)	
WAD.S.3890	Concrete Masonry (100mm thick) (GUARD HOUSE)	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26			07-Sep-26	Concrete Masonry (100mm thick) (GUARD HOUSE)	
WAD.S.3910	SIDEWALKS AND CURBS (GUARD HOUSE)	7	06-Sep-26	13-Sep-26	0%	100%								06-Sep-26			13-Sep-26	SIDEWALKS AND CURBS (GUARD HOUSE)	
WAD.S.4160	GROUNDING (GUARD HOUSE)	3	09-Sep-26	12-Sep-26	0%	100%								09-Sep-26			12-Sep-26	GROUNDING (GUARD HOUSE)	
WAD.S.4170	ROAD WORKS (GUARD HOUSE)	6	09-Sep-26	15-Sep-26	0%	66.67%								09-Sep-26			15-Sep-26	ROAD WORKS (GUARD HOUSE)	
WAD.S.4780	FIRE PROTECTION SYSTEM (fire extinguisher) (GUARD HOUSE)	5	14-Sep-26	19-Sep-26	0%	0%								14-Sep-26			19-Sep-26	FIRE PROTECTION SYSTEM (fire extinguisher) (GUARD HOUSE)	
WAD.S.5080	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)	3	23-Sep-26	26-Sep-26	0%	0%								23-Sep-26			26-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)	
Long Lead Items		55	27-Jul-26	28-Sep-26	38.61%	85.44%								27-Jul-26			28-Sep-26		
WAD.S.1570	fix galvanized steel chain link gate including all necessary associated	15	27-Jul-26	12-Aug-26	95%	100%								27-Jul-26			12-Aug-26	fix galvanized steel chain link gate including all necessary associated	
WAD.S.2170	Intrusion Detection system including processor control units items and joints	12	01-Aug-26	13-Aug-26	0%	100%								01-Aug-26			13-Aug-26	Intrusion Detection system including processor control units items and joints	
WAD.S.2260	Handholes\Manholes (FENCES)	12	05-Aug-26	18-Aug-26	0%	100%								05-Aug-26			18-Aug-26	Handholes\Manholes (FENCES)	
WAD.S.2470	structural steel members and plates for main sliding gates (FENCES)	14	09-Aug-26	24-Aug-26	95%	100%								09-Aug-26			24-Aug-26	structural steel members and plates for main sliding gates (FENCES)	
WAD.S.3740	ceramic floor tiles (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	0%	66.67%								05-Sep-26			17-Sep-26	ceramic floor tiles (GUARD HOUSE)	
WAD.S.3750	install Riyadh stone cladding (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	0%	66.67%								05-Sep-26			17-Sep-26	install Riyadh stone cladding (GUARD HOUSE)	
WAD.S.3760	UPS (GUARD HOUSE)	18	05-Sep-26	24-Sep-26	0%	44.44%								05-Sep-26			24-Sep-26	UPS (GUARD HOUSE)	
WAD.S.3900	Panel boards (GUARD HOUSE)	18	06-Sep-26	26-Sep-26	0%	38.89%								06-Sep-26			26-Sep-26	Panel boards (GUARD HOUSE)	
WAD.S.4120	PANTRY CABINET (GUARD HOUSE)	15	09-Sep-26	26-Sep-26	0%	26.67%								09-Sep-26			26-Sep-26	PANTRY CABINET (GUARD HOUSE)	
							Date	Revision			Checked	Approved							
							06-Jul-26	Rev001-WAS-05-006											

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work



Milestone

summary

Page 4 of 14

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule															
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026 Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan eb												
WAD.S.4130	20mm thick black granite (GUARD HOUSE)	13	09-Sep-26	23-Sep-26	0%	30.77%								09-Sep-26				23-Sep-26	20mm thick
WAD.S.4140	Workstation chair (GUARD HOUSE)	16	09-Sep-26	27-Sep-26	0%	25%								09-Sep-26				27-Sep-26	Workstation
WAD.S.4150	Safety Disconnect Switches complete with busbar, frame box (GUARD	17	09-Sep-26	28-Sep-26	0%	23.53%								09-Sep-26				28-Sep-26	Safety Disc
WAD.S.4510	folding & sliding mounter combination ladder for building maintenance purpose	13	10-Sep-26	24-Sep-26	0%	23.08%								10-Sep-26				24-Sep-26	folding & slid
WAD.S.4520	overflow galvanized steel roof scupper (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	23.08%								10-Sep-26				24-Sep-26	overflow gal
WAD.S.4530	counter desk (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	21.43%								10-Sep-26				26-Sep-26	counter des
WAD.S.4540	install ceramic wall tiles (GUARD HOUSE)	12	10-Sep-26	23-Sep-26	0%	25%								10-Sep-26				23-Sep-26	install ceram
WAD.S.4550	PANEL SIGNAGE (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	21.43%								10-Sep-26				26-Sep-26	PANEL SIG
WAD.S.4560	COMMUNICATIONS BACKBONE CABLING (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	23.08%								10-Sep-26				24-Sep-26	COMMUNIC
WAD.S.4570	card reader IN/OUT (GUARD HOUSE)	15	10-Sep-26	27-Sep-26	0%	20%								10-Sep-26				27-Sep-26	card reader
WAD.S.4580	WATER SUPPLY SYSTEM (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	23.08%								10-Sep-26				24-Sep-26	WATER SUP
WAD.S.4590	SEWER AND DRAINAGE SYSTEM (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	21.43%								10-Sep-26				26-Sep-26	SEWER AND
WAD.S.4600	SUPPLY PLUMBING FIXTURES (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	23.08%								10-Sep-26				24-Sep-26	SUPPLY PL
WAD.S.4610	HEATING, VENTILATION AND AIR CONDITIONING (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	21.43%								10-Sep-26				26-Sep-26	HEATING, VI
WAD.S.4620	heavy steel cover with frame for tanks (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	15.38%								12-Sep-26				26-Sep-26	heavy steel
WAD.S.4630	HOLLOW METAL DOORS AND FRAMES (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	14.29%								12-Sep-26				27-Sep-26	HOLLOW M
WAD.S.4640	ALUMINIUM DOORS (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	15.38%								12-Sep-26				26-Sep-26	ALUMINIUM
WAD.S.4650	TOILET AND BATH ACCESSROIES (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	15.38%								12-Sep-26				26-Sep-26	TOILET AND
WAD.S.4660	Waste Receptacle (GUARD HOUSE)	15	12-Sep-26	28-Sep-26	0%	13.33%								12-Sep-26				28-Sep-26	Waste Rece
WAD.S.4670	LIGHTING FIXTURES (GUARD HOUSE)	12	12-Sep-26	24-Sep-26	0%	16.67%								12-Sep-26				24-Sep-26	LIGHTING F
WAD.S.4680	Access control panel (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	14.29%								12-Sep-26				27-Sep-26	Access con
WAD.S.4690	VIDEO SURVEILLANCE (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	14.29%								12-Sep-26				27-Sep-26	VIDEO SUR
WAD.S.4760	aluminum framed double glazed windows (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	0%								14-Sep-26				27-Sep-26	aluminum fra
WAD.S.4770	Roller blind (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	0%								14-Sep-26				27-Sep-26	Roller blind
WAD.S.4790	DATA COMMUNICATIONS (GUARD HOUSE)	13	14-Sep-26	28-Sep-26	0%	0%								14-Sep-26				28-Sep-26	DATA COMM
WAD.S.4820	COMPUTERS AND RELATED PERIPHERALS (GUARD HOUSE)	10	15-Sep-26	26-Sep-26	0%	0%								15-Sep-26				26-Sep-26	COMPUTERS
Construction		87	27-Jun-26	05-Oct-26	24.59%	64.47%								27-Jun-26				05-Oct-26	
FENCES		87	27-Jun-26	05-Oct-26	28.31%	68.91%								27-Jun-26				05-Oct-26	
SITE WORKS		53	27-Jun-26	26-Aug-26	98.34%	100%								27-Jun-26				26-Aug-26	
WAD.S.1340	Demolition Works	10	27-Jun-26	07-Jul-26	100%	100%								27-Jun-26				07-Jul-26	Demolition Works
WAD.S.1370	Excavation Works	15	08-Jul-26	25-Jul-26	95%	100%								08-Jul-26				25-Jul-26	Excavation Works
WAD.S.1530	Backfilling Works Before Foundation	18	26-Jul-26	15-Aug-26	100%	100%								26-Jul-26				15-Aug-26	Backfilling Works Be
WAD.S.3380	Backfilling Works After Foundation	5	22-Aug-26	26-Aug-26	100%	100%								22-Aug-26				26-Aug-26	Backfilling Works Af
CONCRETE WORKS		42	26-Jul-26	12-Sep-26	75%	100%								26-Jul-26				12-Sep-26	
Part 1		21	26-Jul-26	18-Aug-26	75%	100%								26-Jul-26				18-Aug-26	
WAD.S.1560	cast in place reinforced concrete for the sub-structures - Part 1	21	26-Jul-26	18-Aug-26	75%	100%								26-Jul-26				18-Aug-26	cast in place rein
Part 2		21	19-Aug-26	12-Sep-26	75%	100%								19-Aug-26				12-Sep-26	
WAD.S.2720	cast in place reinforced concrete for the sub-structures - Part 2	21	19-Aug-26	12-Sep-26	75%	100%								19-Aug-26				12-Sep-26	cast in place rei
THERMAL & MOISTURE PROTECTION		42	28-Jul-26	14-Sep-26	37.5%	97.62%								28-Jul-26				14-Sep-26	
Part 1		21	28-Jul-26	20-Aug-26	75%	100%								28-Jul-26				20-Aug-26	
WAD.S.2330	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 1	21	28-Jul-26	20-Aug-26	75%	100%								28-Jul-26				20-Aug-26	Applying 2 coats
Part 2		21	22-Aug-26	14-Sep-26	0%	95.24%								22-Aug-26				14-Sep-26	
WAD.S.3420	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 2	21	22-Aug-26	14-Sep-26	0%	95.24%								22-Aug-26				14-Sep-26	Applying 2
SPECIAL CONSTRUCTION- STRUCTURAL STEEL		36	25-Aug-26	05-Oct-26	24.09%	56.52%								25-Aug-26				05-Oct-26	
Part 1		36	25-Aug-26	05-Oct-26	48.17%	56.52%								25-Aug-26				05-Oct-26	
WAD.S.2870	install structural steel beams, posts and rods for wall fence - Part 1	21	25-Aug-26	17-Sep-26	75%	80.95%								25-Aug-26				17-Sep-26	install structural
WAD.S.3260	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	35%	57.14%								31-Aug-26				23-Sep-26	Install tubes, bo
WAD.S.3870	fix galvanized steel chain link fence wall including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	35%	33.33%								06-Sep-26				29-Sep-26	fix galvanized
WAD.S.4720	galvanized steel chain link gates Installation - Part 1	20	13-Sep-26	05-Oct-26	35%	5%								13-Sep-26				05-Oct-26	galvanized s
Part 2		36	25-Aug-26	05-Oct-26	0%	56.52%								25-Aug-26				05-Oct-26	
Actual Level of Effort Actual Work Remaining Work						Date		Revision		Checked		Approved							
						06-Jul-26		Rev001-WAS-05-006											

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.2920	install structural steel beams, posts and rods for wall fence - Part2	21	25-Aug-26	17-Sep-26	0%	80.95%								25-Aug-26					17-Sep-26	install structural steel beams, posts and rods for wall fence - Part2
	WAD.S.3430	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	0%	57.14%							31-Aug-26					23-Sep-26	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and
	WAD.S.3950	fix galvanized steel chain link fence wall - including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	0%	33.33%							06-Sep-26					29-Sep-26	fix galvanized steel chain link fence wall - including steel tube framing and posts.
	WAD.S.4730	galvanized steel chain link gates Installation - Part2	20	13-Sep-26	05-Oct-26	0%	5%							13-Sep-26					05-Oct-26	galvanized steel chain link gates Installation - Part2
ELECTRICAL WORKS		34	16-Aug-26	23-Sep-26	0%	81.48%								16-Aug-26					23-Sep-26	
WAD.S.2640	Intrusion Detection system including processor control units items and joints -	9	16-Aug-26	25-Aug-26	0%	100%								16-Aug-26					25-Aug-26	Intrusion Detection system including processor control units items and joints -
WAD.S.2950	Fiber Optic Outdoor Cable	8	26-Aug-26	03-Sep-26	0%	100%								26-Aug-26					03-Sep-26	Fiber Optic Outdoor Cable
WAD.S.2960	Road crossing ducts for Fiber Optic Cable	7	26-Aug-26	02-Sep-26	0%	100%								26-Aug-26					02-Sep-26	Road crossing ducts for Fiber Optic Cable
WAD.S.2980	install 50mm diameter high-density polyethylene (HDPE) pipe including the	8	29-Aug-26	06-Sep-26	0%	100%								29-Aug-26					06-Sep-26	install 50mm diameter high-density polyethylene (HDPE) pipe including the
WAD.S.3720	Fiber Optic Outdoor Cable To Close The Loop	9	05-Sep-26	14-Sep-26	0%	88.89%								05-Sep-26					14-Sep-26	Fiber Optic Outdoor Cable To Close The Loop
WAD.S.4810	Handholes\Manholes	8	15-Sep-26	23-Sep-26	0%	0%								15-Sep-26					23-Sep-26	Handholes\Manholes
ELECTRICAL GATE BARRIER		8	15-Sep-26	23-Sep-26	0%	0%								15-Sep-26					23-Sep-26	
WAD.S.4830	Install. Electrical gate barrier complete (cables, conduits, pipes, pulling cables in	8	15-Sep-26	23-Sep-26	0%	0%								15-Sep-26					23-Sep-26	Install. Electrical gate barrier complete (cables, conduits, pipes, pulling cables in
GUARD HOUSE 1		65	19-Jul-26	01-Oct-26	6.16%	30.97%								19-Jul-26					01-Oct-26	
SITE WORKS		56	19-Jul-26	21-Sep-26	69.33%	92.33%								19-Jul-26					21-Sep-26	
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	100%	100%								19-Jul-26					06-Aug-26	
WAD.S.1450	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%								19-Jul-26					27-Jul-26	Excavation for guard rooms
WAD.S.1590	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%								28-Jul-26					29-Jul-26	Replacment Under Foundation
WAD.S.2270	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26					06-Aug-26	Backfilling Under G.Beam
WAD.S.2280	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26					06-Aug-26	Backfilling Under S.O.G
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	65.3%	91.33%								28-Jul-26					21-Sep-26	
WAD.S.1600	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%								28-Jul-26					30-Jul-26	50 mm thickness lean concrete under the foundation.
WAD.S.1820	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%								30-Jul-26					04-Aug-26	Isolated Footings & Column Neck
WAD.S.2340	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%								08-Aug-26					10-Aug-26	50 mm thickness lean concrete under grade beams.
WAD.S.2600	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%								11-Aug-26					16-Aug-26	Grade beams
WAD.S.2650	Columns	4	17-Aug-26	20-Aug-26	100%	100%								17-Aug-26					20-Aug-26	Columns
WAD.S.2710	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26					24-Aug-26	Raft and R.C. walls
WAD.S.2750	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26					30-Aug-26	Roof Slab
WAD.S.2760	Beams	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26					30-Aug-26	Beams
WAD.S.3390	Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26					05-Sep-26	Provide and cast concrete floor slab on grade
WAD.S.3400	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%								31-Aug-26					02-Sep-26	Concrete Pad
WAD.S.3410	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26					05-Sep-26	Tanks Raft
WAD.S.3940	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%								06-Sep-26					10-Sep-26	Tanks Walls
WAD.S.4850	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	0%								17-Sep-26					21-Sep-26	Tanks Slab
MASONRY UNIT		3	25-Aug-26	27-Aug-26	80%	100%								25-Aug-26					27-Aug-26	
WAD.S.2910	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	80%	100%								25-Aug-26					27-Aug-26	install Concrete Masonry Unit (CMU) for walls
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26					09-Sep-26	
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26					09-Sep-26	
WAD.S.3920	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26					07-Sep-26	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with
WAD.S.3930	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%								06-Sep-26					07-Sep-26	install liquid applied waterproofing coating - single-component pitch modified
WAD.S.4090	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	install geotextile sheet
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	36.67%								09-Sep-26					21-Sep-26	
WAD.S.4180	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install liquid applied waterproofing coating single-component pitch modified
WAD.S.4190	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 4mm thick APP modified bituminous membrane - single layer
WAD.S.4200	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 75mm thick rigid insulation (extruded polystyrene)
WAD.S.4210	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross
WAD.S.4220	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 300 micron polyethylene sheet
WAD.S.4230	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 50mm thick loose gravel toppings
WAD.S.4240	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install high density polyisocynurate cover board
WAD.S.4250	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install UV resistant geotextile sheet

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP													
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.4260	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	fixing 3mm thick
WAD.S.4270	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install Terrazzo
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	38.18%								09-Sep-26					21-Sep-26	
WAD.S.4280	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	lay epoxy 2 c
WAD.S.4710	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	40%								12-Sep-26					16-Sep-26	install water sto
FINISHES		26	29-Aug-26	27-Sep-26	0%	9.09%								29-Aug-26					27-Sep-26	
WAD.S.3090	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%								29-Aug-26					01-Sep-26	install concrete p
WAD.S.4940	install ceramic floor tiles	3	19-Sep-26	21-Sep-26	0%	0%								19-Sep-26					21-Sep-26	install ceram
WAD.S.4950	install granite flooring	2	19-Sep-26	20-Sep-26	0%	0%								19-Sep-26					20-Sep-26	install granite
WAD.S.5010	install granite saddles and thresholds	3	19-Sep-26	21-Sep-26	0%	0%								19-Sep-26					21-Sep-26	install granite
WAD.S.5020	install Riyadh stone cladding	3	19-Sep-26	21-Sep-26	0%	0%								19-Sep-26					21-Sep-26	install Riyadh
WAD.S.5030	install 3mm steel CNC laser cut panels	3	19-Sep-26	21-Sep-26	0%	0%								19-Sep-26					21-Sep-26	install 3mm s
WAD.S.5040	gypsum board suspended ceiling	5	19-Sep-26	23-Sep-26	0%	0%								19-Sep-26					23-Sep-26	gypsum boar
WAD.S.5060	install aluminum cladding	2	20-Sep-26	21-Sep-26	0%	0%								20-Sep-26					21-Sep-26	install alumin
WAD.S.5120	install ceramic wall tiles	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	install ceram
WAD.S.5530	install two coats of acrylic paint on internal walls	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26					27-Sep-26	install two c
WAD.S.5540	install two coats of acrylic paint (suitable for exterior use) on external	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26					27-Sep-26	install two c
MECHANICAL WORKS		53	30-Jul-26	29-Sep-26	0%	35.71%								30-Jul-26					29-Sep-26	
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	
WAD.S.1660	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	WATER SUPPL
WAD.S.1670	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	SEWER AND DI
WAD.S.1680	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	IRRIGATION SY
WAD.S.1710	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	HEATING, VEN
WAD.S.1720	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	Exhaust fans - 1
MECHANICAL WORKS - Final Fix		5	24-Sep-26	29-Sep-26	0%	0%								24-Sep-26					29-Sep-26	
WAD.S.5130	installation of Fire extinguishers as per drawings, specifications	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	installation c
WAD.S.5140	gully traps with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	gully traps w
WAD.S.5150	chamber with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	chamber wi
WAD.S.5160	INSTALL PLUMBING FIXTURES	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	INSTALL PL
WAD.S.5910	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	HEATING, V
WAD.S.5920	Exhaust fans - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	Exhaust fan
WAD.S.5930	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	Bulbblers a
WAD.S.5980	WATER SUPPLY SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	WATER SU
WAD.S.5990	IRRIGATION SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	IRRIGATION
ELECTRICAL WORKS		55	30-Jul-26	01-Oct-26	1.52%	33.33%								30-Jul-26					01-Oct-26	
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	4.55%	100%								30-Jul-26					10-Aug-26	
WAD.S.1690	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	LIGHTING AND
WAD.S.1700	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	UPS 3KVA (insta
WAD.S.1730	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	power source w
WAD.S.1740	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	UNDERGROUN
WAD.S.1750	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	LIGHTING FIXT
WAD.S.1760	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	installation of W
WAD.S.1770	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26					10-Aug-26	GROUNDING - 1
WAD.S.1780	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	card reader IN/C
WAD.S.1790	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	CCTV cameras
WAD.S.1800	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	Access control p
WAD.S.1810	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	fire alarm syste
ELECTRICAL WORKS - Final Fix		5	27-Sep-26	01-Oct-26	0%	0%								27-Sep-26					01-Oct-26	
WAD.S.5940	power source with built-in photocell sensor for automatic electrical connection	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	power sour

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

summary

Date


Rev001-WAS-05-006

Checked

Approved


Page 7 of 14

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.5950	LIGHTING FIXTURES - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%									27-Sep-26			29-Sep-26		
WAD.S.5960	GROUNDING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%									27-Sep-26			29-Sep-26		
WAD.S.5970	12-Port SMF Fiber Optic Patch Panels	4	27-Sep-26	30-Sep-26	0%	0%									27-Sep-26			30-Sep-26		
WAD.S.6140	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	28-Sep-26	29-Sep-26	0%	0%									28-Sep-26			29-Sep-26		
WAD.S.6150	installation of Wiring devices includes switches and Receptacle outlets	2	28-Sep-26	29-Sep-26	0%	0%									28-Sep-26			29-Sep-26		
WAD.S.6160	card reader IN/OUT - Final Fix	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6170	12-Port CAT6A UTP fully loaded patch panel	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6180	COMPUTERS AND RELATED PERIPHERALS	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
WAD.S.6190	VIDEO SURVEILLANCE	4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6200	CCTV storage system as specified	4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6270	Access control panel - Final Fix	2	29-Sep-26	30-Sep-26	0%	0%									29-Sep-26			30-Sep-26		
WAD.S.6280	Central (Headend) System Components	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6290	VSS System as specified	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6300	CCTV cameras - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6310	ELECTRICAL GATE BARRIER	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6320	fire alarm system including wires, conduit and other materials - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6330	Analog addressable fire alarm control panel with battery	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6340	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%									29-Sep-26			01-Oct-26		
WAD.S.6420	20A. ATS (Automatic transfer switch) for UPS	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
WAD.S.6430	LIGHTNING PROTECTION	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
WAD.S.6440	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
METALS		2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26			27-Sep-26		
WAD.S.5500	folding & sliding mounter combination ladder for building maintenance purpose	2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26			27-Sep-26		
WAD.S.5510	install of overflow galvanized steel roof scupper with gray color with angular	2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26			27-Sep-26		
WAD.S.5520	install heavy steel cover with frame including all necessary fixings	2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26			27-Sep-26		
WOODS AND PLASTICS		3	27-Sep-26	29-Sep-26	0%	0%									27-Sep-26			29-Sep-26		
WAD.S.5880	PANTRY CABINET	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26			28-Sep-26		
WAD.S.5890	COUNTER DESK	3	27-Sep-26	29-Sep-26	0%	0%									27-Sep-26			29-Sep-26		
DOORS & WINDOWS		8	22-Sep-26	30-Sep-26	0%	0%									22-Sep-26			30-Sep-26		
WAD.S.5050	install hollow metal door	4	22-Sep-26	26-Sep-26	0%	0%									22-Sep-26			26-Sep-26		
WAD.S.5900	Install Aluminum Door	3	27-Sep-26	29-Sep-26	0%	0%									27-Sep-26			29-Sep-26		
WAD.S.6120	Install aluminum framed double glazed windows	3	28-Sep-26	30-Sep-26	0%	0%									28-Sep-26			30-Sep-26		
SPECIALTIES		4	28-Sep-26	01-Oct-26	0%	0%									28-Sep-26			01-Oct-26		
WAD.S.6130	TOILET ACCESSORIES	2	28-Sep-26	29-Sep-26	0%	0%									28-Sep-26			29-Sep-26		
WAD.S.6410	PANEL SIGNAGE	2	30-Sep-26	01-Oct-26	0%	0%									30-Sep-26			01-Oct-26		
FURNISHINGS		1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6450	Workstation chair	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6460	Workstation table	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6470	Roller blind	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
WAD.S.6480	Waste Receptacle	1	01-Oct-26	01-Oct-26	0%	0%									01-Oct-26			01-Oct-26		
GUARD HOUSE 2		62	19-Jul-26	28-Sep-26	1.22%	41.39%									19-Jul-26			28-Sep-26		
SITE WORKS		56	19-Jul-26	21-Sep-26	24.82%	92.33%									19-Jul-26			21-Sep-26		
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	79.8%	100%									19-Jul-26			06-Aug-26		
WAD.S.1460	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%									19-Jul-26			27-Jul-26		
WAD.S.1610	Replacement Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%									28-Jul-26			29-Jul-26		
WAD.S.2290	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	85%	100%									05-Aug-26			06-Aug-26		
WAD.S.2300	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	0%	100%									05-Aug-26			06-Aug-26		
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	17.6%	91.33%									28-Jul-26			21-Sep-26		
WAD.S.1620	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%									28-Jul-26			30-Jul-26		


 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		


Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027				
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb		
CONCRETE WORKS	WAD.S.1990	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%							30-Jul-26		04-Aug-26	Isolated Footings & Column Neck						
	WAD.S.2400	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%							08-Aug-26			10-Aug-26	50 mm thickness lean concrete under grade beams.					
	WAD.S.2610	Grade beams	5	11-Aug-26	16-Aug-26	50%	100%							11-Aug-26			16-Aug-26	Grade beams					
	WAD.S.2660	Columns	4	17-Aug-26	20-Aug-26	0%	100%							17-Aug-26			20-Aug-26	Columns					
	WAD.S.2730	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	0%	100%							19-Aug-26			24-Aug-26	Raft and R.C. walls					
	WAD.S.2770	Roof Slab	8	22-Aug-26	30-Aug-26	0%	100%							22-Aug-26			30-Aug-26	Roof Slab					
	WAD.S.2780	Beams	8	22-Aug-26	30-Aug-26	0%	100%							22-Aug-26			30-Aug-26	Beams					
	WAD.S.3440	Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	0%	100%							31-Aug-26			05-Sep-26	Provide and cast concrete floor slab on grade					
	WAD.S.3450	Concrete Pad	3	31-Aug-26	02-Sep-26	0%	100%							31-Aug-26			02-Sep-26	Concrete Pad					
	WAD.S.3460	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%							31-Aug-26			05-Sep-26	Tanks Raft					
	WAD.S.3980	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%							06-Sep-26			10-Sep-26	Tanks Walls					
	WAD.S.4890	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	0%							17-Sep-26			21-Sep-26	Tanks Slab					
	MASONRY UNIT			3	25-Aug-26	27-Aug-26	0%	100%						25-Aug-26			27-Aug-26	MASONRY UNIT					
WAD.S.2930	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	0%	100%							25-Aug-26			27-Aug-26	install Concrete Masonry Unit (CMU) for walls						
THERMAL & MOISTURE PROTECTION			4	06-Sep-26	09-Sep-26	31.41%	100%						06-Sep-26			09-Sep-26	THERMAL & MOISTURE PROTECTION						
THERMAL & MOISTURE PROTECTION - Foundation			4	06-Sep-26	09-Sep-26	31.41%	100%						06-Sep-26			09-Sep-26	THERMAL & MOISTURE PROTECTION - Foundation						
WAD.S.3960	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%							06-Sep-26			07-Sep-26	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with						
WAD.S.3970	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%							06-Sep-26			07-Sep-26	install liquid applied waterproofing coating - single-component pitch modified						
WAD.S.4100	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%							08-Sep-26			09-Sep-26	install geotextile sheet						
ROOFING SYSTEM			11	09-Sep-26	21-Sep-26	0%	36.67%						09-Sep-26			21-Sep-26	ROOFING SYSTEM						
WAD.S.4290	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install liquid applied waterproofing coating single-component pitch modified						
WAD.S.4300	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install 4mm thick APP modified bituminous membrane - single layer						
WAD.S.4310	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install 75mm thick rigid insulation (extruded polystyrene)						
WAD.S.4320	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross						
WAD.S.4330	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install 300 micron polyethylene sheet						
WAD.S.4340	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install 50mm thick loose gravel toppings						
WAD.S.4350	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install high density polyisocynurate cover board						
WAD.S.4360	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install UV resistant geotextile sheet						
WAD.S.4370	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other						
WAD.S.4380	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	install Terrazzo tiles						
THERMAL & MOISTURE PROTECTION - Tanks			11	09-Sep-26	21-Sep-26	0%	38.18%						09-Sep-26			21-Sep-26	THERMAL & MOISTURE PROTECTION - Tanks						
WAD.S.4390	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	36.36%							09-Sep-26			21-Sep-26	lay epoxy 2 coating for inner surfaces for bottom of the roof						
WAD.S.4740	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	40%							12-Sep-26			16-Sep-26	install water stop for tanks according to the drawings and specification						
FINISHES			38	08-Aug-26	20-Sep-26	0%	63.64%						08-Aug-26			20-Sep-26	FINISHES						
WAD.S.2370	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%							08-Aug-26			10-Aug-26	install ceramic floor tiles						
WAD.S.2380	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%							08-Aug-26			09-Aug-26	install granite flooring						
WAD.S.2390	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%							08-Aug-26			10-Aug-26	install ceramic wall tiles						
WAD.S.2520	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%							09-Aug-26			10-Aug-26	install two coats of acrylic paint on internal walls						
WAD.S.2530	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%							09-Aug-26			10-Aug-26	install two coats of acrylic paint (suitable for exterior use) on external						
WAD.S.3100	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%							29-Aug-26			01-Sep-26	install concrete plastering						
WAD.S.2240	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%							03-Sep-26			07-Sep-26	gypsum board suspended ceiling						
WAD.S.4860	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	0%							17-Sep-26			20-Sep-26	install granite saddles and thresholds						
WAD.S.4870	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	0%							17-Sep-26			20-Sep-26	install Riyadh stone cladding						
WAD.S.4880	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	0%							17-Sep-26			20-Sep-26	install 3mm steel CNC laser cut panels						
WAD.S.4960	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	0%							19-Sep-26			20-Sep-26	install aluminum cladding						
MECHANICAL WORKS			52	30-Jul-26	28-Sep-26	0%	35.71%						30-Jul-26			28-Sep-26	MECHANICAL WORKS						
MECHANICAL WORKS - 1st Fix			10	30-Jul-26	10-Aug-26	0%	100%						30-Jul-26			10-Aug-26	MECHANICAL WORKS - 1st Fix						
WAD.S.1830	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26			10-Aug-26	WATER SUPPLY SYSTEM - 1st Fix						
WAD.S.1840	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26			10-Aug-26	SEWER AND DRAINAGE SYSTEM - 1st Fix						
WAD.S.1850	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26			10-Aug-26	IRRIGATION SYSTEM - 1st Fix						

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan eb
MECHANICAL WORKS - Final Fix	WAD.S.1880 HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	HEATING, VEN	
	WAD.S.1890 Exhaustfans - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	Exhaustfans - 1	
	MECHANICAL WORKS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26		
	WAD.S.5560 installation of Fire extinguishers as per drawings. specifications	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	installa
	WAD.S.5570 gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	gully tr
	WAD.S.5580 chamberwith heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	chamk
	WAD.S.5590 INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	INSTA
	WAD.S.5600 HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	HEATI
	WAD.S.5610 Exhaustfans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	Exhau
	WAD.S.5620 Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	Bulbbi
	WAD.S.5750 WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	WATE
	WAD.S.5760 IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	IRRIG
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	0%	33.33%							30-Jul-26					28-Sep-26		
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26		
WAD.S.1860	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	LIGHTING AND	
WAD.S.1870	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	UPS 3KVA (insta	
WAD.S.1900	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	power source w	
WAD.S.1910	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	UNDERGROUN	
WAD.S.1920	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	LIGHTING FIXT	
WAD.S.1930	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	installation of W	
WAD.S.1940	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	GROUNDING -	
WAD.S.1950	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	card reader IN/C	
WAD.S.1960	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	CCTV cameras	
WAD.S.1970	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	Access control p	
WAD.S.1980	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	fire alarm syste	
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26	28-Sep-26		
WAD.S.5170	12-Port SMF, Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26		28-Sep-26	12-Po
WAD.S.5180	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26		28-Sep-26	VIDEO
WAD.S.5190	CCTV storage system, as specified	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26		28-Sep-26	CCTV
WAD.S.5630	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	power
WAD.S.5640	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	LIGHT
WAD.S.5650	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	GROU
WAD.S.5660	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	card re
WAD.S.5670	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	12-Po
WAD.S.5680	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	COMF
WAD.S.5690	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	Centra
WAD.S.5700	VSS System, as specified	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	VSS S
WAD.S.5710	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	CCTV
WAD.S.5720	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	ELECT
WAD.S.5730	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	fire ala
WAD.S.5740	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	Analog
WAD.S.5770	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26		28-Sep-26	LIGHT
WAD.S.6010	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	UNDE
WAD.S.6020	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	installa
WAD.S.6030	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	Acces
WAD.S.6040	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	20A. A
WAD.S.6050	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	LIGHT
WAD.S.6060	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26		28-Sep-26	Intellig
METALS		2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26		
WAD.S.2480	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26		09-Sep-26	folding & s

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan eb
WAD.S.2490	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	install of o
	WAD.S.2500	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%							08-Sep-26					09-Sep-26	install hea
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%								07-Sep-26		09-Sep-26				
WAD.S.2350	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%								07-Sep-26					09-Sep-26	COUNTER
WAD.S.2510	PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	PANTRY C
DOORS & WINDOWS		5	07-Sep-26	12-Sep-26	0%	100%								07-Sep-26		12-Sep-26				
WAD.S.2360	Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%								07-Sep-26					09-Sep-26	Install Alur
WAD.S.2200	install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%								08-Sep-26					12-Sep-26	install holl
WAD.S.2210	Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%								08-Sep-26					10-Sep-26	Install alur
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26		28-Sep-26				
WAD.S.5550	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26					27-Sep-26	TOILE
WAD.S.6000	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%								27-Sep-26					28-Sep-26	PANEL
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26		28-Sep-26				
WAD.S.6210	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26					28-Sep-26	Works
WAD.S.6220	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26					28-Sep-26	Works
WAD.S.6230	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26					28-Sep-26	Roller
WAD.S.6240	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26					28-Sep-26	Waste
GUARD HOUSE 3		62	19-Jul-26	28-Sep-26	6.16%	41.39%								19-Jul-26		28-Sep-26				
SITE WORKS		56	19-Jul-26	21-Sep-26	69.33%	92.33%								19-Jul-26		21-Sep-26				
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	100%	100%								19-Jul-26		06-Aug-26				
WAD.S.7380	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%								19-Jul-26		27-Jul-26			Excavation for guard rooms	
WAD.S.7390	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%								28-Jul-26		29-Jul-26			Replacment Under Founda	
WAD.S.7400	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26		06-Aug-26			Backfilling Under G.B	
WAD.S.7410	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26		06-Aug-26			Backfilling Under S	
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	65.3%	91.33%								28-Jul-26		21-Sep-26				
WAD.S.7430	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%								28-Jul-26		30-Jul-26			50 mm thickness lean conc	
WAD.S.7450	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%								30-Jul-26		04-Aug-26			Isolated Footings & Colum	
WAD.S.7420	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%								08-Aug-26		10-Aug-26			50 mm thickness lea	
WAD.S.7460	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%								11-Aug-26		16-Aug-26			Grade beams	
WAD.S.7470	Columns	4	17-Aug-26	20-Aug-26	100%	100%								17-Aug-26		20-Aug-26			Columns	
WAD.S.7510	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26		24-Aug-26			Raft and R.C. wa	
WAD.S.7490	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26		30-Aug-26			Roof Slab	
WAD.S.7500	Beams	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26		30-Aug-26			Beams	
WAD.S.7440	Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26		05-Sep-26			Provide and ca	
WAD.S.7480	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%								31-Aug-26		02-Sep-26			Concrete Pad	
WAD.S.7520	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26		05-Sep-26			Tanks Raft	
WAD.S.7530	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%								06-Sep-26		10-Sep-26			Tanks Walls	
WAD.S.7540	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	0%								17-Sep-26		21-Sep-26			Tanks Sk	
MASONRY UNIT		3	25-Aug-26	27-Aug-26	80%	100%								25-Aug-26		27-Aug-26				
WAD.S.6500	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	80%	100%								25-Aug-26		27-Aug-26			install Concrete	
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26		09-Sep-26				
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26		09-Sep-26				
WAD.S.6560	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26		07-Sep-26			apply 2 coats of b	
WAD.S.6580	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%								06-Sep-26		07-Sep-26			install liquid ap	
WAD.S.6590	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26		09-Sep-26			install geotext	
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	36.67%								09-Sep-26		21-Sep-26				
WAD.S.6570	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26		21-Sep-26			install liqui	
WAD.S.6610	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26		21-Sep-26			install 4mm	
WAD.S.6620	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26		21-Sep-26			install 75m	
WAD.S.6630	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26		21-Sep-26			cast in plac	

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

				WAS1-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																	
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.6640	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 300	
WAD.S.6650	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install 50m	
WAD.S.6660	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install high	
WAD.S.6670	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install UV r	
WAD.S.6680	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	fixing 3mm	
WAD.S.6690	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	install Terra	
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	38.18%								09-Sep-26					21-Sep-26		
WAD.S.7370	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	36.36%								09-Sep-26					21-Sep-26	lay epoxy 2	
WAD.S.6600	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	40%								12-Sep-26					16-Sep-26	install water	
FINISHES		38	08-Aug-26	20-Sep-26	0%	63.64%								08-Aug-26					20-Sep-26		
WAD.S.6730	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%								08-Aug-26					10-Aug-26	install ceramic fl	
WAD.S.6740	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%								08-Aug-26					09-Aug-26	install granite flo	
WAD.S.6770	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%								08-Aug-26					10-Aug-26	install ceramic w	
WAD.S.6780	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%								09-Aug-26					10-Aug-26	install two coats	
WAD.S.6790	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%								09-Aug-26					10-Aug-26	install two coats	
WAD.S.6760	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%								29-Aug-26					01-Sep-26	install concrete	
WAD.S.6830	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%								03-Sep-26					07-Sep-26	gypsum board	
WAD.S.6750	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	0%								17-Sep-26					20-Sep-26	install granit	
WAD.S.6800	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	0%								17-Sep-26					20-Sep-26	install Riyad	
WAD.S.6820	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	0%								17-Sep-26					20-Sep-26	install 3mm	
WAD.S.6810	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	0%								19-Sep-26					20-Sep-26	install alumi	
MECHANICAL WORKS		52	30-Jul-26	28-Sep-26	0%	35.71%								30-Jul-26					28-Sep-26		
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26		
WAD.S.6910	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	WATER SUPPL	
WAD.S.6920	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	SEWER AND DI	
WAD.S.6980	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	IRRIGATION SY	
WAD.S.7260	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	HEATING, VEN	
WAD.S.7270	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	Exhaust fans - 1	
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26		
WAD.S.6900	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	installatio	
WAD.S.6930	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	gully trap	
WAD.S.6940	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	chamber	
WAD.S.6950	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	INSTALL	
WAD.S.6960	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	HEATING	
WAD.S.6970	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	Exhaust f	
WAD.S.6990	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	Bulbblers	
WAD.S.7230	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	WATER S	
WAD.S.7240	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26					28-Sep-26	IRRIGAT	
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	1.52%	33.33%								30-Jul-26					28-Sep-26		
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	4.55%	100%								30-Jul-26					10-Aug-26		
WAD.S.7000	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	LIGHTING AND	
WAD.S.7010	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	UPS 3KVA (insta	
WAD.S.7280	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	power source w	
WAD.S.7290	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	UNDERGROUN	
WAD.S.7300	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	LIGHTING FIXT	
WAD.S.7310	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	installation of W	
WAD.S.7320	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26					10-Aug-26	GROUNDING - 1	
WAD.S.7330	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	card reader IN/C	
WAD.S.7340	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	CCTV cameras	
WAD.S.7350	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	Access control p	
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary							Date		Revision		Checked	Approved									
							06-Jul-26		Rev001-WAS-05-006												



Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
WAD.S.7360	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%							30-Jul-26					10-Aug-26	fire alarm system
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26	28-Sep-26	
WAD.S.7100	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26	28-Sep-26	12-Port S
WAD.S.7120	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26	28-Sep-26	VIDEO S
WAD.S.7150	CCTV storage system, as specified	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26	28-Sep-26	CCTV sto
WAD.S.7020	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	power so
WAD.S.7040	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	LIGHTING
WAD.S.7060	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	GROUND
WAD.S.7070	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	card read
WAD.S.7090	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	12-Port C
WAD.S.7110	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	COMPUT
WAD.S.7130	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	Central (H
WAD.S.7140	VSS System, as specified	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	VSS Syst
WAD.S.7160	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	CCTV cam
WAD.S.7180	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	ELECTRI
WAD.S.7200	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	fire alarm
WAD.S.7210	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	Analog a
WAD.S.7250	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	LIGHTING
WAD.S.7030	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	UNDERG
WAD.S.7050	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	installati
WAD.S.7080	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	Access c
WAD.S.7170	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	20A. ATS
WAD.S.7190	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	LIGHTNIN
WAD.S.7220	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	Intelligen
METALS		2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26	
WAD.S.6510	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26	folding & slidin
WAD.S.6520	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26	install of overfl
WAD.S.6530	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26	install heavy st
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%											07-Sep-26	09-Sep-26	
WAD.S.6550	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%											07-Sep-26	09-Sep-26	COUNTER DE
WAD.S.6540	PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26	09-Sep-26	PANTRY CABI
DOORS & WINDOWS		5	07-Sep-26	12-Sep-26	0%	100%											07-Sep-26	12-Sep-26	
WAD.S.6700	Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%											07-Sep-26	09-Sep-26	Install Aluminu
WAD.S.6710	install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%											08-Sep-26	12-Sep-26	install hollow m
WAD.S.6720	Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%											08-Sep-26	10-Sep-26	Install aluminu
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26	28-Sep-26	
WAD.S.6840	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%											26-Sep-26	27-Sep-26	TOILET A
WAD.S.6850	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26	28-Sep-26	PANEL S
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%											28-Sep-26	28-Sep-26	
WAD.S.6860	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%											28-Sep-26	28-Sep-26	Workstat
WAD.S.6870	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%											28-Sep-26	28-Sep-26	Workstat
WAD.S.6880	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%											28-Sep-26	28-Sep-26	Roller blin
WAD.S.6890	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%											28-Sep-26	28-Sep-26	Waste Re
EXT. WORKS		41	11-Aug-26	27-Sep-26	0%	46.79%											11-Aug-26	27-Sep-26	
EXTERNAL WORKS		41	11-Aug-26	27-Sep-26	0%	46.79%											11-Aug-26	27-Sep-26	
WAD.S.1100	Excavation Works	15	11-Aug-26	27-Aug-26	0%	100%											11-Aug-26	27-Aug-26	Excavation V
WAD.S.1290	40 mm Pipes	12	29-Aug-26	10-Sep-26	0%	100%											29-Aug-26	10-Sep-26	40 mm Pi
WAD.S.3270	GRP Pipes laid in trenches	12	31-Aug-26	13-Sep-26	0%	100%											31-Aug-26	13-Sep-26	GRP Pipe
WAD.S.3880	100 mm Pipe in trench not exceeding 2.00 m depth to invert	7	06-Sep-26	13-Sep-26	0%	100%											06-Sep-26	13-Sep-26	100 mm F

Actual Level of Effort
Actual Work
Remaining Work

Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		



Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.4020	install 100 mm GRP pipe service connections between building sewage	8	07-Sep-26	15-Sep-26	0%	75%								07-Sep-26				15-Sep-26	install 100 mm GRP pipe service connections between building sewage	
	Manhole depth not exceeding 4.0m	8	07-Sep-26	15-Sep-26	0%	75%								07-Sep-26				15-Sep-26	Manhole depth not exceeding 4.0m	
	Backfilling Works	5	14-Sep-26	19-Sep-26	0%	0%								14-Sep-26				19-Sep-26	Backfilling Works	
	SIDEWALKS AND CURBS	7	20-Sep-26	27-Sep-26	0%	0%								20-Sep-26				27-Sep-26	SIDEWALKS AND CURBS	
	ROADWORKS	7	20-Sep-26	27-Sep-26	0%	0%								20-Sep-26				27-Sep-26	ROADWORKS	
	install flag pole 6 M height	5	20-Sep-26	24-Sep-26	0%	0%								20-Sep-26				24-Sep-26	install flag pole 6 M height	
Testing & Commissioning		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
WAD.S.5440	Testing & Commissioning - Electrical Systems	9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26	Testing & Commissioning - Electrical Systems	
WAD.S.5490	Testing & Commissioning - Mechanical Systems	9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26	Testing & Commissioning - Mechanical Systems	
Engineering		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
As-Built Drawings		8	26-Sep-26	04-Oct-26	0%	0%								26-Sep-26				04-Oct-26		
WAD.S.5430	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%								26-Sep-26				29-Sep-26	Prepare & Submit	
WAD.S.6260	Review & Approve	6	28-Sep-26	04-Oct-26	0%	0%								28-Sep-26				04-Oct-26	Review & Approve	
Operational Spares		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
WAD.S.5450	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%								26-Sep-26				29-Sep-26	Prepare & Submit	
WAD.S.6350	Inspection	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Inspection	
WAD.S.6370	Acceptance	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Acceptance	
Warranties and Guarantees		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
WAD.S.5460	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%								26-Sep-26				29-Sep-26	Prepare & Submit	
WAD.S.6360	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Review & Approve	
Training and Manuals		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
Training		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
WAD.S.5470	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%								26-Sep-26				29-Sep-26	Prepare & Submit	
WAD.S.6380	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Review & Approve	
WAD.S.6400	Fabrication & Delivery	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Fabrication & Delivery	
Manuals		9	26-Sep-26	05-Oct-26	0%	0%								26-Sep-26				05-Oct-26		
WAD.S.5480	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%								26-Sep-26				29-Sep-26	Prepare & Submit	
WAD.S.6390	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%								30-Sep-26				05-Oct-26	Review & Approve	
Demobilization		8	27-Sep-26	05-Oct-26	0%	0%								27-Sep-26				05-Oct-26		
WAD.S.5850	Demobilize	8	27-Sep-26	05-Oct-26	0%	0%								27-Sep-26				05-Oct-26	Demobilize	
Snaglist Rectification		8	27-Sep-26	05-Oct-26	0%	0%								27-Sep-26				05-Oct-26		
WAD.S.5860	Snaglist Rectification	8	27-Sep-26	05-Oct-26	0%	0%								27-Sep-26				05-Oct-26	Snaglist Rectification	
WAD.S.5870	Initial Handing Over	8	27-Sep-26	05-Oct-26	0%	0%								27-Sep-26				05-Oct-26	Initial Handing Over	