



WAS1 05 006
Improvement of Waad Al Shamal Industrial City Fence Gates
Baseline Time Schedule



CONSOLIDATED
CONSULTANTS
GROUP

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	
Improvement of Waad Al Shamal Industrial City Fence & Gates -		128	06-May-26	05-Oct-26	39.34%	76.5%							06-May-26							05-Oct-26	
Key Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26							05-Oct-26	
General Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26							05-Oct-26	
WAD.S.1080	Project Start	0	06-May-26		100%	100%							Project Start								
WAD.S.6490	Project Finish	0		05-Oct-26	0%	0%													Project Finish	05-Oct-26	
Contractual Milestones		128	06-May-26	05-Oct-26	0%	0%							06-May-26							05-Oct-26	
WAD.S.1470	Site Handover	0		06-May-26	100%	100%							Site Handover								
WAD.S.7550	Contract Schedule (Baseline Program)	0		06-May-26	100%	100%							Schedule (Baseline Program)								
WAD.S.1320	Completion of Mobilization	0		31-May-26	100%	100%							Completion of Mobilization								
WAD.S.3850	Completion of Fences	0		26-Aug-26	0%	100%													Completion of Fences	26-Aug-26	
WAD.S.3860	Completion of GUARD HOUSE 1	0		26-Aug-26	0%	100%													Completion of GUARDHOUSE 1	26-Aug-26	
WAD.S.5070	Completion of Engineering Works	0		22-Sep-26	0%	0%													Completion of Engineering Works	22-Sep-26	
WAD.S.6110	Completion of EXT. WORKS	0		27-Sep-26	0%	0%													Completion of EXT. WORKS	27-Sep-26	
WAD.S.6250	Completion of Procurment Works	0		28-Sep-26	0%	0%													Completion of Procurment Works	28-Sep-26	
WAD.S.7560	Testing & Commissioning	0		05-Oct-26	0%	0%													Testing & Commissioning	05-Oct-26	
Mobilization		19	06-May-26	31-May-26	0%	0%							06-May-26							31-May-26	
Site Layout Plan		3	11-May-26	13-May-26	0%	0%							11-May-26							13-May-26	
WAD.S.1120	Site Office Layout Drawing Proposal Submittal	1	11-May-26	11-May-26	100%	100%							11-May-26						11-May-26	Site Office Layout Drawing Proposal Submittal	
WAD.S.1130	Site Office Layout Drawing Review & Approval	2	12-May-26	13-May-26	100%	100%							12-May-26						13-May-26	Site Office Layout Drawing Review & Approval	
Construct Site Access Roads		5	14-May-26	20-May-26	0%	0%							14-May-26							20-May-26	
WAD.S.1150	Site Preparation	1	14-May-26	14-May-26	100%	100%							14-May-26						14-May-26	Site Preparation	
WAD.S.1160	Grading & Leveling	2	16-May-26	17-May-26	100%	100%							16-May-26						17-May-26	Grading & Leveling	
WAD.S.1200	Temporary Access Road	3	17-May-26	20-May-26	100%	100%							17-May-26						20-May-26	Temporary Access Road	
Construct Site Office Fence		8	18-May-26	31-May-26	0%	0%							18-May-26							31-May-26	
WAD.S.1230	Excavation for Fence Foundation	4	18-May-26	23-May-26	100%	100%							18-May-26						23-May-26	Excavation for Fence Foundation	
WAD.S.1270	Installation of Fence Posts	4	19-May-26	24-May-26	100%	100%							19-May-26						24-May-26	Installation of Fence Posts	
WAD.S.1280	Installation of Fence Mesh	4	23-May-26	31-May-26	100%	100%							23-May-26						31-May-26	Installation of Fence Mesh	
Construct Site Offices		3	18-May-26	20-May-26	0%	0%							18-May-26							20-May-26	
WAD.S.1210	Installation of Site Offices	3	18-May-26	20-May-26	100%	100%							18-May-26						20-May-26	Installation of Site Offices	
WAD.S.1260	Installation of Furniture	3	18-May-26	20-May-26	100%	100%							18-May-26						20-May-26	Installation of Furniture	
WAD.S.1240	MEP Works	2	18-May-26	19-May-26	100%	100%							18-May-26						19-May-26	MEP Works	
`	Installation of Site Offices	0			100%	0%														Installation of Site Offices	
Mobilization of Manpower		6	16-May-26	21-May-26	0%	0%							16-May-26							21-May-26	
WAD.S.1170	Mobilization of Manpower	6	16-May-26	21-May-26	100%	100%							16-May-26						21-May-26	Mobilization of Manpower	
Mobilization of Equipment		6	16-May-26	21-May-26	0%	0%							16-May-26							21-May-26	
WAD.S.1180	Mobilization of Tools & Equipment	6	16-May-26	21-May-26	100%	100%							16-May-26						21-May-26	Mobilization of Tools & Equipment	
Site Survey		4	06-May-26	10-May-26	0%	0%							06-May-26							10-May-26	
WAD.S.1020	Site Survey	2	06-May-26	07-May-26	100%	100%							06-May-26						07-May-26	Site Survey	
WAD.S.1110	Survey Report	2	09-May-26	10-May-26	100%	100%							09-May-26						10-May-26	Survey Report	
Preliminary Submittals		18	06-May-26	30-May-26	0%	0%							06-May-26							30-May-26	
WAD.S.1000	Insurances	18	06-May-26	30-May-26	100%	100%							06-May-26						30-May-26	Insurances	
WAD.S.1010	Performance Bonds	10	06-May-26	17-May-26	100%	100%							06-May-26						17-May-26	Performance Bonds	
WAD.S.1030	Contract Schedule (Baseline Program)	13	06-May-26	20-May-26	100%	100%							06-May-26						20-May-26	Contract Schedule (Baseline Program)	
WAD.S.1040	HSE Plan	12	06-May-26	19-May-26	100%	100%							06-May-26						19-May-26	HSE Plan	
WAD.S.1050	Quality Control Plan	10	06-May-26	17-May-26	100%	100%							06-May-26						17-May-26	Quality Control Plan	
WAD.S.1060	Project Organization Chart	12	06-May-26	19-May-26	100%	100%							06-May-26						19-May-26	Project Organization Chart	

Actual Level of Effort
Actual Work
Remaining Work

Critical Remaining Work
Milestone
summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		



Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Engineering	WAD.S.1070 Submission of Staff CVs	10	06-May-26	17-May-26	100%	100%						06-May-26				17-May-26	Submission of Staff CVs		
		117	06-May-26	22-Sep-26	37.96%	99.32%						06-May-26					22-Sep-26		
	Shop Drawings	29	06-May-26	11-Jun-26	0%	0%						06-May-26				11-Jun-26			
	Prepare & Submit	21	06-May-26	02-Jun-26	0%	0%						06-May-26				02-Jun-26			
	WAD.S.1090 FENCES Shop Drawings (Prepare & Submit)	10	06-May-26	17-May-26	100%	100%						06-May-26				17-May-26	FENCES Shop Drawings (Pre		
	WAD.S.1140 GUARD HOUSE 1 Shop Drawings (Prepare & Submit)	10	12-May-26	23-May-26	100%	100%						12-May-26				23-May-26	GUARD HOUSE 1 Sh		
	WAD.S.1190 GUARD HOUSE 1 Shop Drawings (Prepare & Submit)	10	16-May-26	30-May-26	100%	100%						16-May-26				30-May-26	GUARD HOUSE 1 S		
	WAD.S.1250 EXT. WORKS Shop Drawings (Prepare & Submit)	10	19-May-26	02-Jun-26	100%	100%						19-May-26				02-Jun-26	EXT. WORKS Shop		
	Review & Approve	19	18-May-26	11-Jun-26	0%	0%						18-May-26				11-Jun-26			
	WAD.S.1220 FENCES Shop Drawings (Review & Approve)	8	18-May-26	30-May-26	100%	100%						18-May-26				30-May-26	FENCES Shop Drawings (Review &		
WAD.S.1300 GUARD HOUSE 1 Shop Drawings (Review & Approve)	8	31-May-26	08-Jun-26	100%	100%						31-May-26				08-Jun-26	GUARD HOUSE 1 Sh			
WAD.S.1310 GUARD HOUSE 1 Shop Drawings (Review & Approve)	8	31-May-26	08-Jun-26	100%	100%						31-May-26				08-Jun-26	GUARD HOUSE 1 S			
WAD.S.1330 EXT. WORKS Shop Drawings (Review & Approve)	8	03-Jun-26	11-Jun-26	100%	100%						03-Jun-26				11-Jun-26	EXT. WORKS Shop			
Material Submittal		80	22-Jun-26	22-Sep-26	37.96%	99.32%						22-Jun-26				22-Sep-26			
Material Prepare & Submit		74	22-Jun-26	15-Sep-26	0%	0%						22-Jun-26				15-Sep-26			
Short Lead Items		74	22-Jun-26	15-Sep-26	0%	0%						22-Jun-26				15-Sep-26			
WAD.S.1350 Backfilling Works (Material Prepare & Submit)		4	22-Jun-26	25-Jun-26	100%	100%						22-Jun-26				25-Jun-26	Backfilling Works (Materi		
WAD.S.1360 structural steel beams, posts and rods for wall fence (Material Prepare & Submit)		4	22-Jun-26	25-Jun-26	100%	100%						22-Jun-26				25-Jun-26	structural steel beams, posts a		
WAD.S.1400 tubes, bolts, nuts and steel plates to strengthened the wall fence and posts		4	27-Jun-26	30-Jun-26	100%	100%						27-Jun-26				30-Jun-26	tubes, bolts, nuts and steel pla		
WAD.S.1500 bitumen waterproofing paint on concrete surfaces (Material Prepare & Submit)		4	01-Jul-26	05-Jul-26	100%	100%						01-Jul-26				05-Jul-26	bitumen waterproofing paint on		
WAD.S.2630 Manhole depth not exceeding 4.0m (Material Prepare & Submit) (GUARD		4	15-Aug-26	18-Aug-26	60%	100%						15-Aug-26				18-Aug-26	Manhole depth r		
WAD.S.2690 GRPP Pipes laid in trenches (Material Prepare & Submit) (GUARD HOUS		4	19-Aug-26	23-Aug-26	60%	100%						19-Aug-26				23-Aug-26	GRPP Pipes laid in		
WAD.S.2700 100 mm GRP pipe service connections (Material Prepare & Submit) (GUARD		4	19-Aug-26	23-Aug-26	60%	100%						19-Aug-26				23-Aug-26	100 mm GRP pip		
WAD.S.2830 Concrete Masonry (200mm thick) (Material Prepare & Submit) (GUARD HOUSE)		4	24-Aug-26	27-Aug-26	100%	100%						24-Aug-26				27-Aug-26	Concrete Masonry (20		
WAD.S.2880 Concrete Masonry (100mm thick) (Material Prepare & Submit) (GUARD HOUSE)		4	25-Aug-26	29-Aug-26	100%	100%						25-Aug-26				29-Aug-26	Concrete Masonry (1		
WAD.S.2900 SIDEWALKS AND CURBS (Material Prepare & Submit) (GUARD HOUSE)		4	25-Aug-26	29-Aug-26	60%	100%						25-Aug-26				29-Aug-26	SIDEWALKS AND		
WAD.S.3070 GROUNDING (Material Prepare & Submit) (GUARD HOUSE)		4	29-Aug-26	01-Sep-26	100%	100%						29-Aug-26				01-Sep-26	GROUNDING (Mater		
WAD.S.3080 ROAD WORKS (Material Prepare & Submit) (GUARD HOUSE)		4	29-Aug-26	01-Sep-26	100%	100%						29-Aug-26				01-Sep-26	ROAD WORKS (Mat		
WAD.S.3580 FIRE PROTECTION SYSTEM (fire extinguisher) (Material Prepare & Submit)		4	02-Sep-26	06-Sep-26	100%	100%						02-Sep-26				06-Sep-26	FIRE PROTECTION		
WAD.S.4700 UNDERGROUND DISTRIBUTION SYSTEM (Material Prepare & Submit)		4	12-Sep-26	15-Sep-26	60%	100%						12-Sep-26				15-Sep-26	UNDERGROU		
Long Lead Items		47	15-Jul-26	07-Sep-26	0%	0%						15-Jul-26				07-Sep-26			
WAD.S.1410 fix galvanized steel chain link gate including all necessary associated (Material		4	15-Jul-26	19-Jul-26	100%	100%						15-Jul-26				19-Jul-26	fix galvanized steel chain link g		
WAD.S.1490 Intrusion Detection system including processor control units items and joints		4	20-Jul-26	23-Jul-26	85%	100%						20-Jul-26				23-Jul-26	Intrusion Detectio		
WAD.S.1520 Handholes\Manholes (Material Prepare & Submit) (FENCES)		4	25-Jul-26	28-Jul-26	85%	100%						25-Jul-26				28-Jul-26	Handholes\Manh		
WAD.S.1580 structural steel members and plates for main sliding gates (Material Prepare &		4	28-Jul-26	01-Aug-26	100%	100%						28-Jul-26				01-Aug-26	structural steel members a		
WAD.S.2840 ceramic floor tiles (Material Prepare & Submit) (GUARD HOUSE)		4	24-Aug-26	27-Aug-26	60%	100%						24-Aug-26				27-Aug-26	ceramic floor tile		
WAD.S.2850 Riyadh stone cladding (Material Prepare & Submit) (GUARD HOUSE)		4	24-Aug-26	27-Aug-26	60%	100%						24-Aug-26				27-Aug-26	Riyadh stone cl		
WAD.S.2860 UPS (Material Prepare & Submit) (GUARD HOUSE)		4	24-Aug-26	27-Aug-26	60%	100%						24-Aug-26				27-Aug-26	UPS (Material P		
WAD.S.2890 Panel boards (Material Prepare & Submit) (GUARD HOUSE)		4	25-Aug-26	29-Aug-26	60%	100%						25-Aug-26				29-Aug-26	Panel boards (M		
WAD.S.3030 PANTRY CABINET (Material Prepare & Submit) (GUARD HOUSE)		4	29-Aug-26	01-Sep-26	60%	100%						29-Aug-26				01-Sep-26	PANTRY CABIN		
WAD.S.3040 20mm thick black granite (Material Prepare & Submit) (GUARD HOUSE)		4	29-Aug-26	01-Sep-26	60%	100%						29-Aug-26				01-Sep-26	20mm thick bla		
WAD.S.3050 Workstation chair (Material Prepare & Submit) (GUARD HOUSE)		4	29-Aug-26	01-Sep-26	60%	100%						29-Aug-26				01-Sep-26	Workstation cha		
WAD.S.3060 Safety Disconnect Switches complete with busbar, frame box (Material Prepare		4	29-Aug-26	01-Sep-26	60%	100%						29-Aug-26				01-Sep-26	Safety Disconn		
WAD.S.3150 folding & sliding mounter combination ladder for building maintenance purpose		4	30-Aug-26	02-Sep-26	70%	100%						30-Aug-26				02-Sep-26	folding & sliding		
WAD.S.3160 overflow galvanized steel roof scupper (Material Prepare & Submit) (GUARD		4	30-Aug-26	02-Sep-26	60%	100%						30-Aug-26				02-Sep-26	overflow galvani		
WAD.S.3170 counter desk (Material Prepare & Submit) (GUARD HOUSE)		4	30-Aug-26	02-Sep-26	60%	100%						30-Aug-26				02-Sep-26	counter desk (M		
WAD.S.3180 install ceramic wall tiles (Material Prepare & Submit) (GUARD HOUSE)		4	30-Aug-26	02-Sep-26	60%	100%						30-Aug-26				02-Sep-26	install ceramic w		
WAD.S.3190 PANEL SIGNAGE (Material Prepare & Submit) (GUARD HOUSE)		4	30-Aug-26	02-Sep-26	60%	100%						30-Aug-26				02-Sep-26	PANEL SIGNAG		
WAD.S.3200 COMMUNICATIONS BACKBONE CABLING (Material Prepare & Submit)		4	30-Aug-26	02-Sep-26	60%	100%						30-Aug-26				02-Sep-26	COMMUNICATI		

Actual Level of Effort
Actual Work
Remaining Work

Critical Remaining Work
Milestone
summary


Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS-05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP													
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.3210	card reader IN/OUT (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26				02-Sep-26	card reader IN/OUT		
WAD.S.3220	WATER SUPPLY SYSTEM (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	70%	100%						30-Aug-26					02-Sep-26	WATER SUPPLY SYSTEM		
WAD.S.3230	SEWER AND DRAINAGE SYSTEM (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	70%	100%						30-Aug-26					02-Sep-26	SEWER AND DRAINAGE SYSTEM		
WAD.S.3240	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	60%	100%							30-Aug-26				02-Sep-26	SUPPLY AND INSTALL PLUMBING FIXTURES		
WAD.S.3250	HEATING, VENTILATION AND AIR CONDITIONING (Material Prepare & Submit) (GUARD HOUSE)	4	30-Aug-26	02-Sep-26	80%	100%						30-Aug-26					02-Sep-26	HEATING, VENTILATION AND AIR CONDITIONING		
WAD.S.3300	heavy steel cover with frame for tanks (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	heavy steel cover with frame for tanks		
WAD.S.3310	HOLLOW METAL DOORS AND FRAMES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	HOLLOW METAL DOORS AND FRAMES		
WAD.S.3320	ALUMINIUM DOORS (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	ALUMINIUM DOORS		
WAD.S.3330	TOILET AND BATH ACCESS ROIES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	TOILET AND BATH ACCESS ROIES		
WAD.S.3340	Waste Receptacle (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	Waste Receptacle		
WAD.S.3350	LIGHTING FIXTURES (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	LIGHTING FIXTURES		
WAD.S.3360	Access control panel (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	Access control panel		
WAD.S.3370	VIDEO SURVEILLANCE (Material Prepare & Submit) (GUARD HOUSE)	4	31-Aug-26	03-Sep-26	60%	100%							31-Aug-26				03-Sep-26	VIDEO SURVEILLANCE		
WAD.S.3560	aluminum framed double glazed windows (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	60%	100%							02-Sep-26				06-Sep-26	aluminum framed double glazed windows		
WAD.S.3570	Roller blind (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	60%	100%							02-Sep-26				06-Sep-26	Roller blind		
WAD.S.3590	DATA COMMUNICATIONS (Material Prepare & Submit) (GUARD HOUSE)	4	02-Sep-26	06-Sep-26	60%	100%							02-Sep-26				06-Sep-26	DATA COMMUNICATIONS		
WAD.S.3710	COMPUTERS AND RELATED PERIPHERALS (Material Prepare & Submit) (GUARD HOUSE)	4	03-Sep-26	07-Sep-26	60%	100%							03-Sep-26				07-Sep-26	COMPUTERS AND RELATED PERIPHERALS		
Material Review & Approve		76	27-Jun-26	22-Sep-26	37.96%	99.32%							27-Jun-26				22-Sep-26			
Short Lead Items		76	27-Jun-26	22-Sep-26	75.71%	97.62%							27-Jun-26				22-Sep-26			
WAD.S.1380	Backfilling Works (Material Review & Approve)	6	27-Jun-26	02-Jul-26	100%	100%							27-Jun-26				02-Jul-26	Backfilling Works		
WAD.S.1390	structural steel beams, posts and rods for wall fence (Material Review & Approve)	6	27-Jun-26	02-Jul-26	100%	100%							27-Jun-26				02-Jul-26	structural steel beams, posts and rods for wall fence		
WAD.S.1440	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	6	01-Jul-26	07-Jul-26	100%	100%							01-Jul-26				07-Jul-26	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts		
WAD.S.1550	bitumen waterproofing paint on concrete surfaces (Material Review & Approve)	6	06-Jul-26	12-Jul-26	100%	100%							06-Jul-26				12-Jul-26	bitumen waterproofing paint on concrete surfaces		
WAD.S.2680	Manhole depth not exceeding 4.0m (Material Review & Approve) (GUARD HOUSE)	6	19-Aug-26	25-Aug-26	0%	100%							19-Aug-26				25-Aug-26	Manhole depth not exceeding 4.0m		
WAD.S.2810	GRP Pipes laid in trenches (Material Review & Approve) (GUARD HOUSE)	6	24-Aug-26	30-Aug-26	100%	100%							24-Aug-26				30-Aug-26	GRP Pipes laid in trenches		
WAD.S.2820	100 mm GRP pipe service connections (Material Review & Approve) (GUARD HOUSE)	6	24-Aug-26	30-Aug-26	100%	100%							24-Aug-26				30-Aug-26	100 mm GRP pipe service connections		
WAD.S.2990	Concrete Masonry (200mm thick) (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	100%	100%							29-Aug-26				03-Sep-26	Concrete Masonry (200mm thick)		
WAD.S.3120	Concrete Masonry (100mm thick) (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	100%	100%							30-Aug-26				05-Sep-26	Concrete Masonry (100mm thick)		
WAD.S.3140	SIDEWALKS AND CURBS (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	0%	100%							30-Aug-26				05-Sep-26	SIDEWALKS AND CURBS		
WAD.S.3540	GROUNDING (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	100%	100%							02-Sep-26				08-Sep-26	GROUNDING		
WAD.S.3550	ROAD WORKS (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	60%	100%							02-Sep-26				08-Sep-26	ROAD WORKS		
WAD.S.4060	FIRE PROTECTION SYSTEM (fire extinguisher) (Material Review & Approve)	6	07-Sep-26	13-Sep-26	100%	100%							07-Sep-26				13-Sep-26	FIRE PROTECTION SYSTEM (fire extinguisher)		
WAD.S.4840	UNDERGROUND DISTRIBUTION SYSTEM (Material Review & Approve)	6	16-Sep-26	22-Sep-26	0%	66.67%								16-Sep-26			22-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM		
Long Lead Items		49	20-Jul-26	14-Sep-26	22.86%	100%							20-Jul-26				14-Sep-26			
WAD.S.1480	fix galvanized steel chain link gate including all necessary associated (Material Review & Approve)	6	20-Jul-26	26-Jul-26	100%	100%							20-Jul-26				26-Jul-26	fix galvanized steel chain link gate including all necessary associated		
WAD.S.1510	Intrusion Detection system including processor control units items and joints	6	25-Jul-26	30-Jul-26	85%	100%							25-Jul-26				30-Jul-26	Intrusion Detection system including processor control units items and joints		
WAD.S.1650	Handholes\Manholes (Material Review & Approve) (FENCES)	6	29-Jul-26	04-Aug-26	0%	100%							29-Jul-26				04-Aug-26	Handholes\Manholes		
WAD.S.2190	structural steel members and plates for main sliding gates (Material Review & Approve)	6	02-Aug-26	08-Aug-26	100%	100%							02-Aug-26				08-Aug-26	structural steel members and plates for main sliding gates		
WAD.S.3000	ceramic floor tiles (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%							29-Aug-26				03-Sep-26	ceramic floor tiles		
WAD.S.3010	install Riyadh stone cladding (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%							29-Aug-26				03-Sep-26	install Riyadh stone cladding		
WAD.S.3020	UPS (Material Review & Approve) (GUARD HOUSE)	6	29-Aug-26	03-Sep-26	0%	100%							29-Aug-26				03-Sep-26	UPS		
WAD.S.3130	Panel boards (Material Review & Approve) (GUARD HOUSE)	6	30-Aug-26	05-Sep-26	0%	100%							30-Aug-26				05-Sep-26	Panel boards		
WAD.S.3500	PANTRY CABINET (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%							02-Sep-26				08-Sep-26	PANTRY CABINET		
WAD.S.3510	20mm thick black granite (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%							02-Sep-26				08-Sep-26	20mm thick black granite		
WAD.S.3520	Workstation chair (Material Review & Approve) (GUARD HOUSE)	6	02-Sep-26	08-Sep-26	0%	100%							02-Sep-26				08-Sep-26	Workstation chair		
WAD.S.3530	Safety Disconnect Switches complete with busbar, frame box (Material Review & Approve)	6	02-Sep-26	08-Sep-26	100%	100%							02-Sep-26				08-Sep-26	Safety Disconnect Switches complete with busbar, frame box		
WAD.S.3600	folding & sliding mounter combination ladder for building maintenance purpose	6	03-Sep-26	09-Sep-26	0%	100%							03-Sep-26				09-Sep-26	folding & sliding mounter combination ladder for building maintenance purpose		
WAD.S.3610	overflow galvanized steel roof scupper (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%							03-Sep-26				09-Sep-26	overflow galvanized steel roof scupper		
WAD.S.3620	counter desk (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%							03-Sep-26				09-Sep-26	counter desk		
WAD.S.3630	install ceramic wall tiles (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%							03-Sep-26				09-Sep-26	install ceramic wall tiles		
Actual Level of Effort		Critical Remaining Work						Date		Revision		Checked		Approved						
Actual Work		Milestone						06-Jul-26		Rev001-WAS-05-006										
Remaining Work		summary																		

				WAS/ 05-006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP														
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.3640	PANEL SIGNAGE (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26				
WAD.S.3650	COMMUNICATIONS BACKBONE CABLING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26				
WAD.S.3660	card reader IN/OUT (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	0%	100%								03-Sep-26			09-Sep-26				
WAD.S.3670	WATER SUPPLY SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26				09-Sep-26				
WAD.S.3680	SEWER AND DRAINAGE SYSTEM (Material Review & Approve) (GUARD HOUSE)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26				09-Sep-26				
WAD.S.3690	SUPPLY AND INSTALL PLUMBING FIXTURES (Material Review & Approve)	6	03-Sep-26	09-Sep-26	75%	100%							03-Sep-26				09-Sep-26				
WAD.S.3700	HEATING, VENTILATION AND AIR CONDITIONING (Material Review & Approve)	6	03-Sep-26	09-Sep-26	85%	100%							03-Sep-26				09-Sep-26				
WAD.S.3770	heavy steel cover with frame for tanks (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3780	HOLLOW METAL DOORS AND FRAMES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3790	ALUMINIUM DOORS (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3800	TOILET AND BATH ACCESSORIES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	85%	100%							05-Sep-26				10-Sep-26				
WAD.S.3810	Waste Receptacle (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3820	LIGHTING FIXTURES (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3830	Access control panel (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.3840	VIDEO SURVEILLANCE (Material Review & Approve) (GUARD HOUSE)	6	05-Sep-26	10-Sep-26	0%	100%								05-Sep-26			10-Sep-26				
WAD.S.4040	aluminum framed double glazed windows (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26				
WAD.S.4050	Roller blind (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26				
WAD.S.4070	DATA COMMUNICATIONS (Material Review & Approve) (GUARD HOUSE)	6	07-Sep-26	13-Sep-26	0%	100%								07-Sep-26			13-Sep-26				
WAD.S.4080	COMPUTERS AND RELATED PERIPHERALS (Material Review & Approve)	6	08-Sep-26	14-Sep-26	0%	100%								08-Sep-26			14-Sep-26				
Procurement		75	04-Jul-26	28-Sep-26	59.64%	95.77%							04-Jul-26				28-Sep-26				
Fabrication & Delivery		75	04-Jul-26	28-Sep-26	59.64%	95.77%							04-Jul-26				28-Sep-26				
Short Lead Items		73	04-Jul-26	26-Sep-26	90.74%	99.11%							04-Jul-26				26-Sep-26				
WAD.S.1420	Backfilling Works	4	04-Jul-26	07-Jul-26	100%	100%							04-Jul-26				07-Jul-26				
WAD.S.1430	structural steel beams, posts and rods for wall fence (FENCES)	4	04-Jul-26	07-Jul-26	95%	100%							04-Jul-26				07-Jul-26				
WAD.S.1540	tubes, bolts, nuts and steel plates to strengthened the wall fence and posts	3	08-Jul-26	11-Jul-26	95%	100%							08-Jul-26				11-Jul-26				
WAD.S.2180	bitumen waterproofing paint on concrete surfaces (FENCES)	4	13-Jul-26	16-Jul-26	100%	100%							13-Jul-26				16-Jul-26				
WAD.S.2970	Manhole depth not exceeding 4.0m (GUARD HOUSE)	8	26-Aug-26	03-Sep-26	0%	100%							26-Aug-26				03-Sep-26				
WAD.S.3280	GRP Pipes laid in trenches, Fabrication & Delivery (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	100%	100%							31-Aug-26				06-Sep-26				
WAD.S.3290	100 mm GRP pipe service connections (GUARD HOUSE)	6	31-Aug-26	06-Sep-26	0%	100%							31-Aug-26				06-Sep-26				
WAD.S.3730	Concrete Masonry (200mm thick) (GUARD HOUSE)	3	05-Sep-26	07-Sep-26	100%	100%							05-Sep-26				07-Sep-26				
WAD.S.3890	Concrete Masonry (100mm thick) (GUARD HOUSE)	2	06-Sep-26	07-Sep-26	100%	100%							06-Sep-26				07-Sep-26				
WAD.S.3910	SIDEWALKS AND CURBS (GUARD HOUSE)	7	06-Sep-26	13-Sep-26	0%	100%							06-Sep-26				13-Sep-26				
WAD.S.4160	GROUNDING (GUARD HOUSE)	3	09-Sep-26	12-Sep-26	0%	100%							09-Sep-26				12-Sep-26				
WAD.S.4170	ROADWORKS (GUARD HOUSE)	6	09-Sep-26	15-Sep-26	0%	100%							09-Sep-26				15-Sep-26				
WAD.S.4780	FIRE PROTECTION SYSTEM (fire extinguisher) (GUARD HOUSE)	5	14-Sep-26	19-Sep-26	0%	100%							14-Sep-26				19-Sep-26				
WAD.S.5080	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)	3	23-Sep-26	26-Sep-26	0%	0%							23-Sep-26				26-Sep-26				
Long Lead Items		55	27-Jul-26	28-Sep-26	38.61%	93.51%							27-Jul-26				28-Sep-26				
WAD.S.1570	fix galvanized steel chain link gate including all necessary associated	15	27-Jul-26	12-Aug-26	95%	100%							27-Jul-26				12-Aug-26				
WAD.S.2170	Intrusion Detection system including processor control units items and joints	12	01-Aug-26	13-Aug-26	0%	100%							01-Aug-26				13-Aug-26				
WAD.S.2260	Handholes\Manholes (FENCES)	12	05-Aug-26	18-Aug-26	0%	100%							05-Aug-26				18-Aug-26				
WAD.S.2470	structural steel members and plates for main sliding gates (FENCES)	14	09-Aug-26	24-Aug-26	95%	100%							09-Aug-26				24-Aug-26				
WAD.S.3740	ceramic floor tiles (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	0%	100%							05-Sep-26				17-Sep-26				
WAD.S.3750	install Riyadh stone cladding (GUARD HOUSE)	12	05-Sep-26	17-Sep-26	0%	100%							05-Sep-26				17-Sep-26				
WAD.S.3760	UPS (GUARD HOUSE)	18	05-Sep-26	24-Sep-26	0%	77.78%							05-Sep-26				24-Sep-26				
WAD.S.3900	Panel boards (GUARD HOUSE)	18	06-Sep-26	26-Sep-26	0%	72.22%							06-Sep-26				26-Sep-26				
WAD.S.4120	PANTRY CABINET (GUARD HOUSE)	15	09-Sep-26	26-Sep-26	0%	66.67%							09-Sep-26				26-Sep-26				
WAD.S.4130	20mm thick black granite (GUARD HOUSE)	13	09-Sep-26	23-Sep-26	0%	76.92%							09-Sep-26				23-Sep-26				
WAD.S.4140	Workstation chair (GUARD HOUSE)	16	09-Sep-26	27-Sep-26	0%	62.5%							09-Sep-26				27-Sep-26				
WAD.S.4150	Safety Disconnect Switches complete with busbar, frame box (GUARD HOUSE)	17	09-Sep-26	28-Sep-26	0%	58.82%							09-Sep-26				28-Sep-26				
Actual Level of Effort		Critical Remaining Work																			
Actual Work		Milestone																			
Remaining Work		summary																			
Page 4 of 14						Date		Revision		Checked		Approved									
						06-Jul-26		Rev001-WAS-05-006													


Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
Construction	WAD.S.4510	folding & sliding mounter combination ladder for building maintenance purpose	13	10-Sep-26	24-Sep-26	0%	69.23%										10-Sep-26			24-Sep-26	folding & sliding	
	WAD.S.4520	overflow galvanized steel roof scupper (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	69.23%										10-Sep-26			24-Sep-26	overflow galvanized	
	WAD.S.4530	counter desk (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	64.29%										10-Sep-26			26-Sep-26	counter desk	
	WAD.S.4540	install ceramic wall tiles (GUARD HOUSE)	12	10-Sep-26	23-Sep-26	0%	75%										10-Sep-26			23-Sep-26	install ceramic	
	WAD.S.4550	PANEL SIGNAGE (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	64.29%										10-Sep-26			26-Sep-26	PANEL SIGNAGE	
	WAD.S.4560	COMMUNICATIONS BACKBONE CABLING (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	69.23%										10-Sep-26			24-Sep-26	COMMUNICATIONS	
	WAD.S.4570	card reader IN/OUT (GUARD HOUSE)	15	10-Sep-26	27-Sep-26	0%	60%										10-Sep-26			27-Sep-26	card reader	
	WAD.S.4580	WATER SUPPLY SYSTEM (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	69.23%										10-Sep-26			24-Sep-26	WATER SUPPLY	
	WAD.S.4590	SEWER AND DRAINAGE SYSTEM (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	64.29%										10-Sep-26			26-Sep-26	SEWER AND DRAINAGE	
	WAD.S.4600	SUPPLY PLUMBING FIXTURES (GUARD HOUSE)	13	10-Sep-26	24-Sep-26	0%	69.23%										10-Sep-26			24-Sep-26	SUPPLY PLUMBING	
	WAD.S.4610	HEATING, VENTILATION AND AIR CONDITIONING (GUARD HOUSE)	14	10-Sep-26	26-Sep-26	0%	64.29%										10-Sep-26			26-Sep-26	HEATING, VENTILATION AND AIR CONDITIONING	
	WAD.S.4620	heavy steel cover with frame for tanks (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	61.54%										12-Sep-26			26-Sep-26	heavy steel cover with frame for tanks	
	WAD.S.4630	HOLLOW METAL DOORS AND FRAMES (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	57.14%										12-Sep-26			27-Sep-26	HOLLOW METAL DOORS AND FRAMES	
	WAD.S.4640	ALUMINIUM DOORS (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	61.54%										12-Sep-26			26-Sep-26	ALUMINIUM DOORS	
	WAD.S.4650	TOILET AND BATH ACCESSORIES (GUARD HOUSE)	13	12-Sep-26	26-Sep-26	0%	61.54%										12-Sep-26			26-Sep-26	TOILET AND BATH ACCESSORIES	
	WAD.S.4660	Waste Receptacle (GUARD HOUSE)	15	12-Sep-26	28-Sep-26	0%	53.33%										12-Sep-26			28-Sep-26	Waste Receptacle	
	WAD.S.4670	LIGHTING FIXTURES (GUARD HOUSE)	12	12-Sep-26	24-Sep-26	0%	66.67%										12-Sep-26			24-Sep-26	LIGHTING FIXTURES	
	WAD.S.4680	Access control panel (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	57.14%										12-Sep-26			27-Sep-26	Access control panel	
	WAD.S.4690	VIDEO SURVEILLANCE (GUARD HOUSE)	14	12-Sep-26	27-Sep-26	0%	57.14%										12-Sep-26			27-Sep-26	VIDEO SURVEILLANCE	
	WAD.S.4760	aluminum framed double glazed windows (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	50%										14-Sep-26			27-Sep-26	aluminum framed double glazed windows	
	WAD.S.4770	Roller blind (GUARD HOUSE)	12	14-Sep-26	27-Sep-26	0%	50%										14-Sep-26			27-Sep-26	Roller blind	
	WAD.S.4790	DATA COMMUNICATIONS (GUARD HOUSE)	13	14-Sep-26	28-Sep-26	0%	46.15%										14-Sep-26			28-Sep-26	DATA COMMUNICATIONS	
	WAD.S.4820	COMPUTERS AND RELATED PERIPHERALS (GUARD HOUSE)	10	15-Sep-26	26-Sep-26	0%	50%										15-Sep-26			26-Sep-26	COMPUTERS AND RELATED PERIPHERALS	
	Construction			87	27-Jun-26	05-Oct-26	39.21%	81.14%									27-Jun-26			05-Oct-26		
	FENCES			87	27-Jun-26	05-Oct-26	45.31%	87.46%									27-Jun-26			05-Oct-26		
SITE WORKS			53	27-Jun-26	26-Aug-26	98.34%	100%									27-Jun-26			26-Aug-26			
WAD.S.1340	Demolition Works	10	27-Jun-26	07-Jul-26	100%	100%										27-Jun-26			07-Jul-26	Demolition Works		
WAD.S.1370	Excavation Works	15	08-Jul-26	25-Jul-26	95%	100%										08-Jul-26			25-Jul-26	Excavation Works		
WAD.S.1530	Backfilling Works Before Foundation	18	26-Jul-26	15-Aug-26	100%	100%										26-Jul-26			15-Aug-26	Backfilling Works Before Foundation		
WAD.S.3380	Backfilling Works After Foundation	5	22-Aug-26	26-Aug-26	100%	100%										22-Aug-26			26-Aug-26	Backfilling Works After Foundation		
CONCRETE WORKS			42	26-Jul-26	12-Sep-26	88%	100%									26-Jul-26			12-Sep-26			
Part 1			21	26-Jul-26	18-Aug-26	88%	100%									26-Jul-26			18-Aug-26			
WAD.S.1560	cast in place reinforced concrete for the sub-structures - Part 1	21	26-Jul-26	18-Aug-26	88%	100%										26-Jul-26			18-Aug-26	cast in place reinforced concrete for the sub-structures - Part 1		
Part 2			21	19-Aug-26	12-Sep-26	88%	100%									19-Aug-26			12-Sep-26			
WAD.S.2720	cast in place reinforced concrete for the sub-structures - Part 2	21	19-Aug-26	12-Sep-26	88%	100%										19-Aug-26			12-Sep-26	cast in place reinforced concrete for the sub-structures - Part 2		
THERMAL & MOISTURE PROTECTION			42	28-Jul-26	14-Sep-26	44%	100%									28-Jul-26			14-Sep-26			
Part 1			21	28-Jul-26	20-Aug-26	88%	100%									28-Jul-26			20-Aug-26			
WAD.S.2330	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 1	21	28-Jul-26	20-Aug-26	88%	100%										28-Jul-26			20-Aug-26	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 1		
Part 2			21	22-Aug-26	14-Sep-26	0%	100%									22-Aug-26			14-Sep-26			
WAD.S.3420	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 2	21	22-Aug-26	14-Sep-26	0%	100%										22-Aug-26			14-Sep-26	Applying 2 coats of bitumen waterproofing paint on concrete surfaces - Part 2		
SPECIAL CONSTRUCTION- STRUCTURAL STEEL			36	25-Aug-26	05-Oct-26	48.86%	81.97%									25-Aug-26			05-Oct-26			
Part 1			36	25-Aug-26	05-Oct-26	83.23%	81.97%									25-Aug-26			05-Oct-26			
WAD.S.2870	install structural steel beams, posts and rods for wall fence - Part 1	21	25-Aug-26	17-Sep-26	100%	100%										25-Aug-26			17-Sep-26	install structural steel beams, posts and rods for wall fence - Part 1		
WAD.S.3260	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	75%	85.71%										31-Aug-26			23-Sep-26	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and		
WAD.S.3870	fix galvanized steel chain link fence wall including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	75%	61.9%										06-Sep-26			29-Sep-26	fix galvanized steel chain link fence wall including steel tube framing and posts.		
WAD.S.4720	galvanized steel chain link gates Installation - Part 1	20	13-Sep-26	05-Oct-26	75%	35%										13-Sep-26			05-Oct-26	galvanized steel chain link gates Installation - Part 1		
Part 2			36	25-Aug-26	05-Oct-26	14.49%	81.97%									25-Aug-26			05-Oct-26			
WAD.S.2920	install structural steel beams, posts and rods for wall fence - Part 2	21	25-Aug-26	17-Sep-26	44%	100%										25-Aug-26			17-Sep-26	install structural steel beams, posts and rods for wall fence - Part 2		
WAD.S.3430	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and	21	31-Aug-26	23-Sep-26	0%	85.71%										31-Aug-26			23-Sep-26	Install tubes, bolts, nuts and steel plates to strengthened the wall fence and		
WAD.S.3950	fix galvanized steel chain link fence wall including steel tube framing and posts.	21	06-Sep-26	29-Sep-26	0%	61.9%										06-Sep-26			29-Sep-26	fix galvanized steel chain link fence wall including steel tube framing and posts.		

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	eb	
	WAD.S.4730 galvanized steel chain link gates Installation - Part2	20	13-Sep-26	05-Oct-26	0%	35%									13-Sep-26					05-Oct-26	galvanize	
	ELECTRICAL WORKS	34	16-Aug-26	23-Sep-26	0%	93.75%									16-Aug-26					23-Sep-26		
	WAD.S.2640 Intrusion Detection system including processor control units items and joints -	9	16-Aug-26	25-Aug-26	0%	100%									16-Aug-26					25-Aug-26	Intrusion D	
	WAD.S.2950 Fiber Optic Outdoor Cable	8	26-Aug-26	03-Sep-26	0%	100%									26-Aug-26					03-Sep-26	Fiber Opt	
	WAD.S.2960 Road crossing ducts for Fiber Optic Cable	7	26-Aug-26	02-Sep-26	0%	100%									26-Aug-26					02-Sep-26	Road cro	
	WAD.S.2980 install 50mm diameter high-density polyethylene (HDPE) pipe including the	8	29-Aug-26	06-Sep-26	0%	100%									29-Aug-26					06-Sep-26	install 50	
	WAD.S.3720 Fiber Optic Outdoor Cable To Close The Loop	9	05-Sep-26	14-Sep-26	0%	100%									05-Sep-26					14-Sep-26	Fiber O	
	WAD.S.4810 Handholes\Manholes	8	15-Sep-26	23-Sep-26	0%	62.5%									15-Sep-26					23-Sep-26	Hand	
	ELECTRICAL GATE BARRIER	8	15-Sep-26	23-Sep-26	0%	62.5%									15-Sep-26					23-Sep-26		
	WAD.S.4830 Install. Electrical gate barrier complete (cables, conduits, pipes, pulling cables in	8	15-Sep-26	23-Sep-26	0%	62.5%									15-Sep-26					23-Sep-26	Instal	
	GUARD HOUSE 1	65	19-Jul-26	01-Oct-26	8%	34.89%									19-Jul-26					01-Oct-26		
	SITE WORKS	56	19-Jul-26	21-Sep-26	77%	98.08%									19-Jul-26					21-Sep-26		
	Guard Rooms & Gates	17	19-Jul-26	06-Aug-26	100%	100%									19-Jul-26					06-Aug-26		
	WAD.S.1450 Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%									19-Jul-26					27-Jul-26	Excavation for guard rooms	
	WAD.S.1590 Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%									28-Jul-26					29-Jul-26	Replacment Under Founda	
	WAD.S.2270 Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%									05-Aug-26					06-Aug-26	Backfilling Under G.B	
	WAD.S.2280 Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%									05-Aug-26					06-Aug-26	Backfilling Under S	
	Guard Rooms & Gates (CONCRETE Works)	48	28-Jul-26	21-Sep-26	73.98%	97.83%									28-Jul-26					21-Sep-26		
	WAD.S.1600 50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%									28-Jul-26					30-Jul-26	50 mm thickness lean conc	
	WAD.S.1820 Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%									30-Jul-26					04-Aug-26	Isolated Footings & Colum	
	WAD.S.2340 50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%									08-Aug-26					10-Aug-26	50 mm thickness lea	
	WAD.S.2600 Grade beams	5	11-Aug-26	16-Aug-26	100%	100%									11-Aug-26					16-Aug-26	Grade beams	
	WAD.S.2650 Columns	4	17-Aug-26	20-Aug-26	100%	100%									17-Aug-26					20-Aug-26	Columns	
	WAD.S.2710 Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%									19-Aug-26					24-Aug-26	Raft and R.C. walls	
	WAD.S.2750 Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%									22-Aug-26					30-Aug-26	Roof Slab	
	WAD.S.2760 Beams	8	22-Aug-26	30-Aug-26	100%	100%									22-Aug-26					30-Aug-26	Beams	
	WAD.S.3390 Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	100%	100%									31-Aug-26					05-Sep-26	Provide and cas	
	WAD.S.3400 Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%									31-Aug-26					02-Sep-26	Concrete Pad	
	WAD.S.3410 Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%									31-Aug-26					05-Sep-26	Tanks Raft	
	WAD.S.3940 Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%									06-Sep-26					10-Sep-26	Tanks Walls	
	WAD.S.4850 Tanks Slab	4	17-Sep-26	21-Sep-26	0%	75%									17-Sep-26					21-Sep-26	Tanks Slab	
	MASONRY UNIT	3	25-Aug-26	27-Aug-26	92.01%	100%									25-Aug-26					27-Aug-26		
	WAD.S.2910 install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	92.01%	100%									25-Aug-26					27-Aug-26	install Concrete f	
	THERMAL & MOISTURE PROTECTION	4	06-Sep-26	09-Sep-26	31.41%	100%									06-Sep-26					09-Sep-26		
	THERMAL & MOISTURE PROTECTION - Foundation	4	06-Sep-26	09-Sep-26	31.41%	100%									06-Sep-26					09-Sep-26		
	WAD.S.3920 apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%									06-Sep-26					07-Sep-26	apply 2 coats of b	
	WAD.S.3930 install liquid applied waterproofing coating single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%									06-Sep-26					07-Sep-26	install liquid ap	
	WAD.S.4090 install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26					09-Sep-26	install geotext	
	ROOFING SYSTEM	11	09-Sep-26	21-Sep-26	0%	91.67%									09-Sep-26					21-Sep-26		
	WAD.S.4180 install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install liquid	
	WAD.S.4190 install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install 4mm	
	WAD.S.4200 install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install 75mm	
	WAD.S.4210 cast in place foam concrete screed. 50mm thick minimum laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	cast in place	
	WAD.S.4220 install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install 300 n	
	WAD.S.4230 install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install 50mm	
	WAD.S.4240 install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install high c	
	WAD.S.4250 install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install UV re	
	WAD.S.4260 fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	fixing 3mm t	
	WAD.S.4270 install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26					21-Sep-26	install Terra	
	THERMAL & MOISTURE PROTECTION - Tanks	11	09-Sep-26	21-Sep-26	0%	95.45%									09-Sep-26					21-Sep-26		


 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.4280	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26					21-Sep-26	lay epoxy 2	
	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%								12-Sep-26					16-Sep-26	install water stop	
FINISHES		26	29-Aug-26	27-Sep-26	0%	50.61%								29-Aug-26					27-Sep-26		
WAD.S.3090	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%								29-Aug-26					01-Sep-26	install concrete	
WAD.S.4940	install ceramic floor tiles	3	19-Sep-26	21-Sep-26	0%	66.67%								19-Sep-26					21-Sep-26	install ceramic	
WAD.S.4950	install granite flooring	2	19-Sep-26	20-Sep-26	0%	100%								19-Sep-26					20-Sep-26	install granite	
WAD.S.5010	install granite saddles and thresholds	3	19-Sep-26	21-Sep-26	0%	66.67%								19-Sep-26					21-Sep-26	install granite	
WAD.S.5020	install Riyadh stone cladding	3	19-Sep-26	21-Sep-26	0%	66.67%								19-Sep-26					21-Sep-26	install Riyadh	
WAD.S.5030	install 3mm steel CNC laser cut panels	3	19-Sep-26	21-Sep-26	0%	66.67%								19-Sep-26					21-Sep-26	install 3mm	
WAD.S.5040	gypsum board suspended ceiling	5	19-Sep-26	23-Sep-26	0%	40%								19-Sep-26					23-Sep-26	gypsum board	
WAD.S.5060	install aluminum cladding	2	20-Sep-26	21-Sep-26	0%	50%								20-Sep-26					21-Sep-26	install aluminum	
WAD.S.5120	install ceramic wall tiles	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	install ceramic	
WAD.S.5530	install two coats of acrylic paint on internal walls	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26					27-Sep-26	install two coats	
WAD.S.5540	install two coats of acrylic paint (suitable for exterior use) on external	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26					27-Sep-26	install two coats	
MECHANICAL WORKS		53	30-Jul-26	29-Sep-26	5.36%	35.71%								30-Jul-26					29-Sep-26		
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26		
WAD.S.1660	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	WATER SUPPLY	
WAD.S.1670	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	SEWER AND D	
WAD.S.1680	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	IRRIGATION S	
WAD.S.1710	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	HEATING, VEN	
WAD.S.1720	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	Exhaust fans -	
MECHANICAL WORKS - Final Fix		5	24-Sep-26	29-Sep-26	0%	0%									24-Sep-26				29-Sep-26		
WAD.S.5130	installation of Fire extinguishers as per drawings, specifications	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	installation of	
WAD.S.5140	gully traps with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	gully traps	
WAD.S.5150	chamber with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	chamber	
WAD.S.5160	INSTALL PLUMBING FIXTURES	3	24-Sep-26	27-Sep-26	0%	0%								24-Sep-26					27-Sep-26	INSTALL P	
WAD.S.5910	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	HEATING	
WAD.S.5920	Exhaust fans - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	Exhaust fans	
WAD.S.5930	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	Bulbblers	
WAD.S.5980	WATER SUPPLY SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	WATER S	
WAD.S.5990	IRRIGATION SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	IRRIGATION	
ELECTRICAL WORKS		55	30-Jul-26	01-Oct-26	2.73%	33.33%								30-Jul-26					01-Oct-26		
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	8.18%	100%								30-Jul-26					10-Aug-26		
WAD.S.1690	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	LIGHTING AND	
WAD.S.1700	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	UPS 3KVA (ins	
WAD.S.1730	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	power source	
WAD.S.1740	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%								30-Jul-26					10-Aug-26	UNDERGROU	
WAD.S.1750	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	25%	100%								30-Jul-26					10-Aug-26	LIGHTING FIX	
WAD.S.1760	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	installation of	
WAD.S.1770	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%								30-Jul-26					10-Aug-26	GROUNDING -	
WAD.S.1780	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	card reader IN	
WAD.S.1790	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	CCTV camera	
WAD.S.1800	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	Access contro	
WAD.S.1810	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%								30-Jul-26					10-Aug-26	fire alarm syste	
ELECTRICAL WORKS - Final Fix		5	27-Sep-26	01-Oct-26	0%	0%									27-Sep-26				01-Oct-26		
WAD.S.5940	power source with built-in photocell sensor for automatic electrical connection	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	power sou	
WAD.S.5950	LIGHTING FIXTURES - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	LIGHTING	
WAD.S.5960	GROUNDING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%								27-Sep-26					29-Sep-26	GROUND	
WAD.S.5970	12-Port SMF Fiber Optic Patch Panels	4	27-Sep-26	30-Sep-26	0%	0%								27-Sep-26					30-Sep-26	12-Port S	
WAD.S.6140	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	28-Sep-26	29-Sep-26	0%	0%								28-Sep-26					29-Sep-26	UNDERG	


 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.6150	installation of Wiring devices includes switches and Receptacle outlets	2	28-Sep-26	29-Sep-26	0%	0%										28-Sep-26				29-Sep-26	installation of Wiring devices includes switches and Receptacle outlets
	card reader IN/OUT - Final Fix	3	28-Sep-26	30-Sep-26	0%	0%										28-Sep-26				30-Sep-26	card reader IN/OUT - Final Fix
	12-Port CAT6A UTP fully loaded patch panel	3	28-Sep-26	30-Sep-26	0%	0%										28-Sep-26				30-Sep-26	12-Port CAT6A UTP fully loaded patch panel
	COMPUTERS AND RELATED PERIPHERALS	3	28-Sep-26	30-Sep-26	0%	0%										28-Sep-26				30-Sep-26	COMPUTERS AND RELATED PERIPHERALS
	VIDEO SURVEILLANCE	4	28-Sep-26	01-Oct-26	0%	0%										28-Sep-26				01-Oct-26	VIDEO SURVEILLANCE
	CCTV storage system as specified	4	28-Sep-26	01-Oct-26	0%	0%										28-Sep-26				01-Oct-26	CCTV storage system as specified
	Access control panel - Final Fix	2	29-Sep-26	30-Sep-26	0%	0%										29-Sep-26				30-Sep-26	Access control panel - Final Fix
	Central (Headend) System Components	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	Central (Headend) System Components
	VSS System as specified	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	VSS System as specified
	CCTV cameras - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	CCTV cameras - Final Fix
	ELECTRICAL GATE BARRIER	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	ELECTRICAL GATE BARRIER
	fire alarm system including wires, conduit and other materials - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	fire alarm system including wires, conduit and other materials - Final Fix
	Analog addressable fire alarm control panel with battery	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	Analog addressable fire alarm control panel with battery
	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%										29-Sep-26				01-Oct-26	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix
	20A. ATS (Automatic transfer switch) for UPS	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26				01-Oct-26	20A. ATS (Automatic transfer switch) for UPS
	LIGHTNING PROTECTION	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26				01-Oct-26	LIGHTNING PROTECTION
Intelligent Ionization / Photoelectric smoke and heat detector with base	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26				01-Oct-26	Intelligent Ionization / Photoelectric smoke and heat detector with base	
METALS		2	26-Sep-26	27-Sep-26	0%	0%										26-Sep-26				27-Sep-26	METALS
WAD.S.5500	folding & sliding mounter combination ladder for building maintenance purpose	2	26-Sep-26	27-Sep-26	0%	0%										26-Sep-26				27-Sep-26	folding & sliding mounter combination ladder for building maintenance purpose
WAD.S.5510	install of overflow galvanized steel roof scupper with gray color with angular	2	26-Sep-26	27-Sep-26	0%	0%										26-Sep-26				27-Sep-26	install of overflow galvanized steel roof scupper with gray color with angular
WAD.S.5520	install heavy steel cover with frame including all necessary fixings	2	26-Sep-26	27-Sep-26	0%	0%										26-Sep-26				27-Sep-26	install heavy steel cover with frame including all necessary fixings
WOODS AND PLASTICS		3	27-Sep-26	29-Sep-26	0%	0%										27-Sep-26				29-Sep-26	WOODS AND PLASTICS
WAD.S.5880	PANTRY CABINET	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26				28-Sep-26	PANTRY CABINET
WAD.S.5890	COUNTER DESK	3	27-Sep-26	29-Sep-26	0%	0%										27-Sep-26				29-Sep-26	COUNTER DESK
DOORS & WINDOWS		8	22-Sep-26	30-Sep-26	0%	0%										22-Sep-26				30-Sep-26	DOORS & WINDOWS
WAD.S.5050	install hollow metal door	4	22-Sep-26	26-Sep-26	0%	0%										22-Sep-26				26-Sep-26	install hollow metal door
WAD.S.5900	Install Aluminum Door	3	27-Sep-26	29-Sep-26	0%	0%										27-Sep-26				29-Sep-26	Install Aluminum Door
WAD.S.6120	Install aluminum framed double glazed windows	3	28-Sep-26	30-Sep-26	0%	0%										28-Sep-26				30-Sep-26	Install aluminum framed double glazed windows
SPECIALTIES		4	28-Sep-26	01-Oct-26	0%	0%										28-Sep-26				01-Oct-26	SPECIALTIES
WAD.S.6130	TOILET ACCESSROIES	2	28-Sep-26	29-Sep-26	0%	0%										28-Sep-26				29-Sep-26	TOILET ACCESSROIES
WAD.S.6410	PANEL SIGNAGE	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26				01-Oct-26	PANEL SIGNAGE
FURNISHINGS		1	01-Oct-26	01-Oct-26	0%	0%										01-Oct-26				01-Oct-26	FURNISHINGS
WAD.S.6450	Workstation chair	1	01-Oct-26	01-Oct-26	0%	0%										01-Oct-26				01-Oct-26	Workstation chair
WAD.S.6460	Workstation table	1	01-Oct-26	01-Oct-26	0%	0%										01-Oct-26				01-Oct-26	Workstation table
WAD.S.6470	Roller blind	1	01-Oct-26	01-Oct-26	0%	0%										01-Oct-26				01-Oct-26	Roller blind
WAD.S.6480	Waste Receptacle	1	01-Oct-26	01-Oct-26	0%	0%										01-Oct-26				01-Oct-26	Waste Receptacle
GUARD HOUSE 2		62	19-Jul-26	28-Sep-26	2.47%	44.98%										19-Jul-26				28-Sep-26	GUARD HOUSE 2
SITE WORKS		56	19-Jul-26	21-Sep-26	51.96%	98.08%										19-Jul-26				21-Sep-26	SITE WORKS
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	82.44%	100%										19-Jul-26				06-Aug-26	Guard Rooms & Gates
WAD.S.1460	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%										19-Jul-26				27-Jul-26	Excavation for guard rooms
WAD.S.1610	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%										28-Jul-26				29-Jul-26	Replacment Under Foundation
WAD.S.2290	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%										05-Aug-26				06-Aug-26	Backfilling Under G.Beam
WAD.S.2300	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	0%	100%										05-Aug-26				06-Aug-26	Backfilling Under S.O.G
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	47.96%	97.83%										28-Jul-26				21-Sep-26	Guard Rooms & Gates (CONCRETE Works)
WAD.S.1620	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%										28-Jul-26				30-Jul-26	50 mm thickness lean concrete under the foundation.
WAD.S.1990	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%										30-Jul-26				04-Aug-26	Isolated Footings & Column Neck
WAD.S.2400	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%										08-Aug-26				10-Aug-26	50 mm thickness lean concrete under grade beams.
WAD.S.2610	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%										11-Aug-26				16-Aug-26	Grade beams
WAD.S.2660	Columns	4	17-Aug-26	20-Aug-26	100%	100%										17-Aug-26				20-Aug-26	Columns

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027												
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
WAD.S.2730	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%									19-Aug-26																24-Aug-26. Raft and R.C.
WAD.S.2770	Roof Slab	8	22-Aug-26	30-Aug-26	50%	100%									22-Aug-26																30-Aug-26. Roof Slab
WAD.S.2780	Beams	8	22-Aug-26	30-Aug-26	50%	100%									22-Aug-26																30-Aug-26. Beams
WAD.S.3440	Provide and cast concrete floorslab on grade	5	31-Aug-26	05-Sep-26	0%	100%									31-Aug-26																05-Sep-26. Provide and
WAD.S.3450	Concrete Pad	3	31-Aug-26	02-Sep-26	0%	100%									31-Aug-26																02-Sep-26. Concrete P
WAD.S.3460	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%									31-Aug-26																05-Sep-26. Tanks Raft
WAD.S.3980	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%									06-Sep-26																10-Sep-26. Tanks Wa
WAD.S.4890	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	75%									17-Sep-26																21-Sep-26. Tanks S
MASONRY UNIT		3	25-Aug-26	27-Aug-26	0%	100%									25-Aug-26																27-Aug-26
WAD.S.2930	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	0%	100%									25-Aug-26																27-Aug-26. install Concr
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%									06-Sep-26																09-Sep-26
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%									06-Sep-26																09-Sep-26
WAD.S.3960	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%									06-Sep-26																07-Sep-26. apply 2 coats of b
WAD.S.3970	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%									06-Sep-26																07-Sep-26. install liquid a
WAD.S.4100	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%									08-Sep-26																09-Sep-26. install geote
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	91.67%									09-Sep-26																21-Sep-26
WAD.S.4290	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install li
WAD.S.4300	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install 4
WAD.S.4310	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install 7
WAD.S.4320	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. cast in
WAD.S.4330	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install 3
WAD.S.4340	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install 5
WAD.S.4350	install high density polyisocyanurate cover board	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install h
WAD.S.4360	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install U
WAD.S.4370	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. fixing 3
WAD.S.4380	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. install T
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	95.45%									09-Sep-26																21-Sep-26
WAD.S.4390	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	90.91%									09-Sep-26																21-Sep-26. lay epo
WAD.S.4740	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%									12-Sep-26																16-Sep-26. install wa
FINISHES		38	08-Aug-26	20-Sep-26	0%	100%									08-Aug-26																20-Sep-26
WAD.S.2370	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%									08-Aug-26																10-Aug-26. install ceramic
WAD.S.2380	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%									08-Aug-26																09-Aug-26. install granite fl
WAD.S.2390	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%									08-Aug-26																10-Aug-26. install ceramic
WAD.S.2520	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%									09-Aug-26																10-Aug-26. install two coat
WAD.S.2530	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%									09-Aug-26																10-Aug-26. install two coat
WAD.S.3100	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%									29-Aug-26																01-Sep-26. install conc
WAD.S.2240	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%									03-Sep-26																07-Sep-26. gypsum bo
WAD.S.4860	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26																20-Sep-26. install gr
WAD.S.4870	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26																20-Sep-26. install R
WAD.S.4880	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	100%									17-Sep-26																20-Sep-26. install 3
WAD.S.4960	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	100%									19-Sep-26																20-Sep-26. install al
MECHANICAL WORKS		52	30-Jul-26	28-Sep-26	0%	35.71%									30-Jul-26																28-Sep-26
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26
WAD.S.1830	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26. WATER SUPP
WAD.S.1840	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26. SEWER AND
WAD.S.1850	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26. IRRIGATION S
WAD.S.1880	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26. HEATING VEN
WAD.S.1890	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%									30-Jul-26																10-Aug-26. Exhaust fans -
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26																28-Sep-26
WAD.S.5560	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26																28-Sep-26. instal

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																		
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027			
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	
WAD.S.5570	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	gully traps	
WAD.S.5580	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	chamber	
WAD.S.5590	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	INSTALL	
WAD.S.5600	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	HEATING	
WAD.S.5610	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	Exhaust	
WAD.S.5620	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	Bulbblers	
WAD.S.5750	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	WATER	
WAD.S.5760	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	IRRIGATION	
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	0%	33.33%										30-Jul-26				28-Sep-26		
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26		
WAD.S.1860	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	LIGHTING AND	
WAD.S.1870	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	UPS 3KVA (ins	
WAD.S.1900	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	power source	
WAD.S.1910	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	UNDERGROU	
WAD.S.1920	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	LIGHTING FIX	
WAD.S.1930	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	installation of	
WAD.S.1940	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	GROUNDING	
WAD.S.1950	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	card reader IN	
WAD.S.1960	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	CCTV camera	
WAD.S.1970	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	Access contro	
WAD.S.1980	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	fire alarm syste	
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26				28-Sep-26	
WAD.S.5170	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26				28-Sep-26	12-Port
WAD.S.5180	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26				28-Sep-26	VIDEO
WAD.S.5190	CCTV storage system, as specified	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26				28-Sep-26	CCTV
WAD.S.5630	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	power
WAD.S.5640	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	LIGHTING
WAD.S.5650	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	GROUNDING
WAD.S.5660	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	card reader
WAD.S.5670	12-Port CAT6 A/UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	12-Port
WAD.S.5680	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	COMPUTERS
WAD.S.5690	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	Central
WAD.S.5700	VSS System, as specified	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	VSS
WAD.S.5710	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	CCTV
WAD.S.5720	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	ELECTRICAL
WAD.S.5730	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	fire alarm
WAD.S.5740	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	Analog
WAD.S.5770	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26				28-Sep-26	LIGHTING
WAD.S.6010	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	UNDERGROU
WAD.S.6020	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	install
WAD.S.6030	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	Access
WAD.S.6040	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	20A. ATS
WAD.S.6050	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	LIGHTNING
WAD.S.6060	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26				28-Sep-26	Intelligent
METALS		2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26				09-Sep-26	
WAD.S.2480	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26				09-Sep-26	folding & s
WAD.S.2490	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26				09-Sep-26	install of o
WAD.S.2500	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%											08-Sep-26				09-Sep-26	install hea
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%											07-Sep-26				09-Sep-26	
WAD.S.2350	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%											07-Sep-26				09-Sep-26	COUNTER

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

summary

Page 10 of 14

Date

06-Jul-26


Revision

Rev001-WAS-05-006

Checked

Approved

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
GUARD HOUSE 3	WAD.S.2510 PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26					09-Sep-26	PANTRY CABINET
	DOORS & WINDOWS	5	07-Sep-26	12-Sep-26	0%	100%								07-Sep-26				12-Sep-26		
	WAD.S.2360 Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%								07-Sep-26				09-Sep-26	Install Aluminum Door	
	WAD.S.2200 install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%								08-Sep-26				12-Sep-26	install hollow metal door	
	WAD.S.2210 Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%								08-Sep-26				10-Sep-26	Install aluminum framed double glazed windows	
	SPECIALTIES	3	26-Sep-26	28-Sep-26	0%	0%								26-Sep-26				28-Sep-26		
	WAD.S.5550 TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%								26-Sep-26				27-Sep-26	TOILET ACCESSROIES	
	WAD.S.6000 PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%								27-Sep-26				28-Sep-26	PANEL SIGNAGE	
	FURNISHINGS	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26				28-Sep-26		
	WAD.S.6210 Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26				28-Sep-26	Workstation chair	
	WAD.S.6220 Workstation table	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26				28-Sep-26	Workstation table	
	WAD.S.6230 Roller blind	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26				28-Sep-26	Roller blind	
	WAD.S.6240 Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%								28-Sep-26				28-Sep-26	Waste Receptacle	
	GUARD HOUSE 3		62	19-Jul-26	28-Sep-26	7.95%	44.98%								19-Jul-26				28-Sep-26	
	SITE WORKS		56	19-Jul-26	21-Sep-26	77%	98.08%								19-Jul-26				21-Sep-26	
Guard Rooms & Gates		17	19-Jul-26	06-Aug-26	100%	100%								19-Jul-26				06-Aug-26		
WAD.S.7380	Excavation for guard rooms	8	19-Jul-26	27-Jul-26	100%	100%								19-Jul-26				27-Jul-26	Excavation for guard rooms	
WAD.S.7390	Replacment Under Foundation	2	28-Jul-26	29-Jul-26	100%	100%								28-Jul-26				29-Jul-26	Replacment Under Foundation	
WAD.S.7400	Backfilling Under G.Beam	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26				06-Aug-26	Backfilling Under G.Beam	
WAD.S.7410	Backfilling Under S.O.G	2	05-Aug-26	06-Aug-26	100%	100%								05-Aug-26				06-Aug-26	Backfilling Under S.O.G	
Guard Rooms & Gates (CONCRETE Works)		48	28-Jul-26	21-Sep-26	73.98%	97.83%								28-Jul-26				21-Sep-26		
WAD.S.7430	50 mm thickness lean concrete under the foundation.	3	28-Jul-26	30-Jul-26	100%	100%								28-Jul-26				30-Jul-26	50 mm thickness lean concrete under the foundation.	
WAD.S.7450	Isolated Footings & Column Neck	5	30-Jul-26	04-Aug-26	100%	100%								30-Jul-26				04-Aug-26	Isolated Footings & Column Neck	
WAD.S.7420	50 mm thickness lean concrete under grade beams.	3	08-Aug-26	10-Aug-26	100%	100%								08-Aug-26				10-Aug-26	50 mm thickness lean concrete under grade beams.	
WAD.S.7460	Grade beams	5	11-Aug-26	16-Aug-26	100%	100%								11-Aug-26				16-Aug-26	Grade beams	
WAD.S.7470	Columns	4	17-Aug-26	20-Aug-26	100%	100%								17-Aug-26				20-Aug-26	Columns	
WAD.S.7510	Raft and R.C. walls	5	19-Aug-26	24-Aug-26	100%	100%								19-Aug-26				24-Aug-26	Raft and R.C. walls	
WAD.S.7490	Roof Slab	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26				30-Aug-26	Roof Slab	
WAD.S.7500	Beams	8	22-Aug-26	30-Aug-26	100%	100%								22-Aug-26				30-Aug-26	Beams	
WAD.S.7440	Provide and cast concrete floor slab on grade	5	31-Aug-26	05-Sep-26	100%	100%								31-Aug-26				05-Sep-26	Provide and cast concrete floor slab on grade	
WAD.S.7480	Concrete Pad	3	31-Aug-26	02-Sep-26	100%	100%								31-Aug-26				02-Sep-26	Concrete Pad	
WAD.S.7520	Tanks Raft	5	31-Aug-26	05-Sep-26	0%	100%								31-Aug-26				05-Sep-26	Tanks Raft	
WAD.S.7530	Tanks Walls	5	06-Sep-26	10-Sep-26	0%	100%								06-Sep-26				10-Sep-26	Tanks Walls	
WAD.S.7540	Tanks Slab	4	17-Sep-26	21-Sep-26	0%	75%								17-Sep-26				21-Sep-26	Tanks Slab	
MASONRY UNIT		3	25-Aug-26	27-Aug-26	90%	100%								25-Aug-26				27-Aug-26		
WAD.S.6500	install Concrete Masonry Unit (CMU) for walls	3	25-Aug-26	27-Aug-26	90%	100%								25-Aug-26				27-Aug-26	install Concrete Masonry Unit (CMU) for walls	
THERMAL & MOISTURE PROTECTION		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26				09-Sep-26		
THERMAL & MOISTURE PROTECTION - Foundation		4	06-Sep-26	09-Sep-26	31.41%	100%								06-Sep-26				09-Sep-26		
WAD.S.6560	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	2	06-Sep-26	07-Sep-26	100%	100%								06-Sep-26				07-Sep-26	apply 2 coats of bitumen waterproofing paint on concrete surface in contact with	
WAD.S.6580	install liquid applied waterproofing coating - single-component pitch modified	2	06-Sep-26	07-Sep-26	0%	100%								06-Sep-26				07-Sep-26	install liquid applied waterproofing coating - single-component pitch modified	
WAD.S.6590	install geotextile sheet	2	08-Sep-26	09-Sep-26	0%	100%								08-Sep-26				09-Sep-26	install geotextile sheet	
ROOFING SYSTEM		11	09-Sep-26	21-Sep-26	0%	91.67%								09-Sep-26				21-Sep-26		
WAD.S.6570	install liquid applied waterproofing coating single-component pitch modified	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install liquid applied waterproofing coating single-component pitch modified	
WAD.S.6610	install 4mm thick APP modified bituminous membrane - single layer	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install 4mm thick APP modified bituminous membrane - single layer	
WAD.S.6620	install 75mm thick rigid insulation (extruded polystyrene)	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install 75mm thick rigid insulation (extruded polystyrene)	
WAD.S.6630	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	cast in place foam concrete screed. 50mm thick minimum - laid to fall and cross	
WAD.S.6640	install 300 micron polyethylene sheet	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install 300 micron polyethylene sheet	
WAD.S.6650	install 50mm thick loose gravel toppings	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install 50mm thick loose gravel toppings	
WAD.S.6660	install high density polyisocynurate cover board	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install high density polyisocynurate cover board	
WAD.S.6670	install UV resistant geotextile sheet	11	09-Sep-26	21-Sep-26	0%	90.91%								09-Sep-26				21-Sep-26	install UV resistant geotextile sheet	

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule																	
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
WAD.S.6680	fixing 3mm thick extruded aluminum flashing 40mm with sealant and all other	11	09-Sep-26	21-Sep-26	0%	90.91%										09-Sep-26				21-Sep-26	fixing 3mm
WAD.S.6690	install Terrazzo tiles	11	09-Sep-26	21-Sep-26	0%	90.91%										09-Sep-26				21-Sep-26	install Ter
THERMAL & MOISTURE PROTECTION - Tanks		11	09-Sep-26	21-Sep-26	0%	95.45%										09-Sep-26				21-Sep-26	
WAD.S.7370	lay epoxy 2 coating for inner surfaces for bottom of the roof	11	09-Sep-26	21-Sep-26	0%	90.91%										09-Sep-26				21-Sep-26	lay epoxy
WAD.S.6600	install water stop for tanks according to the drawings and specification	5	12-Sep-26	16-Sep-26	0%	100%										12-Sep-26				16-Sep-26	install water
FINISHES		38	08-Aug-26	20-Sep-26	0%	100%										08-Aug-26				20-Sep-26	
WAD.S.6730	install ceramic floor tiles	3	08-Aug-26	10-Aug-26	0%	100%										08-Aug-26				10-Aug-26	install ceramic
WAD.S.6740	install granite flooring	2	08-Aug-26	09-Aug-26	0%	100%										08-Aug-26				09-Aug-26	install granite fl
WAD.S.6770	install ceramic wall tiles	3	08-Aug-26	10-Aug-26	0%	100%										08-Aug-26				10-Aug-26	install ceramic
WAD.S.6780	install two coats of acrylic paint on internal walls	2	09-Aug-26	10-Aug-26	0%	100%										09-Aug-26				10-Aug-26	install two coat
WAD.S.6790	install two coats of acrylic paint (suitable for exterior use) on external	2	09-Aug-26	10-Aug-26	0%	100%										09-Aug-26				10-Aug-26	install two coat
WAD.S.6760	install concrete plastering	4	29-Aug-26	01-Sep-26	0%	100%										29-Aug-26				01-Sep-26	install concre
WAD.S.6830	gypsum board suspended ceiling	4	03-Sep-26	07-Sep-26	0%	100%										03-Sep-26				07-Sep-26	gypsum board
WAD.S.6750	install granite saddles and thresholds	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install gran
WAD.S.6800	install Riyadh stone cladding	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install Riya
WAD.S.6820	install 3mm steel CNC laser cut panels	3	17-Sep-26	20-Sep-26	0%	100%										17-Sep-26				20-Sep-26	install 3mm
WAD.S.6810	install aluminum cladding	2	19-Sep-26	20-Sep-26	0%	100%										19-Sep-26				20-Sep-26	install alun
MECHANICAL WORKS		52	30-Jul-26	28-Sep-26	5.36%	35.71%										30-Jul-26				28-Sep-26	
MECHANICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	
WAD.S.6910	WATER SUPPLY SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	WATER SUPP
WAD.S.6920	SEWER AND DRAINAGE SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	SEWER AND D
WAD.S.6980	IRRIGATION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	IRRIGATION S
WAD.S.7260	HEATING, VENTILATION AND AIR CONDITIONING - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	HEATING, VEN
WAD.S.7270	Exhaust fans - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	Exhaust fans -
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	
WAD.S.6900	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	installat
WAD.S.6930	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	gully tra
WAD.S.6940	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	chambe
WAD.S.6950	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	INSTAL
WAD.S.6960	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	HEATIN
WAD.S.6970	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	Exhaus
WAD.S.6990	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	Bulbble
WAD.S.7230	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	WATER
WAD.S.7240	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26				28-Sep-26	IRRIGA
ELECTRICAL WORKS		52	30-Jul-26	28-Sep-26	2.73%	33.33%										30-Jul-26				28-Sep-26	
ELECTRICAL WORKS - 1st Fix		10	30-Jul-26	10-Aug-26	8.18%	100%										30-Jul-26				10-Aug-26	
WAD.S.7000	LIGHTING AND POWER TYPE PANELBOARDS - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	LIGHTING ANI
WAD.S.7010	UPS 3KVA (installed inside the rack) - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	UPS 3KVA (ins
WAD.S.7280	power source with built-in photocell sensor for automatic electrical connection	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	power source
WAD.S.7290	UNDERGROUND DISTRIBUTION SYSTEM - 1st Fix	10	30-Jul-26	10-Aug-26	15%	100%										30-Jul-26				10-Aug-26	UNDERGROU
WAD.S.7300	LIGHTING FIXTURES - 1st Fix	10	30-Jul-26	10-Aug-26	25%	100%										30-Jul-26				10-Aug-26	LIGHTING FIX
WAD.S.7310	installation of Wiring devices includes switches and Receptacle outlets	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	installation of V
WAD.S.7320	GROUNDING - 1st Fix	10	30-Jul-26	10-Aug-26	50%	100%										30-Jul-26				10-Aug-26	GROUNDING -
WAD.S.7330	card reader IN/OUT - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	card reader IN
WAD.S.7340	CCTV cameras - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	CCTV camera
WAD.S.7350	Access control panel - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	Access contro
WAD.S.7360	fire alarm system including wires, conduit and other materials - 1st Fix	10	30-Jul-26	10-Aug-26	0%	100%										30-Jul-26				10-Aug-26	fire alarm syste
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%										24-Sep-26				28-Sep-26	
WAD.S.7100	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%										24-Sep-26				28-Sep-26	12-Port
WAD.S.7120	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%										24-Sep-26				28-Sep-26	VIDEO S

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

summary

Date

06-Jul-26

Revision

Rev001-WAS-05-006

Checked

Approved

Page 12 of 14

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule			 CONSOLIDATED CONSULTANTS GROUP													
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.7150	CCTV storage system as specified	4	24-Sep-26	28-Sep-26	0%	0%										24-Sep-26			28-Sep-26	CCTV storage system as specified
WAD.S.7020	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	power source with built-in photocell sensor for automatic electrical connection
WAD.S.7040	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	LIGHTING FIXTURES - Final Fix
WAD.S.7060	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	GROUNDING - Final Fix
WAD.S.7070	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	card reader IN/OUT - Final Fix
WAD.S.7090	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	12-Port CAT6A UTP fully loaded patch panel
WAD.S.7110	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	COMPUTERS AND RELATED PERIPHERALS
WAD.S.7130	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	Central (Headend) System Components
WAD.S.7140	VSS System as specified	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	VSS System as specified
WAD.S.7160	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	CCTV cameras - Final Fix
WAD.S.7180	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	ELECTRICAL GATE BARRIER
WAD.S.7200	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	fire alarm system including wires, conduit and other materials - Final Fix
WAD.S.7210	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	Analog addressable fire alarm control panel with battery
WAD.S.7250	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix
WAD.S.7030	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix
WAD.S.7050	installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	installation of Wiring devices includes switches and Receptacle outlets
WAD.S.7080	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	Access control panel - Final Fix
WAD.S.7170	20A. ATS (Automatic transfer switch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	20A. ATS (Automatic transfer switch) for UPS
WAD.S.7190	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	LIGHTNING PROTECTION
WAD.S.7220	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	Intelligent Ionization / Photoelectric smoke and heat detector with base
METALS		2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26			09-Sep-26	
WAD.S.6510	folding & sliding mounter combination ladder for building maintenance purpose	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26			09-Sep-26	folding & sliding mounter combination ladder for building maintenance purpose
WAD.S.6520	install of overflow galvanized steel roof scupper with gray color with angular	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26			09-Sep-26	install of overflow galvanized steel roof scupper with gray color with angular
WAD.S.6530	install heavy steel cover with frame including all necessary fixings	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26			09-Sep-26	install heavy steel cover with frame including all necessary fixings
WOODS AND PLASTICS		3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26			09-Sep-26	
WAD.S.6550	COUNTER DESK	3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26			09-Sep-26	COUNTER DESK
WAD.S.6540	PANTRY CABINET	2	08-Sep-26	09-Sep-26	0%	100%										08-Sep-26			09-Sep-26	PANTRY CABINET
DOORS & WINDOWS		5	07-Sep-26	12-Sep-26	0%	100%										07-Sep-26			12-Sep-26	
WAD.S.6700	Install Aluminum Door	3	07-Sep-26	09-Sep-26	0%	100%										07-Sep-26			09-Sep-26	Install Aluminum Door
WAD.S.6710	install hollow metal door	4	08-Sep-26	12-Sep-26	0%	100%										08-Sep-26			12-Sep-26	install hollow metal door
WAD.S.6720	Install aluminum framed double glazed windows	3	08-Sep-26	10-Sep-26	0%	100%										08-Sep-26			10-Sep-26	Install aluminum framed double glazed windows
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	0%										26-Sep-26			28-Sep-26	
WAD.S.6840	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%										26-Sep-26			27-Sep-26	TOILET ACCESSROIES
WAD.S.6850	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%										27-Sep-26			28-Sep-26	PANEL SIGNAGE
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26			28-Sep-26	
WAD.S.6860	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26			28-Sep-26	Workstation chair
WAD.S.6870	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26			28-Sep-26	Workstation table
WAD.S.6880	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26			28-Sep-26	Roller blind
WAD.S.6890	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%										28-Sep-26			28-Sep-26	Waste Receptacle
EXT. WORKS		41	11-Aug-26	27-Sep-26	0%	63.91%										11-Aug-26			27-Sep-26	
EXTERNAL WORKS		41	11-Aug-26	27-Sep-26	0%	63.91%										11-Aug-26			27-Sep-26	
WAD.S.1100	Excavation Works	15	11-Aug-26	27-Aug-26	0%	100%										11-Aug-26			27-Aug-26	Excavation Works
WAD.S.1290	40 mm Pipes	12	29-Aug-26	10-Sep-26	0%	100%										29-Aug-26			10-Sep-26	40 mm Pipes
WAD.S.3270	GRP Pipes laid in trenches	12	31-Aug-26	13-Sep-26	0%	100%										31-Aug-26			13-Sep-26	GRP Pipes laid in trenches
WAD.S.3880	100 mm Pipe in trench not exceeding 2.00 m depth to invert	7	06-Sep-26	13-Sep-26	0%	100%										06-Sep-26			13-Sep-26	100 mm Pipe in trench not exceeding 2.00 m depth to invert
WAD.S.4020	install 100 mm GRP pipe service connections between building sewage	8	07-Sep-26	15-Sep-26	0%	100%										07-Sep-26			15-Sep-26	install 100 mm GRP pipe service connections between building sewage
WAD.S.4030	Manhole depth not exceeding 4.0m	8	07-Sep-26	15-Sep-26	0%	100%										07-Sep-26			15-Sep-26	Manhole depth not exceeding 4.0m
WAD.S.4800	Backfilling Works	5	14-Sep-26	19-Sep-26	0%	100%										14-Sep-26			19-Sep-26	Backfilling Works
WAD.S.4980	SIDEWALKS AND CURBS	7	20-Sep-26	27-Sep-26	0%	14.29%										20-Sep-26			27-Sep-26	SIDEWALKS AND CURBS
Actual Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone summary							Date		Revision		Checked	Approved								
							06-Jul-26		Rev001-WAS-05-006											

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule		 CONSOLIDATED CONSULTANTS GROUP															
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
■ WAD.S.4990	ROADWORKS	7	20-Sep-26	27-Sep-26	0%	14.29%										20-Sep-26	■			27-Sep-26	ROADWORKS
	■ WAD.S.5000	install flag pole 6 M height	5	20-Sep-26	24-Sep-26	0%	20%									20-Sep-26	■			24-Sep-26	install flag pole 6 M height
■ Testing & Commissioning		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ WAD.S.5440	Testing & Commissioning - Electrical Systems	9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■			05-Oct-26	Testing & Commissioning - Electrical Systems
■ WAD.S.5490	Testing & Commissioning - Mechanical Systems	9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■			05-Oct-26	Testing & Commissioning - Mechanical Systems
■ Engineering		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ As-Built Drawings		8	26-Sep-26	04-Oct-26	0%	0%										26-Sep-26	■		04-Oct-26		
■ WAD.S.5430	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%										26-Sep-26	■			29-Sep-26	Prepare & Submit
■ WAD.S.6260	Review & Approve	6	28-Sep-26	04-Oct-26	0%	0%										28-Sep-26	■			04-Oct-26	Review & Approve
■ Operational Spares		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ WAD.S.5450	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%										26-Sep-26	■			29-Sep-26	Prepare & Submit
■ WAD.S.6350	Inspection	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Inspection
■ WAD.S.6370	Acceptance	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Acceptance
■ Warranties and Guarantees		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ WAD.S.5460	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%										26-Sep-26	■			29-Sep-26	Prepare & Submit
■ WAD.S.6360	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Review & Approve
■ Training and Manuals		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ Training		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ WAD.S.5470	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%										26-Sep-26	■			29-Sep-26	Prepare & Submit
■ WAD.S.6380	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Review & Approve
■ WAD.S.6400	Fabrication & Delivery	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Fabrication & Delivery
■ Manuals		9	26-Sep-26	05-Oct-26	0%	0%										26-Sep-26	■		05-Oct-26		
■ WAD.S.5480	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%										26-Sep-26	■			29-Sep-26	Prepare & Submit
■ WAD.S.6390	Review & Approve	5	30-Sep-26	05-Oct-26	0%	0%										30-Sep-26	■			05-Oct-26	Review & Approve
■ Demobilization		8	27-Sep-26	05-Oct-26	0%	0%										27-Sep-26	■		05-Oct-26		
■ WAD.S.5850	Demobilize	8	27-Sep-26	05-Oct-26	0%	0%										27-Sep-26	■			05-Oct-26	Demobilize
■ Snaglist Rectification		8	27-Sep-26	05-Oct-26	0%	0%										27-Sep-26	■		05-Oct-26		
■ WAD.S.5860	Snaglist Rectification	8	27-Sep-26	05-Oct-26	0%	0%										27-Sep-26	■			05-Oct-26	Snaglist Rectification
■ WAD.S.5870	Initial Handing Over	8	27-Sep-26	05-Oct-26	0%	0%										27-Sep-26	■			05-Oct-26	Initial Handing Over

■ Actual Level of Effort

■ Actual Work

■ Remaining Work

■ Critical Remaining Work

◆ Milestone

summary

Page 14 of 14

Date

06-Jul-26

Revision

Rev001-WAS-05-006

Checked

Approved