

				WAS1 05 006 Improvement of Waad Al Shamal Industrial City Fence Gates Baseline Time Schedule															
Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Improvement of Waad Al Shamal Industrial City Fence & Gates -		11	22-Sep-26	04-Oct-26	0%	0%												22-Sep-26	04-Oct-26
Key Milestones		5	22-Sep-26	28-Sep-26	0%	0%												22-Sep-26	28-Sep-26
Contractual Milestones		5	22-Sep-26	28-Sep-26	0%	0%												22-Sep-26	28-Sep-26
WAD.S.5070	Completion of Engineering Works	0		22-Sep-26	0%	0%												Completion of Engineering Works	22-Sep-26
WAD.S.6110	Completion of EXT. WORKS	0		27-Sep-26	0%	0%												Completion of EXT. WORKS	27-Sep-26
WAD.S.6250	Completion of Procurment Works	0		28-Sep-26	0%	0%												Completion of Procurment Works	28-Sep-26
Procurement		3	23-Sep-26	26-Sep-26	0%	0%												23-Sep-26	26-Sep-26
Fabrication & Delivery		3	23-Sep-26	26-Sep-26	0%	0%												23-Sep-26	26-Sep-26
Short Lead Items		3	23-Sep-26	26-Sep-26	0%	0%												23-Sep-26	26-Sep-26
WAD.S.5080	UNDERGROUND DISTRIBUTION SYSTEM (GUARD HOUSE)	3	23-Sep-26	26-Sep-26	0%	0%												23-Sep-26	26-Sep-26 UNDERGRO
Construction		9	22-Sep-26	01-Oct-26	0%	0%												22-Sep-26	01-Oct-26
GUARD HOUSE 1		9	22-Sep-26	01-Oct-26	0%	0%												22-Sep-26	01-Oct-26
FINISHES		3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26
WAD.S.5120	install ceramic wall tiles	3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26 install cera
WAD.S.5530	install two coats of acrylic paint on internal walls	2	26-Sep-26	27-Sep-26	0%	0%												26-Sep-26	27-Sep-26 install two
WAD.S.5540	install two coats of acrylic paint (suitable for exterior use) on external	2	26-Sep-26	27-Sep-26	0%	0%												26-Sep-26	27-Sep-26 install two
MECHANICAL WORKS		5	24-Sep-26	29-Sep-26	0%	0%												24-Sep-26	29-Sep-26
MECHANICAL WORKS - Final Fix		5	24-Sep-26	29-Sep-26	0%	0%												24-Sep-26	29-Sep-26
WAD.S.5130	installation of Fire extinguishers as per drawings. specifications	3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26 installation
WAD.S.5140	gully traps with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26 gully traps
WAD.S.5150	chamber with heavy duty cover	3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26 chamber
WAD.S.5160	INSTALL PLUMBING FIXTURES	3	24-Sep-26	27-Sep-26	0%	0%												24-Sep-26	27-Sep-26 INSTALL P
WAD.S.5910	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 HEATING
WAD.S.5920	Exhaust fans - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 Exhaust fa
WAD.S.5930	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 Bulbblers
WAD.S.5980	WATER SUPPLY SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 WATERS
WAD.S.5990	IRRIGATION SYSTEM - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 IRRIGATI
ELECTRICAL WORKS		5	27-Sep-26	01-Oct-26	0%	0%												27-Sep-26	01-Oct-26
ELECTRICAL WORKS - Final Fix		5	27-Sep-26	01-Oct-26	0%	0%												27-Sep-26	01-Oct-26
WAD.S.5940	power source with built-in photocell sensor for automatic electrical connection	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 power sou
WAD.S.5950	LIGHTING FIXTURES - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 LIGHTING
WAD.S.5960	GROUNDING - Final Fix	3	27-Sep-26	29-Sep-26	0%	0%												27-Sep-26	29-Sep-26 GROUND
WAD.S.5970	12-Port SMF Fiber Optic Patch Panels	4	27-Sep-26	30-Sep-26	0%	0%												27-Sep-26	30-Sep-26 12-Port S
WAD.S.6140	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	28-Sep-26	29-Sep-26	0%	0%												28-Sep-26	29-Sep-26 UNDERG
WAD.S.6150	installation of Wiring devices includes switches and Receptacle outlets	2	28-Sep-26	29-Sep-26	0%	0%												28-Sep-26	29-Sep-26 installation
WAD.S.6160	card reader IN/OUT - Final Fix	3	28-Sep-26	30-Sep-26	0%	0%												28-Sep-26	30-Sep-26 card reade
WAD.S.6170	12-Port CAT6 A/UTP fully loaded patch panel	3	28-Sep-26	30-Sep-26	0%	0%												28-Sep-26	30-Sep-26 12-Port C
WAD.S.6180	COMPUTERS AND RELATED PERIPHERALS	3	28-Sep-26	30-Sep-26	0%	0%												28-Sep-26	30-Sep-26 COMPUT
WAD.S.6190	VIDEO SURVEILLANCE	4	28-Sep-26	01-Oct-26	0%	0%												28-Sep-26	01-Oct-26 VIDEOSU
WAD.S.6200	CCTV storage system as specified	4	28-Sep-26	01-Oct-26	0%	0%												28-Sep-26	01-Oct-26 CCTV stor
WAD.S.6270	Access control panel - Final Fix	2	29-Sep-26	30-Sep-26	0%	0%												29-Sep-26	30-Sep-26 Access co
WAD.S.6280	Central/Headend System Components	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 Central (H
WAD.S.6290	VSS System as specified	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 VSS Syste
WAD.S.6300	CCTV cameras - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 CCTV cam
WAD.S.6310	ELECTRICAL GATE BARRIER	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 ELECTRIC
WAD.S.6320	fire alarm system including wires, conduit and other materials - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 fire alarm s
WAD.S.6330	Analog addressable fire alarm control panel with battery	3	29-Sep-26	01-Oct-26	0%	0%												29-Sep-26	01-Oct-26 Analog ad

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

summary

Date

06-Jul-26

Revision

Rev001-WAS-05-006

Checked

Approved



Page 1 of 4

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027		
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan eb	
WAD.S.6340	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	29-Sep-26	01-Oct-26	0%	0%											29-Sep-26			01-Oct-26	LIGHTING
	WAD.S.6420	20A. ATS (Automatic transferswitch) for UPS	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26			01-Oct-26	20A. ATS
	WAD.S.6430	LIGHTNING PROTECTION	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26			01-Oct-26	LIGHTNIN
	WAD.S.6440	Intelligent Ionization / Photoelectric smoke and heat detectorwith base	2	30-Sep-26	01-Oct-26	0%	0%										30-Sep-26			01-Oct-26	Intelligent
METALS		2	26-Sep-26	27-Sep-26	0%	0%											26-Sep-26			27-Sep-26	
WAD.S.5500	folding & sliding mounter combination ladderfor building maintenance purpose	2	26-Sep-26	27-Sep-26	0%	0%											26-Sep-26			27-Sep-26	folding &s
WAD.S.5510	install ofoverflow galvanized steel roofscupperwith gray colorwith angular	2	26-Sep-26	27-Sep-26	0%	0%											26-Sep-26			27-Sep-26	install ofo
WAD.S.5520	install heavy steel coverwith frame including all necessary fixings	2	26-Sep-26	27-Sep-26	0%	0%											26-Sep-26			27-Sep-26	install hea
WOODS AND PLASTICS		3	27-Sep-26	29-Sep-26	0%	0%											27-Sep-26			29-Sep-26	
WAD.S.5880	PANTRY CABINET	2	27-Sep-26	28-Sep-26	0%	0%											27-Sep-26			28-Sep-26	PANTRY C
WAD.S.5890	COUNTER DESK	3	27-Sep-26	29-Sep-26	0%	0%											27-Sep-26			29-Sep-26	COUNTEN
DOORS & WINDOWS		8	22-Sep-26	30-Sep-26	0%	0%											22-Sep-26			30-Sep-26	
WAD.S.5050	install hollow metal door	4	22-Sep-26	26-Sep-26	0%	0%											22-Sep-26			26-Sep-26	install holl
WAD.S.5900	Install Aluminum Door	3	27-Sep-26	29-Sep-26	0%	0%											27-Sep-26			29-Sep-26	Install Alur
WAD.S.6120	Install aluminum framed double glazed windows	3	28-Sep-26	30-Sep-26	0%	0%											28-Sep-26			30-Sep-26	Install alur
SPECIALTIES		4	28-Sep-26	01-Oct-26	0%	0%											28-Sep-26			01-Oct-26	
WAD.S.6130	TOILET ACCESSROIES	2	28-Sep-26	29-Sep-26	0%	0%											28-Sep-26			29-Sep-26	TOILET A
WAD.S.6410	PANEL SIGNAGE	2	30-Sep-26	01-Oct-26	0%	0%											30-Sep-26			01-Oct-26	PANEL SI
FURNISHINGS		1	01-Oct-26	01-Oct-26	0%	0%											01-Oct-26			01-Oct-26	
WAD.S.6450	Workstation chair	1	01-Oct-26	01-Oct-26	0%	0%											01-Oct-26			01-Oct-26	Workstati
WAD.S.6460	Workstation table	1	01-Oct-26	01-Oct-26	0%	0%											01-Oct-26			01-Oct-26	Workstati
WAD.S.6470	Roller blind	1	01-Oct-26	01-Oct-26	0%	0%											01-Oct-26			01-Oct-26	Roller blind
WAD.S.6480	Waste Receptacle	1	01-Oct-26	01-Oct-26	0%	0%											01-Oct-26			01-Oct-26	Waste Re
GUARD HOUSE 2		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	
MECHANICAL WORKS		3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	
WAD.S.5560	installation ofFire extinguishers as per drawings. specifications	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	install
WAD.S.5570	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	gully t
WAD.S.5580	chamberwith heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	cham
WAD.S.5590	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	INST/
WAD.S.5600	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	HEAT
WAD.S.5610	Exhaustfans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	Exha
WAD.S.5620	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	Bulbb
WAD.S.5750	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	WATI
WAD.S.5760	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	IRRIC
ELECTRICAL WORKS		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	
WAD.S.5170	12-Port SMF Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	12-Pc
WAD.S.5180	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	VIDE
WAD.S.5190	CCTV storage system. as specified	4	24-Sep-26	28-Sep-26	0%	0%											24-Sep-26			28-Sep-26	CCTV
WAD.S.5630	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	powe
WAD.S.5640	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	LIGH
WAD.S.5650	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	GRO
WAD.S.5660	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	card r
WAD.S.5670	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	12-Pc
WAD.S.5680	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	COM
WAD.S.5690	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	Centr
WAD.S.5700	VSS System. as specified	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	VSS
WAD.S.5710	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%											26-Sep-26			28-Sep-26	CCTV

Actual Level of Effort
 Critical Remaining Work
 Actual Work
 Remaining Work
 Milestone
 summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		

Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
ELECTRICAL WORKS	WAD.S.5720 ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	ELECTRICAL GATE BARRIER
	WAD.S.5730 fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	fire alarm system including wires, conduit and other materials - Final Fix
	WAD.S.5740 Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	Analog addressable fire alarm control panel with battery
	WAD.S.5770 LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix
	WAD.S.6010 UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix
	WAD.S.6020 installation of Wiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	installation of Wiring devices includes switches and Receptacle outlets
	WAD.S.6030 Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	Access control panel - Final Fix
	WAD.S.6040 20A. ATS (Automatic transferswitch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	20A. ATS (Automatic transferswitch) for UPS
	WAD.S.6050 LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	LIGHTNING PROTECTION
	WAD.S.6060 Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	Intelligent Ionization / Photoelectric smoke and heat detector with base
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	
WAD.S.5550	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26				27-Sep-26	TOILET ACCESSROIES
WAD.S.6000	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	PANEL SIGNAGE
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	
WAD.S.6210	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Workstation chair
WAD.S.6220	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Workstation table
WAD.S.6230	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Roller blind
WAD.S.6240	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Waste Receptacle
GUARD HOUSE 3		4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	
MECHANICAL WORKS		3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	
MECHANICAL WORKS - Final Fix		3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	
WAD.S.6900	installation of Fire extinguishers as per drawings, specifications	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	installation of Fire extinguishers as per drawings, specifications
WAD.S.6930	gully traps with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	gully traps with heavy duty cover
WAD.S.6940	chamber with heavy duty cover	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	chamber with heavy duty cover
WAD.S.6950	INSTALL PLUMBING FIXTURES	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	INSTALL PLUMBING FIXTURES
WAD.S.6960	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	HEATING, VENTILATION AND AIR CONDITIONING - Final Fix
WAD.S.6970	Exhaust fans - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	Exhaust fans - Final Fix
WAD.S.6990	Bulbblers and Spreyers of IRRIGATION SYSTEM	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	Bulbblers and Spreyers of IRRIGATION SYSTEM
WAD.S.7230	WATER SUPPLY SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	WATER SUPPLY SYSTEM - Final Fix
WAD.S.7240	IRRIGATION SYSTEM - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	IRRIGATION SYSTEM - Final Fix
ELECTRICAL WORKS		4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	
ELECTRICAL WORKS - Final Fix		4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	
WAD.S.7100	12-Port SMF, Fiber Optic Patch Panels	4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	12-Port SMF, Fiber Optic Patch Panels
WAD.S.7120	VIDEO SURVEILLANCE	4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	VIDEO SURVEILLANCE
WAD.S.7150	CCTV storage system, as specified	4	24-Sep-26	28-Sep-26	0%	0%									24-Sep-26				28-Sep-26	CCTV storage system, as specified
WAD.S.7020	power source with built-in photocell sensor for automatic electrical connection	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	power source with built-in photocell sensor for automatic electrical connection
WAD.S.7040	LIGHTING FIXTURES - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	LIGHTING FIXTURES - Final Fix
WAD.S.7060	GROUNDING - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	GROUNDING - Final Fix
WAD.S.7070	card reader IN/OUT - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	card reader IN/OUT - Final Fix
WAD.S.7090	12-Port CAT6A UTP fully loaded patch panel	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	12-Port CAT6A UTP fully loaded patch panel
WAD.S.7110	COMPUTERS AND RELATED PERIPHERALS	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	COMPUTERS AND RELATED PERIPHERALS
WAD.S.7130	Central (Headend) System Components	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	Central (Headend) System Components
WAD.S.7140	VSS System, as specified	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	VSS System, as specified
WAD.S.7160	CCTV cameras - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	CCTV cameras - Final Fix
WAD.S.7180	ELECTRICAL GATE BARRIER	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	ELECTRICAL GATE BARRIER
WAD.S.7200	fire alarm system including wires, conduit and other materials - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	fire alarm system including wires, conduit and other materials - Final Fix
WAD.S.7210	Analog addressable fire alarm control panel with battery	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	Analog addressable fire alarm control panel with battery
WAD.S.7250	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix	3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	LIGHTING AND POWER TYPE PANELBOARDS - Final Fix
WAD.S.7030	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	UNDERGROUND DISTRIBUTION SYSTEM - Final Fix

 Actual Level of Effort
  Critical Remaining Work
 Actual Work
  Milestone
 Remaining Work
  summary

Date	Revision	Checked	Approved
06-Jul-26	Rev001-WAS-05-006		



Activity ID	Activity Name	BL Project Duration	BL Project Start	BL Project Finish	Actual %	Planned %	2026												2027	
							Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
WAD.S.7050	installation ofWiring devices includes switches and Receptacle outlets	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	installat
WAD.S.7080	Access control panel - Final Fix	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	Access
WAD.S.7170	20A. ATS (Automatic transferswitch) for UPS	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	20A. AT
WAD.S.7190	LIGHTNING PROTECTION	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	LIGHTN
WAD.S.7220	Intelligent Ionization / Photoelectric smoke and heat detector with base	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	Intellige
SPECIALTIES		3	26-Sep-26	28-Sep-26	0%	0%									26-Sep-26				28-Sep-26	
WAD.S.6840	TOILET ACCESSROIES	2	26-Sep-26	27-Sep-26	0%	0%									26-Sep-26				27-Sep-26	TOILET
WAD.S.6850	PANEL SIGNAGE	2	27-Sep-26	28-Sep-26	0%	0%									27-Sep-26				28-Sep-26	PANEL
FURNISHINGS		1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	
WAD.S.6860	Workstation chair	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Worksta
WAD.S.6870	Workstation table	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Worksta
WAD.S.6880	Roller blind	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Roller b
WAD.S.6890	Waste Receptacle	1	28-Sep-26	28-Sep-26	0%	0%									28-Sep-26				28-Sep-26	Waste R
Testing & Commissioning		8	26-Sep-26	04-Oct-26	0%	0%									26-Sep-26				04-Oct-26	
Engineering		8	26-Sep-26	04-Oct-26	0%	0%									26-Sep-26				04-Oct-26	
As-Built Drawings		8	26-Sep-26	04-Oct-26	0%	0%									26-Sep-26				04-Oct-26	
WAD.S.5430	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	Prep
WAD.S.6260	Review & Approve	6	28-Sep-26	04-Oct-26	0%	0%									28-Sep-26				04-Oct-26	Rev
Operational Spares		4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	
WAD.S.5450	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	Prep
Warranties and Guarantees		4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	
WAD.S.5460	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	Prep
Training and Manuals		4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	
Training		4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	
WAD.S.5470	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	Prep
Manuals		4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	
WAD.S.5480	Prepare & Submit	4	26-Sep-26	29-Sep-26	0%	0%									26-Sep-26				29-Sep-26	Prep